

Estimate Summary By Project

Contract ID: B1CBA1801645-0

Estimate Number: 0043

Pay Period: 02/01/2023

to 02/28/2023

**Contract Location:**

I-20/SR 402 BRIDGE & SAVANNAH RIVER BRIDGE& ROAD W

**Time Allowed:** 1328 Days

**Elapsed Calender Days:** 1506 Days

**Percent Time:** 113.40

**District:** 0

**Area:** 00

**Contractor:**

SUPERIOR CONSTRUCTION COMPANY SOUTHEAST,  
7072 BUSINESS PARK. BLVD. NORTH

**Date Let:** 10/19/2018

**Date Awarded:** 10/19/2018

**Date Contract Executed:** 01/10/2019

**Date Notice to Proceed:** 01/15/2019

JACKSONVILLE FL 32256-2749

**Date Work Began:** 01/15/2019

**Phone:** (904)292-4240

**Date Time Stopped:** 00/00/0000

**Date Accepted:** 00/00/0000

**Escrow Agent:**

**Adjusted Completion Date:** 09/03/2022

**Surety Co:** CONTINENTAL CASUALTY COMPANY

**Current Contract Amount** \$73,654,630.27

**Original Contract Amount** \$71,938,170.00

**Funds Available** \$23,035,662.88

**Percent Complete** 72.81%

**Counties:**

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
210327-	\$73,654,630.27	\$71,938,170.00	\$23,035,662.88	68.72%	\$230,818.04

Chief Engineer

## Estimate Summary By Project

Contract ID: B1CBA1801645-0

Estimate Number: 0043

Pay Period: 02/01/2023

to 02/28/2023

Project Number: 210327- I-20/SR 402 - DB BRIDGE REPLACEMENTS

Federal State Project Number: 210327-

	Total to Date	Prev to Date	This Estimate
Participating	\$42,901,733.91	\$42,338,519.48	\$563,214.43
Non-Participating	\$10,725,433.48	\$10,584,629.87	\$140,803.61
<b>Total Earnings</b>	<b>\$53,627,167.39</b>	<b>\$52,923,149.35</b>	<b>\$704,018.04</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$53,627,167.39</b>	<b>\$52,923,149.35</b>	<b>\$704,018.04</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$3,008,200.00)	(\$2,535,000.00)	(\$473,200.00)
<b>Total:</b>	<b>\$50,618,967.39</b>	<b>\$50,388,149.35</b>	

**Total Payable: \$230,818.04**

Rpt-ID: RCPEsprj

Georgia

Date: 04/19/2023

User: c0007092

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA1801645-0

Estimate Number: 0043

Pay Period: 02/01/2023

to 02/28/2023

Project Number 210327-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000	.651		
				8668170.000	.012		
		210327-			.663	\$704,018.04	\$38,896,996.71
<b>Category Amount:</b>						\$704,018.04	\$38,896,996.71
<b>Project Total Amount:</b>						\$704,018.04	\$53,627,167.39