

Estimate Summary By Project

Contract ID: B1CBA1801645-0

Estimate Number: 0044

Pay Period: 03/01/2023

to 03/31/2023

**Contract Location:**

I-20/SR 402 BRIDGE & SAVANNAH RIVER BRIDGE& ROAD W

**Time Allowed:** 1328 Days  
**Elapsed Calender Days:** 1537 Days  
**Percent Time:** 115.74

**District:** 0

**Area:** 00

**Contractor:**

SUPERIOR CONSTRUCTION COMPANY SOUTHEAST,  
7072 BUSINESS PARK. BLVD. NORTH

**Date Let:** 10/19/2018  
**Date Awarded:** 10/19/2018  
**Date Contract Executed:** 01/10/2019  
**Date Notice to Proceed:** 01/15/2019  
**Date Work Began:** 01/15/2019  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 09/03/2022

JACKSONVILLE FL 32256-2749

**Phone:** (904)292-4240

**Escrow Agent:**

**Surety Co:** CONTINENTAL CASUALTY COMPANY

**Current Contract Amount** \$73,654,630.27  
**Original Contract Amount** \$71,938,170.00  
**Funds Available** \$22,796,876.67  
**Percent Complete** 73.84%

**Counties:**

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
210327-	\$73,654,630.27	\$71,938,170.00	\$22,796,876.67	69.05%	\$238,786.21

Chief Engineer

## Estimate Summary By Project

Contract ID: B1CBA1801645-0

Estimate Number: 0044

Pay Period: 03/01/2023

to 03/31/2023

Project Number: 210327- I-20/SR 402 - DB BRIDGE REPLACEMENTS

Federal State Project Number: 210327-

	Total to Date	Prev to Date	This Estimate
Participating	\$43,511,882.88	\$42,901,733.91	\$610,148.97
Non-Participating	\$10,877,970.72	\$10,725,433.48	\$152,537.24
<b>Total Earnings</b>	<b>\$54,389,853.60</b>	<b>\$53,627,167.39</b>	<b>\$762,686.21</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$54,389,853.60</b>	<b>\$53,627,167.39</b>	<b>\$762,686.21</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$3,532,100.00)	(\$3,008,200.00)	(\$523,900.00)
<b>Total:</b>	<b>\$50,857,753.60</b>	<b>\$50,618,967.39</b>	

**Total Payable: \$238,786.21**

Rpt-ID: RCPEsprj

Georgia

Date: 05/24/2023

User: c0007092

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA1801645-0

Estimate Number: 0044

Pay Period: 03/01/2023  
to 03/31/2023

Project Number 210327-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000	.663		
				8668170.000	.013		
		210327-			.676	\$762,686.21	\$39,659,682.92
<b>Category Amount:</b>						\$762,686.21	\$39,659,682.92
<b>Project Total Amount:</b>						\$762,686.21	\$54,389,853.60