

Estimate Summary By Project

Contract ID: B1CBA1900854-0

Estimate Number: 0007

Pay Period: 03/11/2020

to 10/14/2020

**Contract Location:**

3.783MI. MILL & RESURF @SR 92 BEGIN@ FAYETTE CO.TO

**Time Allowed:** 312 **Days**  
**Elapsed Calender Days:** 292 **Days**  
**Percent Time:** 93.59

**District:** 7

**Area:** 03

**Contractor:**

C. W. MATTHEWS CONTRACTING CO., INC.  
P. O. DRAWER 970

**Date Let:** 03/22/2019  
**Date Awarded:** 03/22/2019  
**Date Contract Executed:** 05/11/2019  
**Date Notice to Proceed:** 05/13/2019  
**Date Work Began:** 07/29/2019  
**Date Time Stopped:** 02/28/2020  
**Date Accepted:** 09/01/2020  
**Adjusted Completion Date:** 03/19/2020

MARIETTA GA 30061-0970  
**Phone:** (770)422-7520

**Escrow Agent:**

**Surety Co:** FEDERAL INSURANCE COMPANY

**Current Contract Amount** \$1,064,734.96  
**Original Contract Amount** \$1,054,535.00  
**Funds Available** \$25,749.40  
**Percent Complete** 97.58%

**Counties:**

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005796	\$1,064,734.96	\$1,054,535.00	\$25,749.40	97.58%	\$0.00

Chief Engineer

## Estimate Summary By Project

Contract ID: B1CBA1900854-0

Estimate Number: 0007

Pay Period: 03/11/2020

to 10/14/2020

Project Number: M005796 SR 92 - MILLING &amp; PLMX RESRF

Federal State Project Number: M005796

	Total to Date	Prev to Date	This Estimate
Participating	\$831,188.46	\$831,188.46	\$0.00
Non-Participating	\$207,797.10	\$207,797.10	\$0.00
<b>Total Earnings</b>	<b>\$1,038,985.56</b>	<b>\$1,038,985.56</b>	<b>\$0.00</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$1,038,985.56</b>	<b>\$1,038,985.56</b>	<b>\$0.00</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$1,038,985.56</b>	<b>\$1,038,985.56</b>	

<b>Total Payable:</b>	<b>\$0.00</b>
-----------------------	---------------