

Rpt-ID: RCPESPRJ

Georgia

Date: 01/20/2021

User: C0005679

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1901118-0

Estimate Number: 0034

Pay Period: 01/01/2021
to 01/15/2021

Contract Location:

7.022MI.RECONST CD SYS@I-75/SR401@SR 331TO I-285/SF

Time Allowed:

804 Days

Elapsed Calender Days:

548 Days

Percent Time:

68.16

District: 7

Area: 04

Contractor:

ARCHER WESTERN CONSTRUCTION, LLC
2839 PACES FERRY ROAD SE
SUITE 1200

Date Let:

04/19/2019

Date Awarded:

04/19/2019

Date Contract Executed:

07/17/2019

Date Notice to Proceed:

07/18/2019

Date Work Began:

07/24/2019

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/28/2021

ATLANTA

GA 30339

Phone:

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$78,700,765.63

Original Contract Amount \$76,413,231.79

Funds Available \$33,436,804.33

Percent Complete 56.76%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713210-	\$78,700,765.63	\$76,413,231.79	\$33,436,804.33	57.51%	\$667,121.73

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/20/2021

User: C0005679

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1901118-0

Estimate Number: 0034

Pay Period: 01/01/2021
to 01/15/2021

Project Number: 713210- I-75/SR 401 - ROADWAY RECONSTRUCTION

Federal State Project Number: 713210-

	Total to Date	Prev to Date	This Estimate
Participating	\$35,734,359.15	\$35,200,661.75	\$533,697.40
Non-Participating	\$8,933,589.10	\$8,800,164.77	\$133,424.33
Total Earnings	\$44,667,948.25	\$44,000,826.52	\$667,121.73
Stockpiled Materials	\$596,013.05	\$596,013.05	\$0.00
Gross Earnings	\$45,263,961.30	\$44,596,839.57	\$667,121.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$45,263,961.30	\$44,596,839.57	

Total Payable: \$667,121.73

Rpt-ID: RCPEsprj

Georgia

Date: 01/20/2021

User: C0005679

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1901118-0

Estimate Number: 0034

Pay Period: 01/01/2021
to 01/15/2021

Project Number 713210-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0001	150-1000	TRAFFIC CONTROL -	LS	1.000	.809		
				1633000.000	.008		
					.817	\$13,064.00	\$1,334,161.00
		713210					
0003	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		5,000.000	949.000		
				70.000	146.000		
					1,095.000	\$10,220.00	\$76,650.00
0009	207-0203	FOUND BKFILL MATL, TP II	CY	895.000	950.500		
				63.000	32.800		
					983.300	\$2,066.40	\$61,947.90
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	72,518.000	32,465.250		
				24.000	2,568.510		
					35,033.760	\$61,644.24	\$840,810.24
0068	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,180.000	2,872.645		
				92.000	2,786.667		
					5,659.312	\$256,373.36	\$520,656.70
0151	004-0029	EXTRA WORK -	SY	.000	2,824.800		
				19.620	33.700		
					2,858.500	\$661.19	\$56,083.77
		Geogrid					
		Item added by Supplemental Agreement					
0153	004-0008	EXTRA WORK -	CY	.000	2,083.990		
				79.430	11.200		
					2,095.190	\$889.62	\$166,420.94
		Surge Stone					
		Item added by Supplemental Agreement					
0289	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	4,251.000	1,297.440		
				67.000	118.000		
					1,415.440	\$7,906.00	\$94,834.48
0298	621-6003	CONCRETE BARRIER, TP S-3	LF	.000	1,250.840		
				607.490	.000		
					1,250.840	\$.00	\$759,872.79
		Conc Barrier, TP S-3 modified					
		Modified/ Plan Revision					

Rpt-ID: RCPEsprj

Georgia

Date: 01/20/2021

User: C0005679

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1901118-0

Estimate Number: 0034

Pay Period: 01/01/2021
to 01/15/2021

Project Number 713210-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0307	621-6004	CONCRETE BARRIER, TP S-3A	LF	.000 804.630	229.150 .000 229.150	\$0.00	\$184,380.96
		Conc Barrier, TP S- 3A Modified Modified/Plan Revision					
0327	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	.000 724.960	646.100 .000 646.100	\$0.00	\$468,396.66
		CONC SIDE BARRIER, TP 6-S Modified Modified/Plan Revision					
0337	621-6211	CONCRETE SIDE BARRIER, TP 6-SA	LF	.000 888.900	171.570 .000 171.570	\$0.00	\$152,508.57
		CONC SIDE BARRIER, TP 6-SA Modified Modified/Plan Revision					
0428	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	56.000 8500.000	29.000 2.000 31.000	\$17,000.00	\$263,500.00
0441	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	.000 941.060	150.420 .000 150.420	\$0.00	\$141,554.25
		CONC SIDE BARRIER, TP 6-SB Modified Modified/Plan Revision					
0469	163-0300	CONSTRUCTION EXIT	EA	18.000 2000.000	16.500 .500 17.000	\$1,000.00	\$34,000.00
0479	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	66.000 390.000	80.500 .750 81.250	\$292.50	\$31,687.50
0483	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	5,828.000 11.000	275.500 18.750 294.250	\$206.25	\$3,236.75
0499	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	6,488.000 2.800	856.000 18.000 874.000	\$50.40	\$2,447.20

Rpt-ID: RCPESPRJ

Georgia

Date: 01/20/2021

User: C0005679

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1901118-0

Estimate Number: 0034

Pay Period: 01/01/2021
to 01/15/2021

Project Number 713210-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0529	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	27,728.000 4.000	21,527.500 677.000 22,204.500	\$2,708.00	\$88,818.00
0587	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	.000 337.230	441.680 .000 441.680	\$0.00	\$148,947.75
		CONC SIDE BARRIER, TP 7-CS Added Plan Revision					
Category Amount:						\$374,081.96	\$5,430,915.46
Category Number: 0030 BRIDGE NO. 1 - OVER RAMP A (COLLECTOR-DISTRIBUTOR)							
0739	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 2150000.000	.877 .017 .894	\$36,550.00	\$1,922,100.00
		1					
0759	511-1000	BAR REINF STEEL	LB	583,628.000 0.900	583,489.625 -0.042 583,489.583	\$-0.04	\$525,140.62
0764	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 195000.000	.835 .059 .894	\$11,505.00	\$174,330.00
		1					
0769	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000 260000.000	.874 .020 .894	\$5,200.00	\$232,440.00
		1					
Category Amount:						\$53,254.96	\$2,854,010.62
Category Number: 0050 MSE WALLS							
0819	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		16,824.000 69.000	2,134.120 1,373.320 3,507.440	\$94,759.08	\$242,013.36
		1B					
0904	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	1.000 2700000.000	.787 .060 .847	\$162,000.00	\$2,286,900.00
		3C					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/20/2021

User: C0005679

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1901118-0

Estimate Number: 0034

Pay Period: 01/01/2021
to 01/15/2021

Project Number 713210-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 MSE WALLS							
0914	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	1.000	.900		
				2250000.000	-.100		
					.800	\$-225,000.00	\$1,800,000.00
	5						
Category Amount:						\$31,759.08	\$4,328,913.36
Category Number: 0010 ROADWAY							
1044	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST#	LS	1.000	.250		
				125000.000	.250		
					.500	\$31,250.00	\$62,500.00
		73+50, I-75 NBL					
1048	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST#	LS	1.000	.250		
				120000.000	.250		
					.500	\$30,000.00	\$60,000.00
		99+50, I-75 NBL					
1049	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST#	LS	1.000	.250		
				125000.000	.250		
					.500	\$31,250.00	\$62,500.00
		124+62, I-75 NBL					
1287	621-6005	CONCRETE BARRIER, TP S-3B	LF	.000	191.400		
				1009.250	90.900		
					282.300	\$91,740.83	\$284,911.28
		Conc Barrier, TP S -3B Modified					
		Modified/Plan Revision					
1340	158-1000	TRAINING HOURS	HR	16,000.000	11,712.500		
				0.800	3,887.500		
					15,600.000	\$3,110.00	\$12,480.00
1365	205-0001	UNCLASS EXCAV	CY	180,000.000	143,745.737		
				17.000	44.000		
					143,789.737	\$748.00	\$2,444,425.53
1445	500-3017	CLASS AA CONCRETE, RETAINING WALL	CY	476.000	211.840		
				630.000	31.630		
					243.470	\$19,926.90	\$153,386.10
Category Amount:						\$208,025.73	\$3,080,202.91
Project Total Amount:						\$667,121.73	\$44,667,948.25

Rpt-ID: RCPESPRJ

Georgia

Date: 01/20/2021

User: C0005679

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1901118-0

Estimate Number: 0034

Pay Period: 01/01/2021
to 01/15/2021
