

Estimate Summary By Project

Contract ID: B1CBA1901159-0

Estimate Number: 0006

Pay Period: 12/05/2019

to 12/31/2019

Contract Location:

I-16/SR 404 BEG EAST OF SR 29 AND EXT TO THE CANDLE

Time Allowed: 291 **Days**
Elapsed Calender Days: 232 **Days**
Percent Time: 79.73

District: 2

Area: 03

Contractor:

PEEK PAVEMENT MARKING, LLC
P. O. BOX 7337

Date Let: 03/22/2019
Date Awarded: 03/22/2019
Date Contract Executed: 05/13/2019
Date Notice to Proceed: 05/14/2019
Date Work Began: 07/22/2019
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 02/28/2020

COLUMBUS GA 31908-7337

Phone: (706)563-5867

Escrow Agent:

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$2,337,852.40
Original Contract Amount \$2,327,292.40
Funds Available \$36,170.69
Percent Complete 98.45%

Counties:
Emanuel Treutlen

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005929	\$2,337,852.40	\$2,327,292.40	\$36,170.69	98.45%	\$18,020.00

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA1901159-0

Estimate Number: 0006

Pay Period: 12/05/2019

to 12/31/2019

Project Number: M005929 I-16/SR 404 - PAVEMENT MARKING UPGRADES

Federal State Project Number: M005929

	Total to Date	Prev to Date	This Estimate
Participating	\$1,841,345.37	\$1,826,929.37	\$14,416.00
Non-Participating	\$460,336.34	\$456,732.34	\$3,604.00
Total Earnings	\$2,301,681.71	\$2,283,661.71	\$18,020.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,301,681.71	\$2,283,661.71	\$18,020.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,301,681.71	\$2,283,661.71	

Total Payable:	\$18,020.00
-----------------------	--------------------

Rpt-ID: RCPEsprj

Georgia

Date: 12/31/2019

User: 01049457

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA1901159-0

Estimate Number: 0006

Pay Period: 12/05/2019

to 12/31/2019

Project Number M005929

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0011 No Category							
0060	654-1003	RAISED PVMT MARKERS TP 3	EA	7,700.000	.000		
				5.000	3,604.000		
					3,604.000	\$18,020.00	\$18,020.00
Category Amount:						\$18,020.00	\$18,020.00
Project Total Amount:						\$18,020.00	\$2,301,681.71