

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2020

User: c0004442

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1901335-0

Estimate Number: 0001

Pay Period: 06/21/2019
to 12/31/2019

Contract Location:

CONSTRUCT. ROUNDABOUT @ SR166 @ BOAT ROCK RD&

Time Allowed:

833 Days

Elapsed Calender Days:

194 Days

Percent Time:

23.29

District: 7

Area: 01

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let:

04/19/2019

Date Awarded:

04/19/2019

Date Contract Executed:

06/06/2019

Date Notice to Proceed:

06/21/2019

Date Work Began:

08/13/2019

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/30/2021

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$4,734,093.13

Original Contract Amount \$4,600,944.60

Funds Available \$4,388,265.84

Percent Complete 7.31%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
731830-	\$4,734,093.13	\$4,600,944.60	\$4,388,265.84	7.31%	\$345,827.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2020

User: c0004442

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1901335-0

Estimate Number: 0001

Pay Period: 06/21/2019
to 12/31/2019

Project Number: 731830- SR 166 - CNST OF A ROUNDABOUT

Federal State Project Number: 731830-

	Total to Date	Prev to Date	This Estimate
Participating	\$276,661.83	\$0.00	\$276,661.83
Non-Participating	\$69,165.46	\$0.00	\$69,165.46
Total Earnings	\$345,827.29	\$0.00	\$345,827.29
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$345,827.29	\$0.00	\$345,827.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$345,827.29	\$0.00	

Total Payable: **\$345,827.29**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2020

User: c0004442

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1901335-0

Estimate Number: 0001

Pay Period: 06/21/2019
to 12/31/2019

Project Number 731830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 299977.000	.000 .250 .250	\$74,994.25	\$74,994.25
		731830-					
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 63540.000	.000 .650 .650	\$41,301.00	\$41,301.00
0020	210-0100	GRADING COMPLETE -	LS	1.000 1152641.000	.000 .140 .140	\$161,369.74	\$161,369.74
		731830					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	11,200.000 27.000	.000 635.150 635.150	\$17,149.05	\$17,149.05
0140	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,600.000 43.000	.000 533.000 533.000	\$22,919.00	\$22,919.00
0160	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	11.000 880.000	.000 1.000 1.000	\$880.00	\$880.00
0185	668-1100	CATCH BASIN, GP 1	EA	28.000 2950.000	.000 2.000 2.000	\$5,900.00	\$5,900.00
0195	668-2100	DROP INLET, GP 1	EA	16.000 3450.000	.000 .500 .500	\$1,725.00	\$1,725.00
0200	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 1900.000	.000 .500 .500	\$950.00	\$950.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2020

User: c0004442

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1901335-0

Estimate Number: 0001

Pay Period: 06/21/2019
to 12/31/2019

Project Number 731830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0220	163-0240	MULCH	TN	135.000 175.000	.000 14.370 14.370	\$2,514.75	\$2,514.75
0225	163-0300	CONSTRUCTION EXIT	EA	1.000 1350.000	.000 .750 .750	\$1,012.50	\$1,012.50
0260	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	2.000 400.000	.000 1.000 1.000	\$400.00	\$400.00
0285	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	4.000 225.000	.000 1.000 1.000	\$225.00	\$225.00
0290	167-1500	WATER QUALITY INSPECTIONS	MO	16.000 480.000	.000 5.000 5.000	\$2,400.00	\$2,400.00
0295	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	9,000.000 3.000	.000 4,029.000 4,029.000	\$12,087.00	\$12,087.00
Category Amount:						\$345,827.29	\$345,827.29
Project Total Amount:						\$345,827.29	\$345,827.29