

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2021

User: c0004442

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1901335-0

Estimate Number: 0024

Pay Period: 11/01/2021
to 11/30/2021

Contract Location:

CONSTRUCT. ROUNDABOUT @ SR166 @ BOAT ROCK RD&

Time Allowed: 865 Days

Elapsed Calender Days: 894 Days

Percent Time: 103.35

District: 7

Area: 04

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 04/19/2019

Date Awarded: 04/19/2019

Date Contract Executed: 06/06/2019

Date Notice to Proceed: 06/21/2019

Date Work Began: 08/13/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/01/2021

NORCROSS GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$4,760,920.93

Original Contract Amount \$4,600,944.60

Funds Available \$1,016,992.78

Percent Complete 78.88%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
731830-	\$4,760,920.93	\$4,600,944.60	\$1,016,992.78	78.64%	\$331,088.15

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2021

User: c0004442

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1901335-0

Estimate Number: 0024

Pay Period: 11/01/2021
to 11/30/2021

Project Number: 731830- SR 166 - CNST OF A ROUNDABOUT

Federal State Project Number: 731830-

	Total to Date	Prev to Date	This Estimate
Participating	\$3,004,213.67	\$2,739,968.76	\$264,244.91
Non-Participating	\$751,053.48	\$684,992.24	\$66,061.24
Total Earnings	\$3,755,267.15	\$3,424,961.00	\$330,306.15
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,755,267.15	\$3,424,961.00	\$330,306.15
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$11,339.00)	(\$12,121.00)	\$782.00
Total:	\$3,743,928.15	\$3,412,840.00	

Total Payable: **\$331,088.15**

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2021

User: c0004442

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1901335-0

Estimate Number: 0024

Pay Period: 11/01/2021
to 11/30/2021

Project Number 731830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.960		
				299977.000	.007		
					.967	\$2,099.84	\$290,077.76
		731830-					
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				63540.000	.250		
					.900	\$15,885.00	\$57,186.00
0014	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.964		
				31254.000	.032		
					.996	\$1,000.13	\$31,128.98
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		300.000	163.170		
				125.000	402.560		
					565.730	\$50,320.00	\$70,716.25
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		4,700.000	2,598.820		
				99.000	1,432.460		
					4,031.280	\$141,813.54	\$399,096.72
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,800.000	1,132.050		
				102.000	506.100		
					1,638.150	\$51,622.20	\$167,091.30
0055	413-0750	TACK COAT	GL	2,150.000	1,755.000		
				3.000	990.000		
					2,745.000	\$2,970.00	\$8,235.00
0070	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	620.000	631.523		
				40.000	169.556		
					801.079	\$6,782.24	\$32,043.16
0080	441-0104	CONC SIDEWALK, 4 IN	SY	5,700.000	3,130.219		
				30.000	897.120		
					4,027.339	\$26,913.60	\$120,820.17

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2021

User: c0004442

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1901335-0

Estimate Number: 0024

Pay Period: 11/01/2021
to 11/30/2021

Project Number 731830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0090	441-4020	CONC VALLEY GUTTER, 6 IN	SY	400.000 40.000	205.072 27.980 233.052	\$1,119.20	\$9,322.08
0110	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,900.000 18.000	4,412.000 500.250 4,912.250	\$9,004.50	\$88,420.50
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	100.000 200.000	22.567 16.667 39.234	\$3,333.40	\$7,846.80
0185	668-1100	CATCH BASIN, GP 1	EA	28.000 2950.000	22.250 5.750 28.000	\$16,962.50	\$82,600.00
0290	167-1500	WATER QUALITY INSPECTIONS	MO	16.000 480.000	27.000 1.000 28.000	\$480.00	\$13,440.00
Category Amount:						\$330,306.15	\$1,378,024.72
Project Total Amount:						\$330,306.15	\$3,755,267.15