

Rpt-ID: RCPESPRJ

Georgia

Date: 12/30/2021

User: 01083706

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1901337-0

Estimate Number: 0025

Pay Period: 12/01/2021
to 12/29/2021

Contract Location:

CONSTRUCTION OF A ROUNDABOUT ON SR 144 AT I-95/SR

Time Allowed:

650 Days

Elapsed Calender Days:

905 Days

Percent Time:

139.23

District: 5

Area: 05

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let:

04/19/2019

Date Awarded:

04/19/2019

Date Contract Executed:

06/11/2019

Date Notice to Proceed:

06/21/2019

Date Work Began:

11/13/2019

Date Time Stopped:

12/11/2021

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2021

DUNCAN

SC 29334

Phone: (864)416-0200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$6,177,801.74

Original Contract Amount \$6,047,000.00

Funds Available \$657,921.44

Percent Complete 92.29%

Counties:

Bryan

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010739	\$6,177,801.74	\$6,047,000.00	\$657,921.44	89.35%	\$122,058.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/30/2021

User: 01083706

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1901337-0

Estimate Number: 0025

Pay Period: 12/01/2021
to 12/29/2021

Project Number: 0010739 SR 144 - CNST OF A ROUNDABOUT

Federal State Project Number: 0010739

	Total to Date	Prev to Date	This Estimate
Participating	\$4,561,356.23	\$4,457,434.79	\$103,921.44
Non-Participating	\$1,140,339.07	\$1,114,358.70	\$25,980.37
Total Earnings	\$5,701,695.30	\$5,571,793.49	\$129,901.81
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,701,695.30	\$5,571,793.49	\$129,901.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$181,815.00)	(\$173,972.00)	(\$7,843.00)
Total:	\$5,519,880.30	\$5,397,821.49	

Total Payable: **\$122,058.81**

Rpt-ID: RCPEsprj

Georgia

Date: 12/30/2021

User: 01083706

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1901337-0

Estimate Number: 0025

Pay Period: 12/01/2021
to 12/29/2021

Project Number 0010739

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0014	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		1,125.000 168.000	1,292.400 391.150 1,683.550	\$65,713.20	\$282,836.40
0025	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	10,721.000 34.000	10,385.780 893.320 11,279.100	\$30,372.88	\$383,489.40
0037	413-0750	TACK COAT	GL	2,030.000 2.550	2,589.000 338.000 2,927.000	\$861.90	\$7,463.85
0041	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	5,924.000 3.000	5,932.000 6,002.011 11,934.011	\$18,006.03	\$35,802.03
0227	207-0203	FOUND BKFILL MATL, TP II	CY	540.000 66.000	525.530 14.470 540.000	\$955.02	\$35,640.00
0448	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	16,695.000 2.700	8,209.733 1,552.270 9,762.003	\$4,191.13	\$26,357.41
0468	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,348.000 0.550	1,512.000 5,135.000 6,647.000	\$2,824.25	\$3,655.85
0518	163-0300	CONSTRUCTION EXIT	EA	6.000 2100.000	1.500 .500 2.000	\$1,050.00	\$4,200.00
0578	716-2000	EROSION CONTROL MATS, SLOPES	SY	2,446.000 1.900	.000 2,446.000 2,446.000	\$4,647.40	\$4,647.40

Rpt-ID: RCPESPRJ

Georgia

Date: 12/30/2021

User: 01083706

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1901337-0

Estimate Number: 0025

Pay Period: 12/01/2021
to 12/29/2021

Project Number 0010739

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0603	700-9300	SOD	SY	457.000	457.010		
				10.000	128.000		
					585.010	\$1,280.00	\$5,850.10
Category Amount:						\$129,901.81	\$789,942.44
Project Total Amount:						\$129,901.81	\$5,701,695.30