

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2021

User: C0006326

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1901341-0

Estimate Number: 0016

Pay Period: 05/06/2021
to 06/03/2021

Contract Location:

SR 92 AT LOCKWOOD RD (CR 308) AND AT SEAY RD (CR 138)

Time Allowed: 741 Days

Elapsed Calendar Days: 714 Days

Percent Time: 96.36

District: 3

Area: 05

Contractor:

PIEDMONT PAVING, INC.
1226 HWY. 16 EAST

Date Let: 04/19/2019

Date Awarded: 04/19/2019

Date Contract Executed: 06/11/2019

Date Notice to Proceed: 06/21/2019

NEWNAN GA 30263-7118

Date Work Began: 08/06/2019

Phone: (678)423-0586

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/30/2021

Surety Co: NO SURETY REQUIRED

Current Contract Amount \$5,107,994.75

Original Contract Amount \$4,959,895.08

Funds Available \$1,943,700.12

Percent Complete 61.67%

Counties:

Fayette

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009971	\$2,539,747.40	\$2,469,889.09	\$999,502.29	60.65%	\$177,053.49
0009972	\$2,568,247.35	\$2,490,005.99	\$944,197.83	63.24%	\$158,948.56

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2021

User: C0006326

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1901341-0

Estimate Number: 0016

Pay Period: 05/06/2021
to 06/03/2021

Project Number: 0009971 ROUNDABOUT AT SR 92 AND ANTIOCH ROAD

Federal State Project Number: 0009971

	Total to Date	Prev to Date	This Estimate
Participating	\$1,525,899.11	\$1,348,845.62	\$177,053.49
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$1,525,899.11	\$1,348,845.62	\$177,053.49
Stockpiled Materials	\$14,346.00	\$14,346.00	\$0.00
Gross Earnings	\$1,540,245.11	\$1,363,191.62	\$177,053.49
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,540,245.11	\$1,363,191.62	

Total Payable: **\$177,053.49**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2021

User: C0006326

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1901341-0

Estimate Number: 0016

Pay Period: 05/06/2021
to 06/03/2021

Project Number: 0009972 ROUNDABOUT AT SR 92 AND SEAY ROAD

Federal State Project Number: 0009972

	Total to Date	Prev to Date	This Estimate
Participating	\$1,624,049.52	\$1,465,100.96	\$158,948.56
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$1,624,049.52	\$1,465,100.96	\$158,948.56
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,624,049.52	\$1,465,100.96	\$158,948.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,624,049.52	\$1,465,100.96	

Total Payable: **\$158,948.56**

Rpt-ID: RCPEsprj

Georgia

Date: 06/03/2021

User: C0006326

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1901341-0

Estimate Number: 0016

Pay Period: 05/06/2021
to 06/03/2021

Project Number 0009971

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	150-1000	TRAFFIC CONTROL -	LS	1.000	.739		
				74201.390	.048		
					.787	\$3,561.67	\$58,396.49
		0009971					
0030	163-0240	MULCH	TN	70.000	28.912		
				254.400	2.100		
					31.012	\$534.24	\$7,889.45
0075	167-1500	WATER QUALITY INSPECTIONS	MO	6.000	14.000		
				477.000	6.000		
					20.000	\$2,862.00	\$9,540.00
0080	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	5,735.000	1,113.000		
				3.380	500.000		
					1,613.000	\$1,690.00	\$5,451.94
0085	210-0100	GRADING COMPLETE -	LS	1.000	.900		
				402480.000	.025		
					.925	\$10,062.00	\$372,294.00
		(971)					
0090	310-1101	GR AGGR BASE CRS, INCL MATL	TN	7,467.000	7,449.790		
				28.810	390.020		
					7,839.810	\$11,236.48	\$225,864.93
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,646.000	1,402.910		
				85.150	844.660		
					2,247.570	\$71,922.80	\$191,380.59
0100	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,716.000	1,077.660		
				94.190	511.120		
					1,588.780	\$48,142.39	\$149,647.19
0110	413-0750	TACK COAT	GL	1,683.000	1,013.000		
				3.820	483.000		
					1,496.000	\$1,845.06	\$5,714.72

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2021

User: C0006326

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1901341-0

Estimate Number: 0016

Pay Period: 05/06/2021

to 06/03/2021

Project Number 0009971

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0125	441-0104	CONC SIDEWALK, 4 IN	SY	2,375.000 40.810	1,129.811 101.667 1,231.478	\$4,149.03	\$50,256.62
0140	441-4020	CONC VALLEY GUTTER, 6 IN	SY	75.000 66.780	45.316 15.401 60.717	\$1,028.48	\$4,054.68
0145	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	130.000 20.670	.000 65.000 65.000	\$1,343.55	\$1,343.55
0155	441-5025	CONCRETE HEADER CURB, 4 IN, TP 9	LF	340.000 20.140	.000 138.000 138.000	\$2,779.32	\$2,779.32
0160	441-6022	CONC CURB & GUTTER, 6 IN X 30 IN, TP 2	LF	3,180.000 14.840	1,826.000 205.000 2,031.000	\$3,042.20	\$30,140.04
0200	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	800.000 35.720	852.000 97.500 949.500	\$3,482.70	\$33,916.14
0275	668-1100	CATCH BASIN, GP 1	EA	19.000 3381.850	9.500 3.500 13.000	\$11,836.48	\$43,964.05
Category Amount:						\$179,518.40	\$1,192,633.71
Category Number: 0020 HOURLY MILESTONE							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-11,649.620 -2,464.910 -14,114.530	\$-2,464.91	(\$14,114.53)
(IN#9)							
Category Amount:						\$-2,464.91	\$-14,114.53
Project Total Amount:						\$177,053.49	\$1,525,899.11

Rpt-ID: RCPEsprj

Georgia

Date: 06/03/2021

User: C0006326

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1901341-0

Estimate Number: 0016

Pay Period: 05/06/2021
to 06/03/2021

Project Number 0009972

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.739		
				75536.590	.082		
					.821	\$6,194.00	\$62,015.54
		0009972					
0020	163-0240	MULCH	TN	75.000	39.291		
				254.400	2.200		
					41.491	\$559.68	\$10,555.31
0065	167-1500	WATER QUALITY INSPECTIONS	MO	9.000	10.000		
				477.000	10.000		
					20.000	\$4,770.00	\$9,540.00
0075	210-0100	GRADING COMPLETE -	LS	1.000	.900		
				368877.000	.025		
					.925	\$9,221.93	\$341,211.23
		(972)					
0080	310-1101	GR AGGR BASE CRS, INCL MATL	TN	8,392.000	8,156.860		
				28.810	1,448.720		
					9,605.580	\$41,737.62	\$276,736.76
0085	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		3,056.000	2,105.710		
				85.150	126.340		
					2,232.050	\$10,757.85	\$190,059.06
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,830.000	1,210.620		
				94.190	66.480		
					1,277.100	\$6,261.75	\$120,290.05
0100	413-0750	TACK COAT	GL	1,867.000	1,153.000		
				3.820	596.000		
					1,749.000	\$2,276.72	\$6,681.18
0115	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	210.000	.000		
				72.080	230.416		
					230.416	\$16,608.39	\$16,608.39

Rpt-ID: RCPEsprj

Georgia

Date: 06/03/2021

User: C0006326

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1901341-0

Estimate Number: 0016

Pay Period: 05/06/2021

to 06/03/2021

Project Number 0009972

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0120	441-0104	CONC SIDEWALK, 4 IN	SY	2,566.000 40.810	582.584 537.222 1,119.806	\$21,924.03	\$45,699.28
0135	441-4020	CONC VALLEY GUTTER, 6 IN	SY	25.000 66.780	-3.123 36.305 33.182	\$2,424.45	\$2,215.89
0140	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	100.000 20.670	107.000 9.000 116.000	\$186.03	\$2,397.72
0155	441-6022	CONC CURB & GUTTER, 6 IN X 30 IN, TP 2	LF	3,405.000 14.840	1,886.000 1,180.000 3,066.000	\$17,511.20	\$45,499.44
0285	668-1100	CATCH BASIN, GP 1	EA	15.000 3381.850	10.750 2.500 13.250	\$8,454.63	\$44,809.51
0300	668-2100	DROP INLET, GP 1	EA	11.000 2371.970	9.250 2.000 11.250	\$4,743.94	\$26,684.66
0490	318-3000	AGGR SURF CRS	TN	30.000 63.380	375.500 89.400 464.900	\$5,666.17	\$29,465.36
9005	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-11,910.800 -349.830 -12,260.630	\$-349.83	(\$12,260.63)
		(IN#9)					

Category Amount:

\$158,948.56

\$1,218,208.75

Project Total Amount:

\$158,948.56

\$1,624,049.52