

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2020

User: dafreema

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1901504-0

Estimate Number: 0002

Pay Period: 02/01/2020
to 02/29/2020

Contract Location:

US 23/SR 365 OVER WILBANKS RD & US 23/SR 15 OVER TA

Time Allowed:

234 Days

Elapsed Calender Days:

235 Days

Percent Time:

100.43

District: 1

Area: 04

Contractor:

S & D INDUSTRIAL PAINTING, INC.
1575 RAINVILLE RD.

Date Let:

05/17/2019

Date Awarded:

05/17/2019

Date Contract Executed:

07/08/2019

Date Notice to Proceed:

07/10/2019

Date Work Began:

01/20/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

02/28/2020

TARPON SPRINGS

FL 34689-6805

Phone: (727)937-2080

Escrow Agent:

Surety Co: OLD REPUBLIC SURETY COMPANY

Current Contract Amount \$1,055,479.00

Original Contract Amount \$1,065,479.00

Funds Available \$860,371.33

Percent Complete 18.51%

Counties:

Habersham

Rabun

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005861	\$1,055,479.00	\$1,065,479.00	\$860,371.33	18.49%	\$33,825.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2020

User: dafreema

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1901504-0

Estimate Number: 0002

Pay Period: 02/01/2020
to 02/29/2020

Project Number: M005861 VARIOUS LOCATIONS - BRIDGE REHAB

Federal State Project Number: M005861

	Total to Date	Prev to Date	This Estimate
Participating	\$156,283.73	\$129,026.13	\$27,257.60
Non-Participating	\$39,070.94	\$32,256.54	\$6,814.40
Total Earnings	\$195,354.67	\$161,282.67	\$34,072.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$195,354.67	\$161,282.67	\$34,072.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$247.00)	\$0.00	(\$247.00)
Total:	\$195,107.67	\$161,282.67	

Total Payable: **\$33,825.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2020

User: dafreema

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1901504-0

Estimate Number: 0002

Pay Period: 02/01/2020
to 02/29/2020

Project Number M005861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 ROADWAY							
0020	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		1,130.000 3.500	.000 1,089.000 1,089.000	\$3,811.50	\$3,811.50
0025	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		1,130.000 3.500	.000 1,089.000 1,089.000	\$3,811.50	\$3,811.50
0030	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		1,130.000 0.500	.000 1,089.000 1,089.000	\$544.50	\$544.50
0034	653-3502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLF		1,130.000 0.500	.000 1,089.000 1,089.000	\$544.50	\$544.50
0039	654-1001	RAISED PVMT MARKERS TP 1	EA	57.000 15.000	.000 14.000 14.000	\$210.00	\$210.00
0040	654-1003	RAISED PVMT MARKERS TP 3	EA	28.000 15.000	.000 14.000 14.000	\$210.00	\$210.00
Category Amount:						\$9,132.00	\$9,132.00
Category Number: 0030 BRIDGES							
0075	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		130.000 55.000	128.000 139.000 267.000	\$7,645.00	\$14,685.00
	3						
0080	461-2000	RESEALING BRIDGE JOINTS, TP - LF		796.000 25.000	616.000 47.000 663.000	\$1,175.00	\$16,575.00
	D						
Category Amount:						\$8,820.00	\$31,260.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2020

User: dafreema

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1901504-0

Estimate Number: 0002

Pay Period: 02/01/2020
to 02/29/2020

Project Number M005861

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
8010	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				40000.000	.403		
					.403	\$16,120.00	\$16,120.00
		TRAFFIC CONTROL					
Category Amount:						\$16,120.00	\$16,120.00
Project Total Amount:						\$34,072.00	\$195,354.67