

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2020

User: C0005420

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1901648-0

Estimate Number: 0006

Pay Period: 09/01/2020
to 09/30/2020

Contract Location:

SR 139 (RALPH DAVID ABERNATHY) AND ON I-20/SR 402. (E

Time Allowed: 384 Days

Elapsed Calender Days: 414 Days

Percent Time: 107.81

District: 7

Area: 04

Contractor:

WILBURN ENGINEERING, LLC
931 LOWER FAYETTEVILLE RD, SUITE I

Date Let: 06/21/2019

Date Awarded: 06/21/2019

Date Contract Executed: 08/08/2019

Date Notice to Proceed: 08/14/2019

Date Work Began: 03/02/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/31/2020

NEWNAN GA 30263

Phone: (770)977-8920

Escrow Agent:

Surety Co: WESTFIELD INSURANCE COMPANY OF OHIO

Current Contract Amount \$1,349,076.88

Original Contract Amount \$1,349,076.88

Funds Available \$123,535.49

Percent Complete 91.39%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013209	\$1,349,076.84	\$1,349,076.84	\$123,535.45	90.84%	\$17,125.33

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2020

User: C0005420

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1901648-0

Estimate Number: 0006

Pay Period: 09/01/2020
to 09/30/2020

Project Number: 0013209 I-20/SR 139 - SIGNAL UPGRADES

Federal State Project Number: 0013209

	Total to Date	Prev to Date	This Estimate
Participating	\$986,361.10	\$966,732.85	\$19,628.25
Non-Participating	\$246,590.29	\$241,683.21	\$4,907.08
Total Earnings	\$1,232,951.39	\$1,208,416.06	\$24,535.33
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,232,951.39	\$1,208,416.06	\$24,535.33
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$7,410.00)	\$0.00	(\$7,410.00)
Total:	\$1,225,541.39	\$1,208,416.06	

Total Payable: **\$17,125.33**

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2020

User: C0005420

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1901648-0

Estimate Number: 0006

Pay Period: 09/01/2020
to 09/30/2020

Project Number 0013209

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 62664.940	.995 .005 1.000	\$313.32	\$62,664.94
		0013209					
0081	611-5550	RESET SIGN, STA -	LS	1.000 189.830	.000 1.000 1.000	\$189.83	\$189.83
		94+39.9, 27.8' LT					
0082	611-5550	RESET SIGN, STA -	LS	1.000 189.830	.000 1.000 1.000	\$189.83	\$189.83
		27+82.1, 55.2' RT					
0091	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		110.000 19.725	.000 66.500 66.500	\$1,311.73	\$1,311.73
0092	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		22.500 20.968	.000 21.000 21.000	\$440.32	\$440.32
0101	636-2070	GALV STEEL POSTS, TP 7	LF	140.000 8.939	.000 100.000 100.000	\$893.85	\$893.85
0202	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 1 EA		9.000 102.131	.000 10.000 10.000	\$1,021.31	\$1,021.31
0206	653-0130	THERMOPLASTIC PVMT MARKING, ARROW, TP 1 EA		1.000 172.336	.000 1.000 1.000	\$172.34	\$172.34
0207	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		5.000 168.094	.000 5.000 5.000	\$840.47	\$840.47

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2020

User: C0005420

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1901648-0

Estimate Number: 0006

Pay Period: 09/01/2020

to 09/30/2020

Project Number 0013209

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0212	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LF		539.000 0.677	.000 802.000 802.000	\$542.71	\$542.71
0217	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		232.000 0.677	.000 181.000 181.000	\$122.48	\$122.48
0222	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		628.000 4.959	.000 604.000 604.000	\$2,995.30	\$2,995.30
0227	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WF LF		4,900.000 2.414	.000 5,538.000 5,538.000	\$13,368.18	\$13,368.18
0232	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	9.000 7.555	.000 9.000 9.000	\$67.99	\$67.99
0237	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	42.000 4.959	.000 70.000 70.000	\$347.14	\$347.14
0312	610-9000	REM SIGN, STA - STA 94+39.9, 27.8' LT	LS	1.000 95.440	.000 1.000 1.000	\$95.44	\$95.44
0317	610-9000	REM SIGN, STA - STA 27+82.1, 55.2 RT	LS	1.000 95.440	.000 1.000 1.000	\$95.44	\$95.44
0322	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		12.500 23.967	.000 12.500 12.500	\$299.59	\$299.59

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2020

User: C0005420

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1901648-0

Estimate Number: 0006

Pay Period: 09/01/2020
to 09/30/2020

Project Number 0013209

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0342	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		5.000	.000		
				91.203	7.000		
					7.000	\$638.42	\$638.42
0347	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		693.000	.000		
				0.606	973.000		
					973.000	\$589.64	\$589.64
Category Amount:						\$24,535.33	\$86,886.95
Project Total Amount:						\$24,535.33	\$1,232,951.39