

Estimate Summary By Project

Contract ID: B1CBA1901651-0

Estimate Number: 0001

Pay Period: 08/09/2019

to 03/31/2020

Contract Location:
VARIOUS LOCATIONS

Time Allowed: 327 **Days**
Elapsed Calender Days: 236 **Days**
Percent Time: 72.17

District: 3

Area: 05

Contractor:
PEEK PAVEMENT MARKING, LLC
P. O. BOX 7337

Date Let: 06/21/2019
Date Awarded: 06/21/2019
Date Contract Executed: 08/07/2019
Date Notice to Proceed: 08/09/2019
Date Work Began: 03/13/2020
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 06/30/2020

COLUMBUS GA 31908-7337
Phone: (706)563-5867

Escrow Agent:
Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$1,439,615.50
Original Contract Amount \$1,439,615.50
Funds Available \$1,332,862.70
Percent Complete 7.42%

Counties:
All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016439	\$1,439,615.50	\$1,439,615.50	\$1,332,862.70	7.42%	\$106,752.80

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA1901651-0

Estimate Number: 0001

Pay Period: 08/09/2019

to 03/31/2020

 Project Number: 0016439 VARIOUS LOCS - RUMBLE STRIP UPGRADES

Federal State Project Number: 0016439

	Total to Date	Prev to Date	This Estimate
Participating	\$96,077.52	\$0.00	\$96,077.52
Non-Participating	\$10,675.28	\$0.00	\$10,675.28
Total Earnings	\$106,752.80	\$0.00	\$106,752.80
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$106,752.80	\$0.00	\$106,752.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$106,752.80	\$0.00	

Total Payable: **\$106,752.80**

Estimate Summary By Project

Contract ID: B1CBA1901651-0

Estimate Number: 0001

Pay Period: 08/09/2019
to 03/31/2020

Project Number 0016439

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 71000.000	.000 .250 .250	\$17,750.00	\$17,750.00
		0016439					
0015	456-2020	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM UOUS)		250.060 540.000	.000 151.750 151.750	\$81,945.00	\$81,945.00
		- 6 IN					
0019	456-2022	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM		44.720 540.000	.000 13.070 13.070	\$7,057.80	\$7,057.80
Category Amount:						\$106,752.80	\$106,752.80
Project Total Amount:						\$106,752.80	\$106,752.80