

Estimate Summary By Project

Contract ID: B1CBA1901676-0

Estimate Number: 0008

Pay Period: 07/11/2020

to 10/22/2020

Contract Location:

VARIOUS COUNTY RDS IN BARROW COUNTY. (E)

Time Allowed: 310 **Days**

Elapsed Calender Days: 310 **Days**

Percent Time: 100.00

District: 1

Area: 02

Contractor:

MID-STATES STRIPING, INC.
2772 OLD GRAY HWY.

Date Let: 06/21/2019

Date Awarded: 06/21/2019

Date Contract Executed: 08/23/2019

Date Notice to Proceed: 08/26/2019

MACON GA 31211-6604

Date Work Began: 12/19/2019

Phone: (800)892-2794

Date Time Stopped: 06/30/2020

Date Accepted: 08/06/2020

Escrow Agent:

Adjusted Completion Date: 06/30/2020

Surety Co: CONTRACTORS BONDING INSURANCE CO.

Current Contract Amount \$427,971.75

Original Contract Amount \$427,971.75

Funds Available \$17,087.05

Percent Complete 96.01%

Counties:

Barrow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016004	\$427,971.75	\$427,971.75	\$17,087.05	96.01%	\$0.00

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA1901676-0

Estimate Number: 0008

Pay Period: 07/11/2020

to 10/22/2020

Project Number: 0016004 VARIOUS LOCATIONS - SIGNING & STRIPING

Federal State Project Number: 0016004

	Total to Date	Prev to Date	This Estimate
Participating	\$410,884.70	\$410,884.70	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$410,884.70	\$410,884.70	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$410,884.70	\$410,884.70	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$410,884.70	\$410,884.70	

Total Payable: \$0.00