

Estimate Summary By Project

Contract ID: B1CBA1901712-0

Estimate Number: 0033

Pay Period: 06/01/2022

to 06/01/2022

Contract Location:

1.0055 MI CONSTRUCTION 2 BR SR 32 @17MILE RVR & OT

Time Allowed: 753 Days

Elapsed Calender Days: 997 Days

Percent Time: 132.40

District: 4

Area: 02

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 06/21/2019

Date Awarded: 06/21/2019

Date Contract Executed: 08/08/2019

Date Notice to Proceed: 09/09/2019

Date Work Began: 10/10/2019

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/30/2021

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$10,890,212.36

Original Contract Amount \$10,736,180.49

Funds Available \$562,104.81

Percent Complete 97.17%

Counties:

Coffee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011678	\$6,517,839.14	\$6,363,807.27	\$481,779.89	92.61%	\$13,684.00
0011679	\$4,372,373.22	\$4,372,373.22	\$80,324.92	98.16%	\$0.00

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA1901712-0

Estimate Number: 0033

Pay Period: 06/01/2022

to 06/01/2022

Project Number: 0011678 SR 32 - BRIDGE RECON

Federal State Project Number: 0011678

	Total to Date	Prev to Date	This Estimate
Participating	\$5,031,793.82	\$5,019,893.82	\$11,900.00
Non-Participating	\$1,257,948.43	\$1,254,973.43	\$2,975.00
Total Earnings	\$6,289,742.25	\$6,274,867.25	\$14,875.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,289,742.25	\$6,274,867.25	\$14,875.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$253,683.00)	(\$252,492.00)	(\$1,191.00)
Total:	\$6,036,059.25	\$6,022,375.25	

Total Payable:	\$13,684.00
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B1CBA1901712-0

Estimate Number: 0033

Pay Period: 06/01/2022

to 06/01/2022

Project Number: 0011679 SR 32 - BRIDGE RECON

Federal State Project Number: 0011679

	Total to Date	Prev to Date	This Estimate
Participating	\$3,433,638.63	\$3,433,638.63	\$0.00
Non-Participating	\$858,409.67	\$858,409.67	\$0.00
Total Earnings	\$4,292,048.30	\$4,292,048.30	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,292,048.30	\$4,292,048.30	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,292,048.30	\$4,292,048.30	

Total Payable:	\$0.00
-----------------------	---------------

Estimate Summary By Project

Contract ID: B1CBA1901712-0

Estimate Number: 0033

Pay Period: 06/01/2022
to 06/01/2022

Project Number 0011678

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0013	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 42500.000	.650 .350 1.000	\$14,875.00	\$42,500.00
9075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME 80% Pay Factor 19MM Superpave		.000 72.688	196.820 .000 196.820	\$0.00	\$14,306.45
9076	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Change Order to add 20% back for Pay Reduction		.000 18.172	196.820 .000 196.820	\$0.00	\$3,576.61
Category Amount:						\$14,875.00	\$60,383.06
Project Total Amount:						\$14,875.00	\$6,289,742.25