

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2020

User: cking

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1901713-0

Estimate Number: 0006

Pay Period: 07/02/2020
to 07/31/2020

Contract Location:

3.566MI.MILL&RESURF I285/SR407@W.AIRPORT TUNNEL TC

Time Allowed:

544 Days

Elapsed Calender Days:

407 Days

Percent Time:

74.82

District: 7

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

06/21/2019

Date Awarded:

06/21/2019

Date Contract Executed:

08/03/2019

Date Notice to Proceed:

06/21/2019

Date Work Began:

09/20/2019

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/15/2020

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$19,468,700.17

Original Contract Amount \$19,468,700.17

Funds Available \$5,174,596.12

Percent Complete 73.42%

Counties:

Clayton

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005709	\$19,468,700.16	\$19,468,700.16	\$5,174,596.11	73.42%	\$2,556,599.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2020

User: cking

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1901713-0

Estimate Number: 0006

Pay Period: 07/02/2020
to 07/31/2020

Project Number: M005709 I-285/SR 407 - MILL, INLAY, PLMX RESF

Federal State Project Number: M005709

	Total to Date	Prev to Date	This Estimate
Participating	\$11,435,283.24	\$9,390,003.61	\$2,045,279.63
Non-Participating	\$2,858,820.81	\$2,347,500.91	\$511,319.90
Total Earnings	\$14,294,104.05	\$11,737,504.52	\$2,556,599.53
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$14,294,104.05	\$11,737,504.52	\$2,556,599.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,294,104.05	\$11,737,504.52	

Total Payable: **\$2,556,599.53**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2020

User: cking

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1901713-0

Estimate Number: 0006

Pay Period: 07/02/2020
to 07/31/2020

Project Number M005709

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.693		
				2547081.000	.160		
					.853	\$407,532.96	\$2,172,660.09
		M005709					
0010	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		5,000.000	1,229.000		
				72.700	1,199.000		
					2,428.000	\$87,167.30	\$176,515.60
0020	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		60,266.000	38,243.200		
				82.870	7,975.960		
					46,219.160	\$660,967.81	\$3,830,181.79
0025	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		38,104.000	23,935.960		
				117.700	8,299.820		
					32,235.780	\$976,888.81	\$3,794,151.31
0035	413-0750	TACK COAT	GL	47,206.000	26,980.000		
				2.520	5,633.000		
					32,613.000	\$14,195.16	\$82,184.76
0040	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	356,601.000	235,776.016		
				11.040	37,123.867		
					272,899.883	\$409,847.49	\$3,012,814.71
9200	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	1,979.300		
				78.727	.000		
					1,979.300	\$0.00	\$155,824.35
		Reduction in price 25 MM SP at 95%					
9205	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000	454.870		
				105.930	.000		
					454.870	\$0.00	\$48,184.38
		Reduction in Price 12.5 SMA at 90%					

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2020

User: cking

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1901713-0

Estimate Number: 0006

Pay Period: 07/02/2020
to 07/31/2020

Project Number M005709

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
9210	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	602.000		
		IFIED BITUM MATL & H LIME		111.815	.000		
					602.000	\$.00	\$67,312.63
		Reduction in Price 12.5 SMA at 95%					
Category Amount:						\$2,556,599.53	\$13,339,829.62
Project Total Amount:						\$2,556,599.53	\$14,294,104.05