

Estimate Summary By Project

Contract ID: B1CBA1901731-0

Estimate Number: 0006

Pay Period: 02/01/2020

to 02/29/2020

Contract Location: 0.625 MI CONSTUCT BRIDGE & APPR ON SR 32 OVER BEAF
Time Allowed: 358 Days
Elapsed Calender Days: 174 Days
Percent Time: 48.60

District: 4 Area: 02

Contractor: EAST COAST ASPHALT, LLC
912-384-9665
Date Let: 06/21/2019
Date Awarded: 06/21/2019
Date Contract Executed: 08/08/2019
Date Notice to Proceed: 09/09/2019
Date Work Began: 09/10/2019
Phone:
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Escrow Agent:
Adjusted Completion Date: 08/31/2020
Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$3,105,585.34
Original Contract Amount \$3,043,734.50
Funds Available \$2,842,686.64
Percent Complete 8.47%

Counties:
Coffee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011680	\$3,105,585.34	\$3,043,734.50	\$2,842,686.64	8.47%	\$11,108.44

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA1901731-0

Estimate Number: 0006

Pay Period: 02/01/2020

to 02/29/2020

Project Number: 0011680 SR 32 - BRIDGE CONSTRUCTION

Federal State Project Number: 0011680

	Total to Date	Prev to Date	This Estimate
Participating	\$210,318.97	\$201,432.22	\$8,886.75
Non-Participating	\$52,579.73	\$50,358.04	\$2,221.69
Total Earnings	\$262,898.70	\$251,790.26	\$11,108.44
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$262,898.70	\$251,790.26	\$11,108.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$262,898.70	\$251,790.26	

Total Payable:	\$11,108.44
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B1CBA1901731-0

Estimate Number: 0006

Pay Period: 02/01/2020

to 02/29/2020

Project Number 0011680

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 174688.000	.326 .005 .331	\$873.44	\$57,821.73
		0011680					
0350	167-1500	WATER QUALITY INSPECTIONS	MO	12.000 10235.000	4.000 1.000 5.000	\$10,235.00	\$51,175.00
Category Amount:						\$11,108.44	\$108,996.73
Project Total Amount:						\$11,108.44	\$262,898.70