

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2019

User: 01082928

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA1901755-0

Estimate Number: 0001

Pay Period: 08/05/2019
to 10/31/2019

Contract Location:

VARIOUS LOCATIONS ON SR 15 AND SR 24. (E)

Time Allowed: 362 Days

Elapsed Calender Days: 88 Days

Percent Time: 24.31

District: 2

Area: 01

Contractor:

MOYE ELECTRIC COMPANY, INC.
P. O. BOX 4097

Date Let: 06/21/2019

Date Awarded: 06/21/2019

Date Contract Executed: 08/03/2019

Date Notice to Proceed: 08/05/2019

DUBLIN GA 31040-4097

Date Work Began: 09/23/2019

Phone: (478)275-9054

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/31/2020

Surety Co: THE CINCINNATI INSURANCE CO.

Current Contract Amount \$1,670,661.44

Original Contract Amount \$1,670,661.44

Funds Available \$1,575,743.64

Percent Complete 5.68%

Counties:

Washington

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006463	\$1,670,661.44	\$1,670,661.44	\$1,575,743.64	5.68%	\$94,917.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2019

User: 01082928

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B1CBA1901755-0

Estimate Number: 0001

Pay Period: 08/05/2019
to 10/31/2019

Project Number: 0006463 SR 15 & SR 24 - PEDESTRIAN CROSSING UPGRADE

Federal State Project Number: 0006463

	Total to Date	Prev to Date	This Estimate
Participating	\$85,426.02	\$0.00	\$85,426.02
Non-Participating	\$9,491.78	\$0.00	\$9,491.78
Total Earnings	\$94,917.80	\$0.00	\$94,917.80
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$94,917.80	\$0.00	\$94,917.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$94,917.80	\$0.00	

Total Payable: **\$94,917.80**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2019

User: 01082928

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA1901755-0

Estimate Number: 0001

Pay Period: 08/05/2019
to 10/31/2019

Project Number 0006463

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.000		
				140000.000	.250		
					.250	\$35,000.00	\$35,000.00
		0006463					
0010	163-0240	MULCH	TN	6.000	.000		
				100.000	.218		
					.218	\$21.80	\$21.80
0015	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,845.000	.000		
				10.000	480.750		
					480.750	\$4,807.50	\$4,807.50
0030	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,330.000	.000		
				3.000	142.500		
					142.500	\$427.50	\$427.50
0085	500-3191	CLASS A CONCRETE, HES	CY	65.000	.000		
				350.000	11.000		
					11.000	\$3,850.00	\$3,850.00
0140	639-4004	STRAIN POLE, TP IV	EA	10.000	.000		
				10000.000	5.000		
					5.000	\$50,000.00	\$50,000.00
0145	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	1,995.000	.000		
				1.000	811.000		
					811.000	\$811.00	\$811.00
Category Amount:						\$94,917.80	\$94,917.80
Project Total Amount:						\$94,917.80	\$94,917.80