

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: 01093467

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1901861-0

Estimate Number: 0013

Pay Period: 05/01/2021
to 05/31/2021

Contract Location:

SR 369/SR 60 (JESSE JEWEL PKWY) AT SR 53 CONN/SR 60
(JOHN MORROW PKWY);

Time Allowed: 701 Days

Elapsed Calender Days: 609 Days

Percent Time: 86.88

District: 1

Area: 01

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 07/19/2019

Date Awarded: 07/19/2019

Date Contract Executed: 09/09/2019

Date Notice to Proceed: 10/01/2019

Date Work Began: 02/10/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/31/2021

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$1,623,739.30

Original Contract Amount \$1,623,739.30

Funds Available \$558,473.11

Percent Complete 65.61%

Counties:

Hall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013322	\$1,623,739.30	\$1,623,739.30	\$558,473.11	65.61%	\$93,592.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: 01093467

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1901861-0

Estimate Number: 0013

Pay Period: 05/01/2021
to 05/31/2021

Project Number: 0013322 SR 369/SR 60 - INTERSECTION IMPROVEMENTS

Federal State Project Number: 0013322

	Total to Date	Prev to Date	This Estimate
Participating	\$852,212.99	\$777,339.31	\$74,873.68
Non-Participating	\$213,053.20	\$194,334.80	\$18,718.40
Total Earnings	\$1,065,266.19	\$971,674.11	\$93,592.08
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,065,266.19	\$971,674.11	\$93,592.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,065,266.19	\$971,674.11	

Total Payable: **\$93,592.08**

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2021

User: 01093467

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1901861-0

Estimate Number: 0013

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0013322

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 170850.000	.710 .100 .810	\$17,085.00	\$138,388.50
		0013322					
0010	210-0100	GRADING COMPLETE -	LS	1.000 357138.000	.850 .050 .900	\$17,856.90	\$321,424.20
		0013322					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	2,412.000 24.000	1,555.720 108.130 1,663.850	\$2,595.12	\$39,932.40
0025	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		344.000 125.000	49.030 .000 49.030	\$.00	\$6,128.75
0030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		426.000 140.000	500.250 144.687 644.937	\$20,256.18	\$90,291.18
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		223.000 135.000	216.450 48.330 264.780	\$6,524.55	\$35,745.30
0045	413-0750	TACK COAT	GL	1,458.000 4.000	554.000 135.000 689.000	\$540.00	\$2,756.00
0050	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	18,557.000 3.000	329.233 172.222 501.455	\$516.67	\$1,504.37
0060	441-0104	CONC SIDEWALK, 4 IN	SY	597.000 35.000	713.632 24.069 737.701	\$842.42	\$25,819.54

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: 01093467

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1901861-0

Estimate Number: 0013

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0013322

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0065	441-0108	CONC SIDEWALK, 8 IN	SY	384.000 62.000	254.415 16.056 270.471	\$995.47	\$16,769.20
0075	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	296.000 58.000	58.667 175.403 234.070	\$10,173.37	\$13,576.06
0090	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	550.000 13.000	664.110 15.250 679.360	\$198.25	\$8,831.68
0105	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	1,056.000 17.000	.000 266.500 266.500	\$4,530.50	\$4,530.50
0110	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		2,764.000 3.000	1,411.000 .000 1,411.000	\$.00	\$4,233.00
0120	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	70.000 150.000	29.619 17.831 47.450	\$2,674.65	\$7,117.50
0155	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	2.000 2850.000	1.000 1.000 2.000	\$2,850.00	\$5,700.00
0160	611-3030	RECONSTR STORM SEW MANHOLE, TYPE 1	EA	1.000 1600.000	.500 .500 1.000	\$800.00	\$1,600.00
0165	668-1100	CATCH BASIN, GP 1	EA	5.000 2975.000	3.500 1.500 5.000	\$4,462.50	\$14,875.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: 01093467

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1901861-0

Estimate Number: 0013

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0013322

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0240	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	316.000	208.000		
				5.000	108.000		
					316.000	\$540.00	\$1,580.00
0340	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	1,430.000	2,071.000		
				0.300	35.000		
					2,106.000	\$10.50	\$631.80
0345	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	16.000	19.000		
				70.000	2.000		
					21.000	\$140.00	\$1,470.00
Category Amount:						\$93,592.08	\$742,904.98
Project Total Amount:						\$93,592.08	\$1,065,266.19