

Estimate Summary By Project

Contract ID: B1CBA1901978-0

Estimate Number: 0008

Pay Period: 11/01/2020

to 04/19/2021

Contract Location:

BR. REHAB @ VAR.LOC.SR2 & SR3 IN CATOOSA & WHITFIELD

Time Allowed: 370 Days  
Elapsed Calender Days: 370 Days  
Percent Time: 100.00

District: 6

Area: 02

Contractor:

OLYMPUS PAINTING CONTRACTORS, INC.  
556 ANCLOTE RD.

Date Let: 08/16/2019  
Date Awarded: 08/16/2019  
Date Contract Executed: 10/26/2019  
Date Notice to Proceed: 10/28/2019  
Date Work Began: 12/09/2019  
Date Time Stopped: 10/31/2020  
Date Accepted: 03/31/2021  
Adjusted Completion Date: 10/31/2020

TARPON SPRINGS FL 34689-6701

Phone: (727)942-4149

Escrow Agent:

Surety Co: AEGIS SECURITY INSURANCE COMPANY

Current Contract Amount \$831,937.71  
Original Contract Amount \$826,056.00  
Funds Available \$0.00  
Percent Complete 100.00%

Counties:

Catoosa Whitfield

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005677	\$831,937.71	\$826,056.00	\$0.00	100.00%	\$0.00

Chief Engineer

## Estimate Summary By Project

Contract ID: B1CBA1901978-0

Estimate Number: 0008

Pay Period: 11/01/2020  
to 04/19/2021

Project Number: M005677 SR 2 &amp; SR 3 - BRIDGE PRESERVATION

Federal State Project Number: M005677

	Total to Date	Prev to Date	This Estimate
Participating	\$665,550.17	\$665,550.17	\$0.00
Non-Participating	\$166,387.54	\$166,387.54	\$0.00
<b>Total Earnings</b>	<b>\$831,937.71</b>	<b>\$831,937.71</b>	<b>\$0.00</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$831,937.71</b>	<b>\$831,937.71</b>	<b>\$0.00</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$831,937.71</b>	<b>\$831,937.71</b>	

<b>Total Payable:</b>	<b>\$0.00</b>
-----------------------	---------------