

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2022

User: spanah

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1902026-0

Estimate Number: 0025

Pay Period: 05/01/2022
to 05/31/2022

Contract Location:

SR 120 (DULUTH HWY) OVER SINGLETON CREEK. (E)

Time Allowed:

969 Days

Elapsed Calender Days:

923 Days

Percent Time:

95.25

District: 1

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

09/20/2019

Date Awarded:

09/20/2019

Date Contract Executed:

11/21/2019

Date Notice to Proceed:

11/21/2019

SNELLVILLE

GA 30078-0306

Date Work Began:

08/13/2020

Phone: (770)985-0600

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

07/16/2022

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$6,073,732.70

Original Contract Amount \$5,894,842.58

Funds Available \$1,454,086.15

Percent Complete 75.87%

Counties:

Gwinnett

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
132986-	\$6,073,732.70	\$5,894,842.58	\$1,454,086.15	76.06%	\$171,736.95

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2022

User: spanah

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1902026-0

Estimate Number: 0025

Pay Period: 05/01/2022
to 05/31/2022

Project Number: 132986- SR 120 (DULUTH HWY) - BRIDGE REPLACEMENT

Federal State Project Number: 132986-

	Total to Date	Prev to Date	This Estimate
Participating	\$3,686,681.70	\$3,549,292.14	\$137,389.56
Non-Participating	\$921,670.46	\$887,323.07	\$34,347.39
Total Earnings	\$4,608,352.16	\$4,436,615.21	\$171,736.95
Stockpiled Materials	\$11,294.39	\$11,294.39	\$0.00
Gross Earnings	\$4,619,646.55	\$4,447,909.60	\$171,736.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,619,646.55	\$4,447,909.60	

Total Payable: **\$171,736.95**

Rpt-ID: RCPEsprj

Georgia

Date: 06/03/2022

User: spanah

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1902026-0

Estimate Number: 0025

Pay Period: 05/01/2022
to 05/31/2022

Project Number 132986-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	210-0100	GRADING COMPLETE -	LS	1.000	.800		
				610000.000	.050		
					.850	\$30,500.00	\$518,500.00
		132986					
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,020.000	38.780		
				111.000	-38.780		
					.000	\$-4,304.58	\$0.00
0046	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	91.910		
				94.500	.000		
					91.910	\$0.00	\$8,685.50
		12 MM SUPERPAVE TEMPORARY ASPHALT					
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,560.000	221.880		
				84.250	-221.880		
					.000	\$-18,693.39	\$0.00
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,270.000	111.850		
				91.500	-111.850		
					.000	\$-10,234.28	\$0.00
0056	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	72.250		
				90.750	.000		
					72.250	\$0.00	\$6,556.69
		19 MM SUPERPAVE TEMPORARY ASPHALT					
0170	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,880.000	836.000		
				47.500	620.000		
					1,456.000	\$29,450.00	\$69,160.00
0185	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	8.000	2.700		
				716.000	.900		
					3.600	\$644.40	\$2,577.60
0195	668-1100	CATCH BASIN, GP 1	EA	10.000	2.000		
				3430.000	3.500		
					5.500	\$12,005.00	\$18,865.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/03/2022

User: spanah

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1902026-0

Estimate Number: 0025

Pay Period: 05/01/2022
to 05/31/2022

Project Number 132986-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0205	668-1200	CATCH BASIN, GP 2	EA	1.000 4080.000	.500 .250 .750	\$1,020.00	\$3,060.00
0215	668-2100	DROP INLET, GP 1	EA	6.000 2190.000	2.500 1.250 3.750	\$2,737.50	\$8,212.50
0230	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000 2090.000	1.500 .750 2.250	\$1,567.50	\$4,702.50
0335	167-1500	WATER QUALITY INSPECTIONS	MO	16.000 3030.000	20.000 1.000 21.000	\$3,030.00	\$63,630.00
0355	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	78.000 39.000	35.000 479.111 514.111	\$18,685.33	\$20,050.33
0540	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	2.000 4470.000	.000 2.000 2.000	\$8,940.00	\$8,940.00
0587	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2 ESCALATION CONC CURB & GUTTER/ 8X24TP2	LF	.000 22.890	246.000 .000 246.000	\$0.00	\$5,630.94
0588	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2 ESCALATION CURB & GUTTER/ 8X30 TP 2	LF	.000 23.030	2,155.500 954.000 3,109.500	\$21,970.62	\$71,611.79

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2022

User: spanah

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1902026-0

Estimate Number: 0025

Pay Period: 05/01/2022
to 05/31/2022

Project Number 132986-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0589	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	29.000		
				254.670	.000		
		ESCALATION CL B BASE OR PVMT WIDEN			29.000	\$.00	\$7,385.43
Category Amount:						\$97,318.10	\$817,568.28
Category Number: 0020 BRIDGE NO. 1 - OVER SINGLETON CREEK							
0685	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	723.000	1,141.889		
				51.500	170.222		
					1,312.111	\$8,766.43	\$67,573.72
0690	603-7000	PLASTIC FILTER FABRIC	SY	723.000	1,174.889		
				4.650	170.222		
					1,345.111	\$791.53	\$6,254.77
Category Amount:						\$9,557.96	\$73,828.49
Category Number: 0010 ROADWAY							
0850	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	58.730		
				69.310	.000		
		ESCALATION DRIVEWAY CONCRETE, 8 IN TK			58.730	\$.00	\$4,070.58
0851	441-0104	CONC SIDEWALK, 4 IN	SY	.000	968.740		
				46.530	.000		
		ESCALATION CONC SIDEWALK, 4 IN			968.740	\$.00	\$45,075.47
0860	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	1,815.440		
				112.250	38.780		
		ESCALATION RECYL LEVELING, INC BM&HL			1,854.220	\$4,353.06	\$208,136.20
0861	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	1,118.420		
				85.500	221.880		
		ESCALATED RECYL AC 25MM SP, GP1/2, BM&HL			1,340.300	\$18,970.74	\$114,595.65
0863	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	373.080		
				92.750	111.850		
		ESCALATED RECYL AC 19MM SP, GP 1 OR 2, INC BM&HL			484.930	\$10,374.09	\$44,977.26

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2022

User: spanah

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1902026-0

Estimate Number: 0025

Pay Period: 05/01/2022
to 05/31/2022

Project Number 132986-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0864	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	4,420.030		
				32.360	963.010		
					5,383.040	\$31,163.00	\$174,195.17
		ESCALATED GR AGGR BASE CRS, INCL MATL					
0865	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	.700		
				689514.870	.000		
					.700	\$.00	\$482,660.41
		ESCALATED SUPERSTR CONCRETE, CL D, BR NO-					
Category Amount:						\$64,860.89	\$1,073,710.74
Project Total Amount:						\$171,736.95	\$4,608,352.16