

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2023

User: c0005183

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1902026-0

Estimate Number: 0033

Pay Period: 11/18/2022
to 06/29/2023

Contract Location:

SR 120 (DULUTH HWY) OVER SINGLETON CREEK. (E)

Time Allowed:

987 Days

Elapsed Calender Days:

1251 Days

Percent Time:

126.75

District: 1

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

09/20/2019

Date Awarded:

09/20/2019

Date Contract Executed:

11/21/2019

Date Notice to Proceed:

11/21/2019

SNELLVILLE

GA 30078-0306

Date Work Began:

08/13/2020

Phone: (770)985-0600

Date Time Stopped:

04/24/2023

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

08/03/2022

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$6,077,232.70

Original Contract Amount \$5,894,842.58

Funds Available \$161,050.48

Percent Complete 97.35%

Counties:

Gwinnett

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
132986-	\$6,077,232.70	\$5,894,842.58	\$161,050.48	97.35%	\$20,677.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2023

User: c0005183

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1902026-0

Estimate Number: 0033

Pay Period: 11/18/2022
to 06/29/2023

Project Number: 132986- SR 120 (DULUTH HWY) - BRIDGE REPLACEMENT

Federal State Project Number: 132986-

	Total to Date	Prev to Date	This Estimate
Participating	\$4,732,945.75	\$4,732,945.75	\$0.00
Non-Participating	\$1,183,236.47	\$1,183,236.47	\$0.00
Total Earnings	\$5,916,182.22	\$5,916,182.22	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,916,182.22	\$5,916,182.22	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$188,232.00	\$54,901.00	\$133,331.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$188,232.00)	(\$75,578.00)	(\$112,654.00)
Total:	\$5,916,182.22	\$5,895,505.22	

Total Payable: **\$20,677.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2023

User: c0005183

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1902026-0

Estimate Number: 0033

Pay Period: 11/18/2022
to 06/29/2023

Project Number 132986-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0046	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 94.500	91.910 .000 91.910	\$0.00	\$8,685.50
		12 MM SUPERPAVE TEMPORARY ASPHALT					
0056	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 90.750	72.250 .000 72.250	\$0.00	\$6,556.69
		19 MM SUPERPAVE TEMPORARY ASPHALT					
0587	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	.000 22.890	246.000 .000 246.000	\$0.00	\$5,630.94
		ESCALATION CONC CURB & GUTTER/ 8X24TP2					
0588	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 23.030	3,838.000 .000 3,838.000	\$0.00	\$88,389.14
		ESCALATION CURB & GUTTER/ 8X30 TP 2					
0589	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 254.670	29.000 .000 29.000	\$0.00	\$7,385.43
		ESCALATION CL B BASE OR PVMT WIDEN					
0850	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000 69.310	144.810 .000 144.810	\$0.00	\$10,036.78
		ESCALATION DRIVEWAY CONCRETE, 8 IN TK					
0851	441-0104	CONC SIDEWALK, 4 IN	SY	.000 46.530	1,952.270 .000 1,952.270	\$0.00	\$90,839.12
		ESCALATION CONC SIDEWALK, 4 IN					
0852	441-0108	CONC SIDEWALK, 8 IN	SY	.000 98.060	120.420 .000 120.420	\$0.00	\$11,808.39
		ESCALATION CONC SIDEWALK, 8 IN					
0860	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 112.250	2,454.090 .000 2,454.090	\$0.00	\$275,471.60
		ESCALATION RECYL LEVELING, INC BM&HL					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2023

User: c0005183

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1902026-0

Estimate Number: 0033

Pay Period: 11/18/2022
to 06/29/2023

Project Number 132986-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0861	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 85.500	1,529.100 .000 1,529.100	\$0.00	\$130,738.05
		ESCALTATED RECYL AC 25MM SP, GP1/2, BM&HL					
0862	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 96.500	307.090 .000 307.090	\$0.00	\$29,634.19
		ESCALATED RECYL AC 12.5MM SP, GP2,BM&HL					
0863	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 92.750	1,504.510 .000 1,504.510	\$0.00	\$139,543.30
		ESCALATED RECYL AC 19MM SP, GP 1 OR 2, INC BM&HL					
0865	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000 689514.870	1.000 .000 1.000	\$0.00	\$689,514.87
		ESCALATED SUPERSTR CONCRETE, CL D, BR NO-					
Category Amount:						\$0.00	\$1,494,234.00
Project Total Amount:						\$0.00	\$5,916,182.22