

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2021

User: c0005020

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1902030-0

Estimate Number: 0022

Pay Period: 09/01/2021
to 10/31/2021

Contract Location:

SR 9 AT DAWSON FOREST RD (CR 194/CR 252). (E)

Time Allowed:

900 Days

Elapsed Calender Days:

719 Days

Percent Time:

79.89

District: 1

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let:

09/20/2019

Date Awarded:

09/20/2019

Date Contract Executed:

11/01/2019

Date Notice to Proceed:

11/13/2019

Date Work Began:

12/20/2019

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/30/2022

CUMMING

GA 30028

Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$4,393,560.78

Original Contract Amount \$4,217,642.30

Funds Available \$493,501.67

Percent Complete 88.77%

Counties:

Dawson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013682	\$4,393,560.78	\$4,217,642.30	\$493,501.67	88.77%	\$20,452.21

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2021

User: c0005020

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1902030-0

Estimate Number: 0022

Pay Period: 09/01/2021
to 10/31/2021

Project Number: 0013682 SR 9 - CNST OF A ROUNDABOUT

Federal State Project Number: 0013682

	Total to Date	Prev to Date	This Estimate
Participating	\$3,510,053.40	\$3,491,646.41	\$18,406.99
Non-Participating	\$390,005.71	\$387,960.49	\$2,045.22
Total Earnings	\$3,900,059.11	\$3,879,606.90	\$20,452.21
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,900,059.11	\$3,879,606.90	\$20,452.21
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,900,059.11	\$3,879,606.90	

Total Payable: **\$20,452.21**

Rpt-ID: RCPEsprj

Georgia

Date: 11/02/2021

User: c0005020

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1902030-0

Estimate Number: 0022

Pay Period: 09/01/2021
to 10/31/2021

Project Number 0013682

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,909.000 98.870	1,323.130 .000 1,323.130	\$0.00	\$130,817.86
0020	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		3,039.000 98.870	2,810.720 .000 2,810.720	\$0.00	\$277,895.89
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		168.000 152.100	171.560 .000 171.560	\$0.00	\$26,094.28
0115	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		14.000 681.820	9.000 3.000 12.000	\$2,045.46	\$8,181.84
0125	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		22.000 253.500	17.250 5.750 23.000	\$1,457.63	\$5,830.50
0135	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		946.000 8.730	978.752 326.250 1,305.002	\$2,848.16	\$11,392.67
0145	163-0300	CONSTRUCTION EXIT EA		8.000 1630.000	6.000 2.000 8.000	\$3,260.00	\$13,040.00
0176	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME Temporary Asphalt 12.5MM Superpave		.000 115.860	237.840 .000 237.840	\$0.00	\$27,556.14
0181	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Temporary Asphalt 19MM Superpave		.000 98.120	498.250 .000 498.250	\$0.00	\$48,888.29

Rpt-ID: RCPEsprj

Georgia

Date: 11/02/2021

User: c0005020

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1902030-0

Estimate Number: 0022

Pay Period: 09/01/2021
to 10/31/2021

Project Number 0013682

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0610	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		42.000 555.060	26.250 9.750 36.000	\$5,411.84	\$19,982.16
0695	163-0539	CONSTRUCT AND REMOVE RETROFIT-SLOTTEI EA ER		4.000 3619.410	1.500 1.500 3.000	\$5,429.12	\$10,858.23
2600	668-2100	DROP INLET, GP 1	EA	.000 1895.960	1.000 .000 1.000	\$0.00	\$1,895.96
2650	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000 2565.420	.750 .000 .750	\$0.00	\$1,924.07
9100	500-3002	CLASS AA CONCRETE	CY	.000 1959.530	19.420 .000 19.420	\$0.00	\$38,054.07
						Category Amount:	\$20,452.21
						Project Total Amount:	\$3,900,059.11