

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: C0005548

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1902069-0

Estimate Number: 0028

Pay Period: 07/03/2025
to 11/25/2025

Contract Location:

I-85/SR 403 BEGINNING AT THE ALABAMA STATE LINE AND I
TO COLLINSWORTH RD (CR 548). (E)

Time Allowed: 1486 Days

Elapsed Calender Days: 2129 Days

Percent Time: 143.27

District: 3

Area: 05

Contractor:

OZARK STRIPING COMPANY, INC.
1273 W. ROY PARKER RD.

Date Let: 11/22/2019

Date Awarded: 11/22/2019

Date Contract Executed: 01/26/2020

Date Notice to Proceed: 01/28/2020

OZARK AL 36360-8582

Date Work Began: 06/01/2020

Phone: (334)774-2138

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/21/2024

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$7,441,393.94

Original Contract Amount \$6,365,513.35

Funds Available \$1,803,001.70

Percent Complete 62.47%

Counties:

Coweta Harris Meriwether
Troup

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014085	\$7,441,393.94	\$6,365,513.35	\$1,803,001.70	75.77%	\$111,609.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: C0005548

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1902069-0

Estimate Number: 0028

Pay Period: 07/03/2025
to 11/25/2025

Project Number: 0014085 I-85/SR 403 - SIGNING UPGRADES

Federal State Project Number: 0014085

	Total to Date	Prev to Date	This Estimate
Participating	\$4,183,511.10	\$4,083,062.68	\$100,448.42
Non-Participating	\$464,834.48	\$453,673.56	\$11,160.92
Total Earnings	\$4,648,345.58	\$4,536,736.24	\$111,609.34
Stockpiled Materials	\$0.00	\$989,686.66	(\$989,686.66)
Gross Earnings	\$4,648,345.58	\$5,526,422.90	(\$878,077.32)
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$1,463,478.66	\$369,694.00	\$1,093,784.66
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$473,432.00)	(\$369,334.00)	(\$104,098.00)
Total:	\$5,638,392.24	\$5,526,782.90	

Total Payable: **\$111,609.34**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: C0005548

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1902069-0

Estimate Number: 0028

Pay Period: 07/03/2025
to 11/25/2025

Project Number 0014085

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0035	500-3104	CLASS A CONCRETE, SIGNS	CY	265.000 600.000	243.480 .000 243.480	\$0.00	\$146,088.00
0045	610-1055	REM GUARDRAIL	LF	10,600.000 1.100	8,199.500 125.500 8,325.000	\$138.05	\$9,157.50
0050	610-1066	REM GUARDRAIL ANCH, TP 1	EA	47.000 104.950	19.000 3.000 22.000	\$314.85	\$2,308.90
0055	610-1075	REM GUARDRAIL ANCH, ALL TYPES	EA	52.000 190.000	21.000 5.000 26.000	\$950.00	\$4,940.00
0060	610-6510	REM HWY SIGN, OVHD	EA	49.000 425.000	.000 9.000 9.000	\$3,825.00	\$3,825.00
0078	610-9310	REM STR SUPPORT, TP - 1, STA 33.82, NBL	LS	1.000 3250.000	.000 1.000 1.000	\$3,250.00	\$3,250.00
0083	610-9310	REM STR SUPPORT, TP - 1, STA 34.30, NBL	LS	1.000 3250.000	.000 1.000 1.000	\$3,250.00	\$3,250.00
0088	610-9310	REM STR SUPPORT, TP - 1, STA 34.80, NBL	LS	1.000 3250.000	.000 1.000 1.000	\$3,250.00	\$3,250.00
0148	610-9310	REM STR SUPPORT, TP - 1, STA 36.34, SBL	LS	1.000 3250.000	.000 1.000 1.000	\$3,250.00	\$3,250.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: C0005548

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1902069-0

Estimate Number: 0028

Pay Period: 07/03/2025
to 11/25/2025

Project Number 0014085

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0153	610-9310	REM STR SUPPORT, TP -	LS	1.000 3250.000	.000 1.000 1.000	\$3,250.00	\$3,250.00
		1, STA 35.81, SBL					
0248	636-1077	HIGHWAY SIGNS, ALUM EXTRUDED PANELS, RE SF		27,954.000 29.000	19,504.200 .000 19,504.200	\$0.00	\$565,621.80
0283	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000 81000.000	.350 .000 .350	\$0.00	\$28,350.00
		57.63, SBL					
0288	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000 81000.000	.350 .000 .350	\$0.00	\$28,350.00
		57.12, SBL					
0293	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000 84000.000	.000 .000 .000	\$0.00	\$0.00
		56.75,SBL					
0298	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000 88000.000	.350 .000 .350	\$0.00	\$30,800.00
		52.50, SBL					
0303	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000 83000.000	.350 .000 .350	\$0.00	\$29,050.00
		51.98, SBL					
0308	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000 98000.000	.350 .000 .350	\$0.00	\$34,300.00
		51.56, SBL					
0313	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000 87000.000	.350 .000 .350	\$0.00	\$30,450.00
		47.85, SBL					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: C0005548

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1902069-0

Estimate Number: 0028

Pay Period: 07/03/2025
to 11/25/2025

Project Number 0014085

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative Amount
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0318	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.350		
				87000.000	.000		
					.350	\$.00	\$30,450.00
		47.50, SBL					
0323	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.350		
				94000.000	.000		
					.350	\$.00	\$32,900.00
		46.99, SBL					
0328	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.350		
				78000.000	.000		
					.350	\$.00	\$27,300.00
		42.58, SBL					
0333	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.350		
				77000.000	.000		
					.350	\$.00	\$26,950.00
		42.05, SBL					
0338	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.350		
				86000.000	.000		
					.350	\$.00	\$30,100.00
		41.51, SBL					
0353	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.350		
				82000.000	.650		
					1.000	\$53,300.00	\$82,000.00
		35.24, SBL					
0368	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	1.000		
				91000.000	.000		
					1.000	\$.00	\$91,000.00
		6.12, NBL					
0383	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	1.000		
				98000.000	.000		
					1.000	\$.00	\$98,000.00
		33.82, NBL					
0388	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	1.000		
				99000.000	.000		
					1.000	\$.00	\$99,000.00
		34.30, NBL					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: C0005548

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1902069-0

Estimate Number: 0028

Pay Period: 07/03/2025
to 11/25/2025

Project Number 0014085

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0398	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.350		
				89000.000	.000		
		40.00, NBL			.350	\$.00	\$31,150.00
0403	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.350		
				79000.000	.000		
		40.49, NBL			.350	\$.00	\$27,650.00
0408	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.350		
				97000.000	.000		
		41.00, NBL			.350	\$.00	\$33,950.00
0413	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.350		
				82000.000	.000		
		45.35, NBL			.350	\$.00	\$28,700.00
0418	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.350		
				78000.000	.000		
		45.84,NBL			.350	\$.00	\$27,300.00
0423	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.350		
				98000.000	.000		
		46.35, NBL			.350	\$.00	\$34,300.00
0428	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.350		
				79000.000	.000		
		50.00, NBL			.350	\$.00	\$27,650.00
0433	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.350		
				84000.000	.000		
		50.64, NBL			.350	\$.00	\$29,400.00
0438	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.350		
				92000.000	.000		
		51.06, NBL			.350	\$.00	\$32,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/25/2025

User: C0005548

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1902069-0

Estimate Number: 0028

Pay Period: 07/03/2025

to 11/25/2025

Project Number 0014085

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0443	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.350		
				76000.000	.000		
		55.09, NBL			.350	\$.00	\$26,600.00
0448	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.350		
				75000.000	.000		
		55.57, NBL			.350	\$.00	\$26,250.00
0453	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.350		
				82000.000	.000		
		56.04, NBL			.350	\$.00	\$28,700.00
0498	641-1200	GUARDRAIL, TP W	LF	10,550.000	9,812.500		
				18.500	125.000		
					9,937.500	\$2,312.50	\$183,843.75
0503	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	32.000	30.000		
				1050.000	-7.000		
					23.000	\$-7,350.00	\$24,150.00
0508	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	31.000	26.000		
				2400.000	7.000		
					33.000	\$16,800.00	\$79,200.00
0950	004-0022	EXTRA WORK -	LS	.000	.000		
				25068.940	1.000		
		Delivery of Overhead Sign & Support Structures			1.000	\$25,068.94	\$25,068.94
Category Amount:						\$111,609.34	\$2,113,303.89
Project Total Amount:						\$111,609.34	\$4,648,345.58