

Estimate Summary By Project

Contract ID: B1CBA1902086-0

Estimate Number: 0008

Pay Period: 04/01/2021

to 07/09/2021

Contract Location:
BUTLER MILL RD (CR 287) OVER HORSE CREEK. (E)

Time Allowed: 274 **Days**
Elapsed Calender Days: 274 **Days**
Percent Time: 100.00

District: 3 **Area:** 03

Contractor:
MCCOY GRADING, INC.
450 CALLAWAY RD.

Date Let: 11/22/2019
Date Awarded: 11/22/2019
Date Contract Executed: 02/25/2020
Date Notice to Proceed: 03/02/2020
Date Work Began: 05/11/2020
Date Time Stopped: 11/30/2020
Date Accepted: 00/00/0000
Adjusted Completion Date: 11/30/2020

GREENVILLE GA 30222-3388
Phone: (706)672-2690

Escrow Agent:
Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount	\$1,094,920.51	Counties: Macon
Original Contract Amount	\$1,060,837.79	
Funds Available	\$1,152.61	
Percent Complete	99.89%	

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016161	\$1,094,920.51	\$1,060,837.79	\$1,152.61	99.89%	\$10,406.43

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA1902086-0

Estimate Number: 0008

Pay Period: 04/01/2021

to 07/09/2021

Project Number: 0016161 BUTLER MILL RD (CR 287) - CNST OF A BRIDGE

Federal State Project Number: 0016161

	Total to Date	Prev to Date	This Estimate
Participating	\$875,014.32	\$866,689.18	\$8,325.14
Non-Participating	\$218,753.58	\$216,672.29	\$2,081.29
Total Earnings	\$1,093,767.90	\$1,083,361.47	\$10,406.43
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,093,767.90	\$1,083,361.47	\$10,406.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,093,767.90	\$1,083,361.47	

Total Payable: \$10,406.43

Estimate Summary By Project

Contract ID: B1CBA1902086-0

Estimate Number: 0008

Pay Period: 04/01/2021
to 07/09/2021

Project Number 0016161

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\TN BITUM MATL & H LIME		161.000 112.350	217.990 .000 217.990	\$0.00	\$24,491.18
0010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		135.000 106.050	206.790 .000 206.790	\$0.00	\$21,930.08
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		286.000 103.950	297.880 .000 297.880	\$0.00	\$30,964.63
0020	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	1,975.000 20.500	1,701.556 154.722 1,856.278	\$3,171.80	\$38,053.70
0030	210-0100	GRADING COMPLETE - 0016161	LS	1.000 103398.000	.940 .060 1.000	\$6,203.88	\$103,398.00
0040	433-1000	REINF CONC APPROACH SLAB	SY	200.000 210.600	210.000 .000 210.000	\$0.00	\$44,226.00
0100	700-6910	PERMANENT GRASSING	AC	1.000 2885.450	.427 .232 .659	\$669.42	\$1,901.51
0150	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		134.000 112.350	108.700 .000 108.700	\$0.00	\$12,212.45

Category Amount: \$10,045.10 \$277,177.55

Estimate Summary By Project

Contract ID: B1CBA1902086-0

Estimate Number: 0008

Pay Period: 04/01/2021

to 07/09/2021

Project Number 0016161

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER HORSE CREEK							
0160	500-2100	CONCRETE BARRIER	LF	276.000 83.600	276.000 .000 276.000	\$0.00	\$23,073.60
0170	520-2218	PILING, PSC, 18 IN SQ	LF	345.000 122.750	243.960 .000 243.960	\$0.00	\$29,946.09
0195	500-3101	CLASS A CONCRETE	CY	48.000 1297.550	56.790 .000 56.790	\$0.00	\$73,687.86
0230	520-2220	PILING, PSC, 20 IN SQ	LF	325.000 140.050	302.100 .000 302.100	\$0.00	\$42,309.11
Category Amount:						\$0.00	\$169,016.66
Category Number: 0010 ROADWAY							
0235	716-2000	EROSION CONTROL MATS, SLOPES	SY	1,010.000 1.200	909.556 301.111 1,210.667	\$361.33	\$1,452.80
Category Amount:						\$361.33	\$1,452.80
Category Number: 0020 BRIDGE NO. 1 - OVER HORSE CREEK							
0240	520-2218	PILING, PSC, 18 IN SQ	LF	.000 92.063	103.540 .000 103.540	\$0.00	\$9,532.15
		PILING, PSC, 18 IN SQ - 75% CUTOFF ALLOWANCE					
0245	520-2220	PILING, PSC, 20 IN SQ	LF	.000 105.038	60.500 .000 60.500	\$0.00	\$6,354.77
		PILING, PSC, 20 IN SQ - 75% CUTOFF ALLOWANCE					
Category Amount:						\$0.00	\$15,886.92

Rpt-ID: RCPEsprj

Georgia

Date: 07/12/2021

User: 01041894

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1902086-0

Estimate Number: 0008

Pay Period: 04/01/2021
to 07/09/2021

Project Number 0016161

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9100	441-0303	CONC SPILLWAY, TP 3	EA	.000	4.000		
				2905.000	.000		
		CONCRETE SPILLWAYS, TYPE 3			4.000	\$0.00	\$11,620.00
Category Amount:						\$0.00	\$11,620.00
Project Total Amount:						\$10,406.43	\$1,093,767.90