

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2021

User: 01085602

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1902088-0

Estimate Number: 0013

Pay Period: 02/01/2021
to 02/28/2021

Contract Location:

VARIOUS LOCATIONS ON I-85/SR 403 IN TROUP COUNTY. (E

Time Allowed:

375 Days

Elapsed Calender Days:

403 Days

Percent Time:

107.47

District: 3

Area: 05

Contractor:

COMANCHE CONSTRUCTION OF GEORGIA, LLC
1734 SANDS PLACE

Date Let:

11/22/2019

Date Awarded:

11/22/2019

Date Contract Executed:

01/22/2020

Date Notice to Proceed:

01/23/2020

Date Work Began:

02/21/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/31/2021

MARIETTA

GA 30067

Phone: (770)984-1580

Escrow Agent:

Surety Co: NORTH AMERICAN SPECIALTY INSURANCE COMPANY

Current Contract Amount \$5,660,474.31

Original Contract Amount \$4,931,105.00

Funds Available \$107,538.50

Percent Complete 98.29%

Counties:

Troup

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005866	\$5,660,474.31	\$4,931,105.00	\$107,538.50	98.10%	\$32,972.05

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2021

User: 01085602

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1902088-0

Estimate Number: 0013

Pay Period: 02/01/2021
to 02/28/2021

Project Number: M005866 I-85/SR 403 - BRIDGE REHAB

Federal State Project Number: M005866

	Total to Date	Prev to Date	This Estimate
Participating	\$4,451,107.02	\$4,415,970.98	\$35,136.04
Non-Participating	\$1,112,776.79	\$1,103,992.78	\$8,784.01
Total Earnings	\$5,563,883.81	\$5,519,963.76	\$43,920.05
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,563,883.81	\$5,519,963.76	\$43,920.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$10,948.00)	\$0.00	(\$10,948.00)
Total:	\$5,552,935.81	\$5,519,963.76	

Total Payable: **\$32,972.05**

Rpt-ID: RCPEsprj

Georgia

Date: 03/02/2021

User: 01085602

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1902088-0

Estimate Number: 0013

Pay Period: 02/01/2021
to 02/28/2021

Project Number M005866

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
0144	547-2012	PILE ENCASMENT, 12 IN PILE	LF	98.000 355.000	89.000 .000 89.000	\$0.00	\$31,595.00
0244	547-2012	PILE ENCASMENT, 12 IN PILE	LF	126.000 355.000	121.000 .000 121.000	\$0.00	\$42,955.00
0274	441-0004	CONC SLOPE PAV, 4 IN	SY	34.000 194.000	65.370 .000 65.370	\$0.00	\$12,681.78
0289	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT CY		6.000 2050.000	5.990 .000 5.990	\$0.00	\$12,279.50
0339	441-0004	CONC SLOPE PAV, 4 IN	SY	34.000 194.000	67.140 .000 67.140	\$0.00	\$13,025.16
0354	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT CY		6.000 2050.000	5.960 .000 5.960	\$0.00	\$12,218.00
0409	547-2012	PILE ENCASMENT, 12 IN PILE	LF	396.000 355.000	305.000 .000 305.000	\$0.00	\$108,275.00
0499	547-2012	PILE ENCASMENT, 12 IN PILE	LF	379.000 355.000	325.000 .000 325.000	\$0.00	\$115,375.00

Category Amount:

\$0.00

\$348,404.44

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2021

User: 01085602

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1902088-0

Estimate Number: 0013

Pay Period: 02/01/2021
to 02/28/2021

Project Number M005866

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0524	433-1000	REINF CONC APPROACH SLAB	SY	280.000 195.000	133.956 147.408 281.364	\$28,744.56	\$54,865.98
0529	610-2705	REM CONC APPROACH SLAB	SY	280.000 123.000	279.976 147.408 427.384	\$18,131.18	\$52,568.23
Category Amount:						\$46,875.74	\$107,434.21
Category Number: 0020 BRIDGES							
9365	433-1000	REINF CONC APPROACH SLAB	SY	.000 115.000	1,764.120 .000 1,764.120	\$0.00	\$202,873.80
change order to replace the approach slabs on Bridges 1 to 4							
9375	002-0010	REDUCTION OF PAY FOR -	LS	.000 -2955.690	.000 1.000 1.000	\$-2,955.69	(\$2,955.69)
Pay Reduction							
Category Amount:						\$-2,955.69	\$199,918.11
Project Total Amount:						\$43,920.05	\$5,563,883.81