

Estimate Summary By Project

Contract ID: B1CBA2001004-0

Estimate Number: 0012

Pay Period: 10/16/2020

to 10/31/2020

Contract Location:

I-475/SR 408 BEGINNING SOUTH OF TOBESOFKEE CREEK /
NORTH OF BRIDGE OVER I-475/ SR 408. (E)

Time Allowed: 290 **Days**
Elapsed Calender Days: 229 **Days**
Percent Time: 78.97

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 01/17/2020
Date Awarded: 01/01/2020
Date Contract Executed: 03/15/2020
Date Notice to Proceed: 03/17/2020
Date Work Began: 04/13/2020
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/31/2020

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$20,514,739.39
Original Contract Amount \$20,288,279.39
Funds Available \$1,419,084.33
Percent Complete 93.08%

Counties:

Bibb Monroe

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005669	\$20,514,739.39	\$20,288,279.39	\$1,419,084.33	93.08%	\$770.00

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2001004-0

Estimate Number: 0012

Pay Period: 10/16/2020

to 10/31/2020

Project Number: M005669 I-475/SR 408 - MILLING, INLAY, PLMX RSRF

Federal State Project Number: M005669

	Total to Date	Prev to Date	This Estimate
Participating	\$15,276,524.06	\$15,275,908.06	\$616.00
Non-Participating	\$3,819,131.00	\$3,818,977.00	\$154.00
Total Earnings	\$19,095,655.06	\$19,094,885.06	\$770.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$19,095,655.06	\$19,094,885.06	\$770.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,095,655.06	\$19,094,885.06	

Total Payable:	\$770.00
-----------------------	-----------------

Estimate Summary By Project

Contract ID: B1CBA2001004-0

Estimate Number: 0012

Pay Period: 10/16/2020
to 10/31/2020

Project Number M005669

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0009	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		155.000 152.870	167.090 .000 167.090	\$.00	\$25,543.05
0010	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		44,115.000 72.180	42,551.730 .000 42,551.730	\$.00	\$3,071,383.87
0015	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL P C TN UM MATL & H LIME		37,100.000 98.190	35,532.940 .000 35,532.940	\$.00	\$3,488,979.38
0020	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		76,550.000 95.690	75,324.810 .000 75,324.810	\$.00	\$7,207,831.07
0165	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		1,800.000 70.000	3,339.900 11.000 3,350.900	\$770.00	\$234,563.00
Category Amount:						\$770.00	\$14,028,300.37
Project Total Amount:						\$770.00	\$19,095,655.06