

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2021

User: c0004560

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2001008-1

Estimate Number: 0008

Pay Period: 05/01/2021
to 05/31/2021

Contract Location:

ROUNDBOUT ON SR 9 AT SR 52. (E)

Time Allowed:

604 Days

Elapsed Calender Days:

270 Days

Percent Time:

44.70

District: 1

Area: 04

Contractor:

GRIZZLE GRADING & EXCAVATING, INC.
289 DAWSONVILLE HWY.

Date Let:

07/17/2020

Date Awarded:

07/17/2020

Date Contract Executed:

09/03/2020

Date Notice to Proceed:

09/04/2020

Date Work Began:

10/26/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/30/2022

Escrow Agent:

Surety Co: NORTH AMERICAN SPECIALTY INSURANCE CO. AS ATTNY.
CROWLEY CO

Current Contract Amount \$2,952,258.00

Original Contract Amount \$2,952,258.00

Funds Available \$1,858,928.18

Percent Complete 37.03%

Counties:

Lumpkin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009949	\$2,952,258.00	\$2,952,258.00	\$1,858,928.18	37.03%	\$239,883.66

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2021

User: c0004560

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2001008-1

Estimate Number: 0008

Pay Period: 05/01/2021
to 05/31/2021

Project Number: 0009949 SR 9 - INTERSECTION IMPROVEMENTS

Federal State Project Number: 0009949

	Total to Date	Prev to Date	This Estimate
Participating	\$983,996.90	\$768,101.60	\$215,895.30
Non-Participating	\$109,332.92	\$85,344.56	\$23,988.36
Total Earnings	\$1,093,329.82	\$853,446.16	\$239,883.66
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,093,329.82	\$853,446.16	\$239,883.66
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,093,329.82	\$853,446.16	

Total Payable: **\$239,883.66**

Rpt-ID: RCPEsprj

Georgia

Date: 06/03/2021

User: c0004560

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2001008-1

Estimate Number: 0008

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0009949

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.456		
				65000.000	.083		
					.539	\$5,395.00	\$35,035.00
		0009949					
0014	210-0100	GRADING COMPLETE -	LS	1.000	.440		
				831852.510	.090		
					.530	\$74,866.73	\$440,881.83
		0009949					
0020	163-0240	MULCH	TN	100.000	39.268		
				78.750	6.060		
					45.328	\$477.23	\$3,569.58
0059	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		6.000	2.250		
				600.000	.750		
					3.000	\$450.00	\$1,800.00
0065	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		2,600.000	339.000		
				1.000	20.000		
					359.000	\$20.00	\$359.00
0070	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		860.000	131.000		
				5.000	40.000		
					171.000	\$200.00	\$855.00
0095	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		10.000	4.000		
				250.000	2.000		
					6.000	\$500.00	\$1,500.00
0100	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	6.000		
				200.000	1.000		
					7.000	\$200.00	\$1,400.00
0120	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		490.000	29.190		
				110.000	408.160		
					437.350	\$44,897.60	\$48,108.50

Rpt-ID: RCPEsprj

Georgia

Date: 06/03/2021

User: c0004560

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2001008-1

Estimate Number: 0008

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0009949

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0125	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,800.000 95.000	225.840 239.270 465.110	\$22,730.65	\$44,185.45
0130	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		57.000 112.000	223.840 41.180 265.020	\$4,612.16	\$29,682.24
0135	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,100.000 100.000	285.190 282.950 568.140	\$28,295.00	\$56,814.00
0145	310-1101	GR AGGR BASE CRS, INCL MATL	TN	6,400.000 30.000	1,532.070 1,196.320 2,728.390	\$35,889.60	\$81,851.70
0150	413-0750	TACK COAT	GL	2,300.000 3.000	270.000 390.000 660.000	\$1,170.00	\$1,980.00
0235	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	12.000 1000.000	6.350 .000 6.350	\$0.00	\$6,350.00
0245	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	819.000 39.750	380.000 115.250 495.250	\$4,581.19	\$19,686.19
0250	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	160.000 51.500	25.500 39.000 64.500	\$2,008.50	\$3,321.75
0350	668-2100	DROP INLET, GP 1	EA	17.000 2300.000	6.250 4.500 10.750	\$10,350.00	\$24,725.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2021

User: c0004560

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2001008-1

Estimate Number: 0008

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0009949

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	2.000		
				2300.000	.000		
					2.000	\$.00	\$4,600.00
0565	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,541.000	162.000		
				40.000	81.000		
					243.000	\$3,240.00	\$9,720.00
Category Amount:						\$239,883.66	\$816,425.24
Project Total Amount:						\$239,883.66	\$1,093,329.82