

Rpt-ID: RCPESPRJ

Georgia

Date: 09/01/2022

User: mgaff

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2001046-1

Estimate Number: 0014

Pay Period: 04/01/2022
to 08/30/2022

Contract Location:

SR 158 OVER WILLACOOCHEE RIVER

Time Allowed: 438 Days

Elapsed Calender Days: 443 Days

Percent Time: 101.14

District: 4

Area: 02

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
733 LIBERTY EXPRESSWAY SE

Date Let: 03/20/2020

Date Awarded: 03/20/2020

Date Contract Executed: 08/18/2020

Date Notice to Proceed: 08/20/2020

ALBANY GA 31703-0157

Date Work Began: 11/03/2020

Phone: (229)435-0786

Date Time Stopped: 11/05/2021

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$3,835,364.20

Original Contract Amount \$3,765,835.23

Funds Available \$26,867.85

Percent Complete 99.95%

Counties:

Berrien Coffee Irwin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013711	\$3,835,364.20	\$3,765,835.23	\$26,867.85	99.30%	\$8,393.88

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/01/2022

User: mgaff

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2001046-1

Estimate Number: 0014

Pay Period: 04/01/2022
to 08/30/2022

Project Number: 0013711 SR 158 - CNST OF A BRIDGE

Federal State Project Number: 0013711

	Total to Date	Prev to Date	This Estimate
Participating	\$3,066,761.08	\$3,060,045.98	\$6,715.10
Non-Participating	\$766,690.27	\$765,011.49	\$1,678.78
Total Earnings	\$3,833,451.35	\$3,825,057.47	\$8,393.88
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,833,451.35	\$3,825,057.47	\$8,393.88
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$23,000.00)	(\$23,000.00)	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,955.00)	(\$1,955.00)	\$0.00
Total:	\$3,808,496.35	\$3,800,102.47	

Total Payable: **\$8,393.88**

Rpt-ID: RCPEsprj

Georgia

Date: 09/01/2022

User: mgaff

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2001046-1

Estimate Number: 0014

Pay Period: 04/01/2022
to 08/30/2022

Project Number 0013711

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN BITUM MATL & H LIME		204.000 88.450	217.770 .000 217.770	\$0.00	\$19,261.76
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		454.000 83.250	396.190 .000 396.190	\$0.00	\$32,982.82
0030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		302.000 85.500	295.090 .000 295.090	\$0.00	\$25,230.20
0040	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		256.660 171.000	256.670 .000 256.670	\$0.00	\$43,890.57
0045	441-0301	CONC SPILLWAY, TP 1	EA	4.000 2500.000	4.000 .000 4.000	\$0.00	\$10,000.00
0110	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	5,573.000 4.500	3,371.250 1,123.750 4,495.000	\$5,056.88	\$20,227.50
0135	700-8100	FERTILIZER NITROGEN CONTENT	LB	250.000 5.000	.000 250.000 250.000	\$1,250.00	\$1,250.00
0170	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		40.000 20.000	27.000 9.000 36.000	\$180.00	\$720.00
0211	700-6910	PERMANENT GRASSING	AC	.000 1000.000	.000 1.507 1.507	\$1,507.00	\$1,507.00
		Permanent Grassing Item Added by AR					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/01/2022

User: mgaff

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2001046-1

Estimate Number: 0014

Pay Period: 04/01/2022
to 08/30/2022

Project Number 0013711

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0221	700-8000	FERTILIZER MIXED GRADE	TN	.000	.000		
				800.000	.500		
					.500	\$400.00	\$400.00
		Fertilizer Mixed Grade					
		Item Added by AR					
Category Amount:						\$8,393.88	\$155,469.85
Category Number: 0020 BRIDGE NO. 1 - OVER WILLACOOCHIE RIVER							
0255	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				1250000.000	.000		
					1.000	\$.00	\$1,250,000.00
		1					
0260	500-2100	CONCRETE BARRIER	LF	938.000	938.000		
				92.000	.000		
					938.000	\$.00	\$86,296.00
0265	500-3002	CLASS AA CONCRETE	CY	194.000	194.000		
				1500.000	.000		
					194.000	\$.00	\$291,000.00
0270	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		620.000	620.000		
				365.000	.000		
					620.000	\$.00	\$226,300.00
		1					
0275	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,711.000	1,711.000		
				180.000	.000		
					1,711.000	\$.00	\$307,980.00
		1					
0290	520-2216	PILING, PSC, 16 IN SQ	LF	235.000	234.460		
				95.000	.000		
					234.460	\$.00	\$22,273.70
0295	520-2218	PILING, PSC, 18 IN SQ	LF	985.000	1,088.150		
				98.000	.000		
					1,088.150	\$.00	\$106,638.70

Rpt-ID: RCPEsprj

Georgia

Date: 09/01/2022

User: mgaff

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2001046-1

Estimate Number: 0014

Pay Period: 04/01/2022
to 08/30/2022

Project Number 0013711

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0020	BRIDGE NO. 1 - OVER WILLACOOCHEE RIVER				
9050	520-2216	PILING, PSC, 16 IN SQ	LF	.000	35.540		
				71.250	.000		
					35.540	\$.00	\$2,532.23
		16" Piling Cut Off 75%					
9060	520-2218	PILING, PSC, 18 IN SQ	LF	.000	281.850		
				73.500	.000		
					281.850	\$.00	\$20,715.98
		18" Piling Cut Off 75%					
Category Amount:						\$0.00	\$2,313,736.61
Project Total Amount:						\$8,393.88	\$3,833,451.35