

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2020

User: 01092051

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2001177-0

Estimate Number: 0008

Pay Period: 10/16/2020
to 11/30/2020

Contract Location:

9.535MI.PVMT MRK I-20 /SR402 E.WINDSOR ST TO W.COLU

Time Allowed: 276 Days

Elapsed Calender Days: 214 Days

Percent Time: 77.54

District: 7

Area: 01

Contractor:

ROADSIDE SPECIALTIES, LLC
104 MAIN STREET

Date Let: 02/21/2020

Date Awarded: 02/21/2020

Date Contract Executed: 04/29/2020

Date Notice to Proceed: 05/01/2020

Date Work Began: 06/16/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/31/2021

BLACKSHEAR GA 31516

Phone: (912)449-1213

Escrow Agent:

Surety Co: ARGONAUT INSURANCE COMPANY

Current Contract Amount \$4,599,829.00

Original Contract Amount \$4,485,859.00

Funds Available \$420,219.70

Percent Complete 90.86%

Counties:

DeKalb Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006016	\$4,599,829.00	\$4,485,859.00	\$420,219.70	90.86%	\$717,427.30

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2020

User: 01092051

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2001177-0

Estimate Number: 0008

Pay Period: 10/16/2020
to 11/30/2020

Project Number: M006016 I-20/SR 402 - PVMNT MRKG UPG

Federal State Project Number: M006016

	Total to Date	Prev to Date	This Estimate
Participating	\$3,343,687.44	\$2,769,745.60	\$573,941.84
Non-Participating	\$835,921.86	\$692,436.40	\$143,485.46
Total Earnings	\$4,179,609.30	\$3,462,182.00	\$717,427.30
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,179,609.30	\$3,462,182.00	\$717,427.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,179,609.30	\$3,462,182.00	

Total Payable: **\$717,427.30**

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2020

User: 01092051

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2001177-0

Estimate Number: 0008

Pay Period: 10/16/2020
to 11/30/2020

Project Number M006016

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 66000.000	.582 .108 .690	\$7,128.00	\$45,540.00
		M006016					
0010	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		2.000 2500.000	.000 2.000 2.000	\$5,000.00	\$5,000.00
0015	653-8025	WET WEATHER THERMOPLASTIC SOLID TRAFF LM		2.000 2300.000	.000 2.010 2.010	\$4,623.00	\$4,623.00
0020	653-8030	WET WEATHER THERMOPLASTIC SOLID TRAFF LM		1.000 2300.000	.000 .911 .911	\$2,095.30	\$2,095.30
0025	653-8050	WET WEATHER THERMOPLASTIC SKIP TRAFFIC GLM		3.000 1500.000	.000 3.302 3.302	\$4,953.00	\$4,953.00
0030	653-8075	WET WEATHER THERMOPLASTIC SOLID TRAFF LF		5,028.000 2.000	.000 7,606.000 7,606.000	\$15,212.00	\$15,212.00
0035	654-1003	RAISED PVMT MARKERS TP 3	EA	24,235.000 5.000	12,580.000 5,465.000 18,045.000	\$27,325.00	\$90,225.00
0045	656-5505	REMOVE EXIST SOLID TRAF STRIPE, 5 IN, PREF LM		40.000 2000.000	32.130 6.679 38.809	\$13,358.00	\$77,618.00
0050	656-5521	REMOVE EXIST SOLID TRAF STRIPE, 8 IN, PREF LM		30.000 2000.000	29.045 1.385 30.430	\$2,770.00	\$60,860.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2020

User: 01092051

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2001177-0

Estimate Number: 0008

Pay Period: 10/16/2020
to 11/30/2020

Project Number M006016

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0055	656-5525	REMOVE EXIST SKIP TRAF STRIPE, 8 IN, PREFC GLM		65.000 2000.000	50.364 8.752 59.116	\$17,504.00	\$118,232.00
0060	656-5535	REMOVE EXIST SOLID TRAF STRIPE, 10 IN, PRE LF		42,328.000 1.500	21,216.000 21,026.000 42,242.000	\$31,539.00	\$63,363.00
0065	657-9122	WET REFLECTIVE PREFORMED SOLID PAVEME LF DE, WHITE		42,328.000 12.000	20,999.000 21,243.000 42,242.000	\$254,916.00	\$506,904.00
0070	657-9211	WET REFLECTIVE PREFORMED SOLID PAVEME LM E, YELLOW		20.000 23000.000	16.958 1.578 18.536	\$36,294.00	\$426,328.00
0075	657-9230	WET REFLECTIVE PREFORMED SOLID PAVEME LM RAST (BLACK-WHITE)		50.000 34000.000	44.183 4.319 48.502	\$146,846.00	\$1,649,068.00
0080	657-9410	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLM , WHITE		63.000 8000.000	50.249 8.045 58.294	\$64,360.00	\$466,352.00
0085	657-9413	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLM , BLACK		63.000 8000.000	50.328 7.967 58.295	\$63,736.00	\$466,360.00
0100	657-9447	WET REFLECTIVE PREFORMED PLASTIC SKIP F GLM TP PB-WR		4.000 14000.000	.211 .706 .917	\$9,884.00	\$12,838.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2020

User: 01092051

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2001177-0

Estimate Number: 0008

Pay Period: 10/16/2020
to 11/30/2020

Project Number M006016

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0105	657-9449	WET REFLECTIVE PREFORMED PLASTIC SKIP F GLM		4.000		.211	
		TP PB-WR		14000.000		.706	
						.917	\$9,884.00 \$12,838.00
Category Amount:						\$717,427.30	\$4,028,409.30
Project Total Amount:						\$717,427.30	\$4,179,609.30