

Estimate Summary By Project

Contract ID: B1CBA2001188-0

Estimate Number: 0005

Pay Period: 08/12/2021

to 11/02/2021

**Contract Location:**

SR 40 SPUR - RESUF-MAINT

**Time Allowed:** 305 **Days**  
**Elapsed Calender Days:** 342 **Days**  
**Percent Time:** 112.13

**District:** 5

**Area:** 03

**Contractor:**

PLANT IMPROVEMENT CO., INC.  
P. O. BOX 15469

**Date Let:** 02/21/2020  
**Date Awarded:** 02/21/2020  
**Date Contract Executed:** 03/18/2020  
**Date Notice to Proceed:** 04/02/2020  
**Date Work Began:** 12/10/2020  
**Date Time Stopped:** 03/09/2021  
**Date Accepted:** 09/10/2021  
**Adjusted Completion Date:** 01/31/2021

ATLANTA GA 30333  
**Phone:** (912)265-6410

**Escrow Agent:**

**Surety Co:** TRAVELERS CASUALTY AND SURETY CO OF AMERICA

**Current Contract Amount** \$583,662.40  
**Original Contract Amount** \$583,662.40  
**Funds Available** \$40,675.40  
**Percent Complete** 93.99%

**Counties:**

Camden

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005786	\$583,662.39	\$583,662.39	\$40,675.39	93.03%	\$0.00

Chief Engineer

## Estimate Summary By Project

Contract ID: B1CBA2001188-0

Estimate Number: 0005

Pay Period: 08/12/2021

to 11/02/2021

Project Number: M005786 SR 40 SPUR- RESUF- MAINT

Federal State Project Number: M005786

	Total to Date	Prev to Date	This Estimate
Participating	\$438,859.19	\$438,859.19	\$0.00
Non-Participating	\$109,714.81	\$109,714.81	\$0.00
<b>Total Earnings</b>	<b>\$548,574.00</b>	<b>\$548,574.00</b>	<b>\$0.00</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$548,574.00</b>	<b>\$548,574.00</b>	<b>\$0.00</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$5,587.00)	(\$5,587.00)	\$0.00
<b>Total:</b>	<b>\$542,987.00</b>	<b>\$542,987.00</b>	

<b>Total Payable:</b>	<b>\$0.00</b>
-----------------------	---------------