

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2021

User: 01067555

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2001189-0

Estimate Number: 0008

Pay Period: 01/01/2021
to 01/31/2021

Contract Location:

I-75/SR 401 BEGINNING NORTH OF SR 42 AND EXTENDING
SR 401 NORTHBOUND ENTRANCE RAMP 201. (E)

Time Allowed: 287 Days

Elapsed Calender Days: 287 Days

Percent Time: 100.00

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 02/21/2020

Date Awarded: 02/21/2020

Date Contract Executed: 04/15/2020

Date Notice to Proceed: 04/20/2020

Date Work Began: 06/15/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/31/2021

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$24,829,783.00

Original Contract Amount \$23,944,200.00

Funds Available \$903,562.38

Percent Complete 96.36%

Counties:

Butts Lamar Monroe

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005874	\$24,829,783.00	\$23,944,200.00	\$903,562.38	96.36%	\$543,179.25

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2021

User: 01067555

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2001189-0

Estimate Number: 0008

Pay Period: 01/01/2021
to 01/31/2021

Project Number: M005874 I-75/SR 401 - RESURF-MAINT

Federal State Project Number: M005874

	Total to Date	Prev to Date	This Estimate
Participating	\$19,140,976.51	\$18,706,433.11	\$434,543.40
Non-Participating	\$4,785,244.11	\$4,676,608.26	\$108,635.85
Total Earnings	\$23,926,220.62	\$23,383,041.37	\$543,179.25
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$23,926,220.62	\$23,383,041.37	\$543,179.25
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,926,220.62	\$23,383,041.37	

Total Payable: **\$543,179.25**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2021

User: 01067555

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2001189-0

Estimate Number: 0008

Pay Period: 01/01/2021
to 01/31/2021

Project Number M005874

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		31,000.000 104.750	31,919.960 .000 31,919.960	\$0.00	\$3,343,615.81
0025	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		1,000.000 142.000	1,146.860 .000 1,146.860	\$0.00	\$162,854.12
0030	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		68,500.000 98.500	66,167.410 .000 66,167.410	\$0.00	\$6,517,489.89
0050	433-1000	REINF CONC APPROACH SLAB	SY	800.000 375.000	913.060 .000 913.060	\$0.00	\$342,397.50
0070	653-0120	THERMOPLASTIC PVM T MARKING, ARROW, TP : EA		4.000 250.000	.000 4.000 4.000	\$1,000.00	\$1,000.00
0075	653-0140	THERMOPLASTIC PVM T MARKING, ARROW, TP : EA		8.000 1000.000	.000 10.000 10.000	\$10,000.00	\$10,000.00
0175	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		30,100.000 83.500	29,798.160 .000 29,798.160	\$0.00	\$2,488,146.36
0185	653-8075	WET WEATHER THERMOPLASTIC SOLID TRAFF LF		14,784.000 2.500	.000 8,689.000 8,689.000	\$21,722.50	\$21,722.50
0195	657-9230	WET REFLECTIVE PREFORMED SOLID PAVEME LM RAST (BLACK-WHITE)		.220 45000.000	.000 .340 .340	\$15,300.00	\$15,300.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2021

User: 01067555

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2001189-0

Estimate Number: 0008

Pay Period: 01/01/2021
to 01/31/2021

Project Number M005874

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0200	657-9111	WET REFLECTIVE PREFORMED SOLID PAVEME LF E, YELLOW		1,200.000 5.500	.000 1,192.000 1,192.000	\$6,556.00	\$6,556.00
0210	653-8050	WET WEATHER THERMOPLASTIC SKIP TRAFFIC GLM		53.000 4000.000	.000 51.459 51.459	\$205,836.00	\$205,836.00
0215	653-8095	WET WEATHER THERMOPLASTIC TRAFFIC STR SY		315.000 7.500	.000 161.780 161.780	\$1,213.35	\$1,213.35
0220	657-9310	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLF , WHITE		2,300.000 4.000	.000 1,960.000 1,960.000	\$7,840.00	\$7,840.00
0225	657-9313	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLF , BLACK		2,300.000 4.000	.000 1,960.000 1,960.000	\$7,840.00	\$7,840.00
0230	653-8085	WET WEATHER THERMOPLASTIC SOLID TRAFF LF		100.000 15.000	.000 143.000 143.000	\$2,145.00	\$2,145.00
0235	653-8025	WET WEATHER THERMOPLASTIC SOLID TRAFF LM		30.000 5500.000	.000 20.290 20.290	\$111,595.00	\$111,595.00
0240	653-8030	WET WEATHER THERMOPLASTIC SOLID TRAFF LM		29.000 5500.000	.000 27.437 27.437	\$150,903.50	\$150,903.50
0245	653-8090	WET WEATHER THERMOPLASTIC TRAFFIC STR SY		36.000 7.500	.000 163.720 163.720	\$1,227.90	\$1,227.90

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2021

User: 01067555

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2001189-0

Estimate Number: 0008

Pay Period: 01/01/2021
to 01/31/2021

Project Number M005874

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0250	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		24,200.000	30,135.860		
		TL & H LIME		71.000	.000		
					30,135.860	\$.00	\$2,139,646.06
Category Amount:						\$543,179.25	\$15,537,328.99
Project Total Amount:						\$543,179.25	\$23,926,220.62