

Estimate Summary By Project

Contract ID: B1CBA2001189-0

Estimate Number: 0013

Pay Period: 06/01/2021

to 06/30/2021

Contract Location:

I-75/SR 401 BEGINNING NORTH OF SR 42 AND EXTENDING
SR 401 NORTHBOUND ENTRANCE RAMP 201. (E)

Time Allowed: 287 **Days**
Elapsed Calender Days: 287 **Days**
Percent Time: 100.00

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 02/21/2020
Date Awarded: 02/21/2020
Date Contract Executed: 04/15/2020
Date Notice to Proceed: 04/20/2020
Date Work Began: 06/15/2020
Date Time Stopped: 01/31/2021
Date Accepted: 00/00/0000
Adjusted Completion Date: 01/31/2021

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$24,829,704.36

Original Contract Amount \$23,944,200.00

Funds Available \$660,867.22

Percent Complete 97.34%

Counties:

Butts Lamar Monroe

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005874	\$24,829,704.36	\$23,944,200.00	\$660,867.22	97.34%	\$111,369.08

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2001189-0

Estimate Number: 0013

Pay Period: 06/01/2021

to 06/30/2021

Project Number: M005874 I-75/SR 401 - RESURF-MAINT

Federal State Project Number: M005874

	Total to Date	Prev to Date	This Estimate
Participating	\$19,335,069.72	\$19,245,974.46	\$89,095.26
Non-Participating	\$4,833,767.42	\$4,811,493.60	\$22,273.82
Total Earnings	\$24,168,837.14	\$24,057,468.06	\$111,369.08
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$24,168,837.14	\$24,057,468.06	\$111,369.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,168,837.14	\$24,057,468.06	

Total Payable:	\$111,369.08
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B1CBA2001189-0

Estimate Number: 0013

Pay Period: 06/01/2021

to 06/30/2021

Project Number M005874

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		31,000.000 104.750	31,919.960 .000 31,919.960	\$0.00	\$3,343,615.81
0025	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		1,000.000 142.000	1,146.860 .000 1,146.860	\$0.00	\$162,854.12
0030	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		68,500.000 98.500	66,955.290 .000 66,955.290	\$0.00	\$6,595,096.07
0035	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, (TN R-MODIFIED BITUM MATL & H LIME		3,950.000 90.500	4,124.590 360.590 4,485.180	\$32,633.40	\$405,908.79
0045	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	,053,000.000 2.750	970,512.941 28,631.156 999,144.097	\$78,735.68	\$2,747,646.27
0050	433-1000	REINF CONC APPROACH SLAB	SY	800.000 375.000	913.060 .000 913.060	\$0.00	\$342,397.50
0175	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, (TN MATL & H LIME		30,100.000 83.500	28,824.260 .000 28,824.260	\$0.00	\$2,406,825.71
0250	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		24,200.000 71.000	30,135.860 .000 30,135.860	\$0.00	\$2,139,646.06

Category Amount:	\$111,369.08	\$18,143,990.33
Project Total Amount:	\$111,369.08	\$24,168,837.14