

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2020

User: 01024355

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA2001196-0

Estimate Number: 0003

Pay Period: 07/01/2020
to 07/31/2020

Contract Location:

0.331 MI. CONSTRUCT A BR.&APPROACH@SR111 OVR LTTL

Time Allowed: 451 Days

Elapsed Calender Days: 86 Days

Percent Time: 19.07

District: 4

Area: 04

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let: 02/21/2020

Date Awarded: 02/21/2020

Date Contract Executed: 03/31/2020

Date Notice to Proceed: 05/07/2020

ALBANY GA 31703-0157

Date Work Began: 05/22/2020

Phone: (229)435-0786

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/31/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,645,974.16

Original Contract Amount \$4,586,817.18

Funds Available \$4,231,626.36

Percent Complete 8.92%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013744	\$4,645,974.16	\$4,586,817.18	\$4,231,626.36	8.92%	\$320,533.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2020

User: 01024355

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B1CBA2001196-0

Estimate Number: 0003

Pay Period: 07/01/2020
to 07/31/2020

Project Number: 0013744 SR 111 - BRDG REPLT

Federal State Project Number: 0013744

	Total to Date	Prev to Date	This Estimate
Participating	\$331,478.24	\$75,051.84	\$256,426.40
Non-Participating	\$82,869.56	\$18,762.96	\$64,106.60
Total Earnings	\$414,347.80	\$93,814.80	\$320,533.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$414,347.80	\$93,814.80	\$320,533.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$414,347.80	\$93,814.80	

Total Payable: **\$320,533.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2020

User: 01024355

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA2001196-0

Estimate Number: 0003

Pay Period: 07/01/2020
to 07/31/2020

Project Number 0013744

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1001	150-1000	TRAFFIC CONTROL -	LS	1.000	.270		
				75000.000	.000		
					.270	\$.00	\$20,250.00
		0013744					
1024	210-0100	GRADING COMPLETE -	LS	1.000	.042		
				1200000.000	.260		
					.302	\$312,000.00	\$362,400.00
		0013744					
Category Amount:						\$312,000.00	\$382,650.00
Category Number: 0030 TEMPORARY EROSION CONTROL							
1187	163-0240	MULCH	TN	112.000	2.460		
				85.000	1.600		
					4.060	\$136.00	\$345.10
1192	163-0300	CONSTRUCTION EXIT	EA	4.000	.000		
				2000.000	1.500		
					1.500	\$3,000.00	\$3,000.00
1207	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		288.000	156.750		
				12.000	193.500		
					350.250	\$2,322.00	\$4,203.00
1212	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		6.000	.000		
				1050.000	1.500		
					1.500	\$1,575.00	\$1,575.00
Category Amount:						\$7,033.00	\$9,123.10
Category Number: 0010 ROADWAY							
1432	167-1500	WATER QUALITY INSPECTIONS	MO	15.000	2.000		
				1500.000	1.000		
					3.000	\$1,500.00	\$4,500.00
Category Amount:						\$1,500.00	\$4,500.00
Project Total Amount:						\$320,533.00	\$414,347.80