

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2020

User: 01083705

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2001201-0

Estimate Number: 0004

Pay Period: 09/01/2020
to 09/30/2020

Contract Location:

0.156 MI. OF CONSTRUCT OF A BR. & APPROACH ON SR16

Time Allowed: 325 Days

Elapsed Calender Days: 143 Days

Percent Time: 44.00

District: 5

Area: 04

Contractor:

GREGORY BRIDGE COMPANY
P. O. BOX 3355

Date Let: 02/21/2020

Date Awarded: 02/21/2020

Date Contract Executed: 03/18/2020

Date Notice to Proceed: 05/11/2020

EATONTON

GA 31024-3355

Date Work Began: 06/17/2020

Phone: (706)485-7283

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/31/2021

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$1,638,650.22

Original Contract Amount \$1,624,963.75

Funds Available \$542,257.86

Percent Complete 66.91%

Counties:

Evans

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013825	\$1,638,650.22	\$1,624,963.75	\$542,257.86	66.91%	\$420,558.10

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2020

User: 01083705

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2001201-0

Estimate Number: 0004

Pay Period: 09/01/2020
to 09/30/2020

Project Number: 0013825 SR 169 - BRIDGE CONSTR

Federal State Project Number: 0013825

	Total to Date	Prev to Date	This Estimate
Participating	\$877,113.89	\$540,667.41	\$336,446.48
Non-Participating	\$219,278.47	\$135,166.85	\$84,111.62
Total Earnings	\$1,096,392.36	\$675,834.26	\$420,558.10
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,096,392.36	\$675,834.26	\$420,558.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,096,392.36	\$675,834.26	

Total Payable: **\$420,558.10**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2020

User: 01083705

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2001201-0

Estimate Number: 0004

Pay Period: 09/01/2020
to 09/30/2020

Project Number 0013825

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 36500.000	.461 .201 .662	\$7,336.50	\$24,163.00
		0013825					
0010	210-0100	GRADING COMPLETE -	LS	1.000 210700.000	.417 .136 .553	\$28,655.20	\$116,517.10
		0013825					
0115	167-1500	WATER QUALITY INSPECTIONS	MO	11.000 1000.000	3.000 1.000 4.000	\$1,000.00	\$4,000.00
0120	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	3,296.000 3.900	2,400.000 60.000 2,460.000	\$234.00	\$9,594.00
Category Amount:						\$37,225.70	\$154,274.10
Category Number: 0020 BRIDGE NO. 1 - OVER BULL CREEK							
0205	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 300000.000	.000 .950 .950	\$285,000.00	\$285,000.00
		1					
0215	500-3101	CLASS A CONCRETE	CY	62.000 1800.000	62.000 .000 62.000	\$0.00	\$111,600.00
0220	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	288.000 185.000	143.750 143.750 287.500	\$26,593.75	\$53,187.50
		1					
0225	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	494.000 200.000	493.330 .000 493.330	\$0.00	\$98,666.00
		1					

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2020

User: 01083705

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2001201-0

Estimate Number: 0004

Pay Period: 09/01/2020
to 09/30/2020

Project Number 0013825

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER BULL CREEK							
0235	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				60350.000	.900		
					.900	\$54,315.00	\$54,315.00
		1					
0240	520-2214	PILING, PSC, 14 IN SQ	LF	336.000	245.490		
				80.000	.000		
					245.490	\$0.00	\$19,639.20
0245	520-2216	PILING, PSC, 16 IN SQ	LF	623.000	441.220		
				85.000	.000		
					441.220	\$0.00	\$37,503.70
0267	520-2216	PILING, PSC, 16 IN SQ	LF	.000	106.280		
				63.750	.000		
					106.280	\$0.00	\$6,775.35
		Pile Cutoff, PSC, 16 IN SQ					
0268	520-2214	PILING, PSC, 14 IN SQ	LF	.000	44.510		
				60.000	.000		
					44.510	\$0.00	\$2,670.60
		Pile Cutoff, PSC, 14 IN SQ					
0270	520-5000	PILOT HOLES	LF	226.000	228.600		
				125.000	2.500		
					231.100	\$312.50	\$28,887.50
0285	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	587.000	.000		
				82.500	195.556		
					195.556	\$16,133.37	\$16,133.37
0290	603-7000	PLASTIC FILTER FABRIC	SY	587.000	.000		
				5.000	195.556		
					195.556	\$977.78	\$977.78

Category Amount:

\$383,332.40

\$715,356.00

Project Total Amount:

\$420,558.10

\$1,096,392.36