

Estimate Summary By Project

Contract ID: B1CBA2001205-0

Estimate Number: 0002

Pay Period: 06/06/2020

to 07/01/2020

Contract Location:

11.999MI.MILL&RESURF.SR 8 @FULTON CO.LINE TO GWNT

Time Allowed: 321 Days  
Elapsed Calender Days: 107 Days  
Percent Time: 33.33

District: 7

Area: 01

Contractor:

PITTMAN CONSTRUCTION COMPANY  
P. O. BOX 155

Date Let: 02/21/2020  
Date Awarded: 02/21/2020  
Date Contract Executed: 03/17/2020  
Date Notice to Proceed: 03/17/2020  
Date Work Began: 05/11/2020  
Date Time Stopped: 00/00/0000  
Date Accepted: 00/00/0000  
Adjusted Completion Date: 01/31/2021

CONYERS GA 30012-0155  
Phone: (770)922-8660

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$6,694,402.27  
Original Contract Amount \$6,694,402.27  
Funds Available \$4,775,748.63  
Percent Complete 28.66%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005808	\$6,694,402.27	\$6,694,402.27	\$4,775,748.63	28.66%	\$1,209,206.16

Chief Engineer

## Estimate Summary By Project

Contract ID: B1CBA2001205-0

Estimate Number: 0002

Pay Period: 06/06/2020  
to 07/01/2020

Project Number: M005808 SR 8 - MILLING, INLAY, PLMX RSRF

Federal State Project Number: M005808

	Total to Date	Prev to Date	This Estimate
Participating	\$1,534,922.90	\$567,557.98	\$967,364.92
Non-Participating	\$383,730.74	\$141,889.50	\$241,841.24
<b>Total Earnings</b>	<b>\$1,918,653.64</b>	<b>\$709,447.48</b>	<b>\$1,209,206.16</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$1,918,653.64</b>	<b>\$709,447.48</b>	<b>\$1,209,206.16</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$1,918,653.64</b>	<b>\$709,447.48</b>	

<b>Total Payable:</b>	<b>\$1,209,206.16</b>
-----------------------	-----------------------

Estimate Summary By Project

Contract ID: B1CBA2001205-0

Estimate Number: 0002

Pay Period: 06/06/2020

to 07/01/2020

Project Number M005808

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 1019335.000	.250 .250 .500	\$254,833.75	\$509,667.50
		M005808					
0010	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		3,500.000 124.550	3,650.050 .000 3,650.050	\$0.00	\$454,613.73
0015	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		43,920.000 76.400	.000 10,127.400 10,127.400	\$773,733.36	\$773,733.36
0020	413-0750	TACK COAT	GL	37,260.000 0.010	.000 4,834.000 4,834.000	\$48.34	\$48.34
0025	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	532,290.000 1.120	.000 111,110.122 111,110.122	\$124,443.34	\$124,443.34
0185	611-8050	ADJUST MANHOLE TO GRADE	EA	52.000 2126.950	.000 19.500 19.500	\$41,475.53	\$41,475.53
0190	611-8140	ADJUST WATER VALVE BOX TO GRADE	EA	179.000 946.570	.000 15.500 15.500	\$14,671.84	\$14,671.84
<b>Category Amount:</b>						\$1,209,206.16	\$1,918,653.64
<b>Project Total Amount:</b>						\$1,209,206.16	\$1,918,653.64