

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2021

User: tnorman

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0013

Pay Period: 04/02/2021
to 05/04/2021

Contract Location: BELLVILLE RD (CR 274) - INTERCHANGE RECONSTRUCTIOI
Time Allowed: 882 **Days**
Elapsed Calender Days: 384 **Days**
Percent Time: 43.54

District: 4

Area: 01

Contractor: REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546
VALDOSTA GA 31603-0546
Phone: (229)244-9286
Escrow Agent:
Surety Co: WESTERN SURETY COMPANY
Date Let: 02/21/2020
Date Awarded: 02/21/2020
Date Contract Executed: 04/15/2020
Date Notice to Proceed: 04/16/2020
Date Work Began: 04/28/2020
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 09/14/2022

Current Contract Amount \$28,033,608.20
Original Contract Amount \$27,347,729.82
Funds Available \$13,047,317.65
Percent Complete 52.73%
Counties: Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007386	\$28,033,608.20	\$27,347,729.82	\$13,047,317.65	53.46%	\$1,952,101.96

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2021

User: tnorman

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0013

Pay Period: 04/02/2021
to 05/04/2021

Project Number: 0007386 BELLVILLE RD (CR 274) - INTERCHANGE RECONS

Federal State Project Number: 0007386

	Total to Date	Prev to Date	This Estimate
Participating	\$11,825,004.78	\$10,263,323.22	\$1,561,681.56
Non-Participating	\$2,956,251.21	\$2,565,830.81	\$390,420.40
Total Earnings	\$14,781,255.99	\$12,829,154.03	\$1,952,101.96
Stockpiled Materials	\$205,034.56	\$205,034.56	\$0.00
Gross Earnings	\$14,986,290.55	\$13,034,188.59	\$1,952,101.96
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,986,290.55	\$13,034,188.59	

Total Payable: **\$1,952,101.96**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2021

User: tnorman

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0013

Pay Period: 04/02/2021
to 05/04/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.662		
				1030730.000	.053		
					.715	\$54,628.69	\$736,971.95
		0007386					
0008	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		8.000	20.000		
				8000.000	3.000		
					23.000	\$24,000.00	\$184,000.00
0009	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	332.000		
				55.000	48.000		
					380.000	\$2,640.00	\$20,900.00
0019	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.550		
				200000.000	.050		
					.600	\$10,000.00	\$120,000.00
0029	201-1500	CLEARING & GRUBBING -	LS	1.000	.720		
				4346633.000	.010		
					.730	\$43,466.33	\$3,173,042.09
		0007386					
0039	206-0002	BORROW EXCAV, INCL MATL	CY	256,597.000	137,344.000		
				9.000	3,624.000		
					140,968.000	\$32,616.00	\$1,268,712.00
0073	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	25,630.000	14,600.216		
				14.750	1,507.000		
					16,107.216	\$22,228.25	\$237,581.44
Category Amount:						\$189,579.27	\$5,741,207.48
Category Number: 0110 ALTERNATE - BASE 1							
0083	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	8,599.000	1,664.000		
				21.750	4,184.444		
					5,848.444	\$91,011.66	\$127,203.66
Category Amount:						\$91,011.66	\$127,203.66

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2021

User: tnorman

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0013

Pay Period: 04/02/2021
to 05/04/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0098	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		18,178.000 75.850	9,104.020 335.670 9,439.690	\$25,460.57	\$716,000.49
0113	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,104.000 82.650	1,246.980 28.550 1,275.530	\$2,359.66	\$105,422.55
0118	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		11,904.000 79.750	7,492.390 76.230 7,568.620	\$6,079.34	\$603,597.45
0128	413-0750	TACK COAT	GL	10,839.000 2.750	3,486.000 68.000 3,554.000	\$187.00	\$9,773.50
0138	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	320.000 185.000	173.330 .000 173.330	\$0.00	\$32,066.05
0143	439-0025	PLAIN PC CONC PVMT, CL 3 CONC, 11 1/2 INCH ` SY		16,274.000 91.550	.000 15,798.183 15,798.183	\$1,446,323.65	\$1,446,323.65
0153	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,450.000 62.000	891.400 .000 891.400	\$0.00	\$55,266.80
0163	441-0104	CONC SIDEWALK, 4 IN	SY	920.000 42.250	.000 117.778 117.778	\$4,976.12	\$4,976.12
0168	441-0108	CONC SIDEWALK, 8 IN	SY	1,200.000 62.000	.000 24.444 24.444	\$1,515.53	\$1,515.53

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2021

User: tnorman

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0013

Pay Period: 04/02/2021
to 05/04/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0178	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,366.000 17.000	.000 228.000 228.000	\$3,876.00	\$3,876.00
0188	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,698.000 20.000	784.000 345.000 1,129.000	\$6,900.00	\$22,580.00
Category Amount:						\$1,497,677.87	\$3,001,398.14
Category Number: 0040 DRAINAGE							
0223	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,400.000 38.150	2,668.750 122.200 2,790.950	\$4,661.93	\$106,474.74
Category Amount:						\$4,661.93	\$106,474.74
Category Number: 0010 ROADWAY							
0257	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 94.000	557.190 55.840 613.030	\$5,248.96	\$57,624.82
		Recycled Asphalt Leveling					
Category Amount:						\$5,248.96	\$57,624.82
Category Number: 0040 DRAINAGE							
0283	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000 1750.000	3.000 .000 3.000	\$.00	\$5,250.00
0288	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	13.000 1750.000	9.450 1.070 10.520	\$1,872.50	\$18,410.00
0323	500-3002	CLASS AA CONCRETE	CY	87.000 1500.000	86.020 .000 86.020	\$.00	\$129,030.00
Category Amount:						\$1,872.50	\$152,690.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2021

User: tnorman

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0013

Pay Period: 04/02/2021
to 05/04/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0333	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	24,086.000 38.000	16,129.000 1,256.250 17,385.250	\$47,737.50	\$660,639.50
Category Amount:						\$47,737.50	\$660,639.50
Category Number: 0040 DRAINAGE							
0398	668-1100	CATCH BASIN, GP 1	EA	17.000 2650.000	3.500 .500 4.000	\$1,325.00	\$10,600.00
0408	668-2100	DROP INLET, GP 1	EA	27.000 2500.000	11.500 1.000 12.500	\$2,500.00	\$31,250.00
0428	668-5000	JUNCTION BOX	EA	7.000 2450.000	5.000 .000 5.000	\$0.00	\$12,250.00
Category Amount:						\$3,825.00	\$54,100.00
Category Number: 0010 ROADWAY							
0432	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA	EA	1.000 35500.000	1.000 .000 1.000	\$0.00	\$35,500.00
		18 IN					
Category Amount:						\$0.00	\$35,500.00
Category Number: 0060 TEMPORARY EROSION CONTROL							
0508	163-0240	MULCH	TN	600.000 200.000	65.800 3.675 69.475	\$735.00	\$13,895.00
0533	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF	LF	2,500.000 3.500	168.000 9.000 177.000	\$31.50	\$619.50

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2021

User: tnorman

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0013

Pay Period: 04/02/2021
to 05/04/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0543	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		45.000 150.000	15.000 3.750 18.750	\$562.50	\$2,812.50
0588	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 2150.000	11.000 1.000 12.000	\$2,150.00	\$25,800.00
0598	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	35,794.000 3.500	21,347.250 3,468.000 24,815.250	\$12,138.00	\$86,853.38
0603	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	18,200.000 2.750	12,430.000 3,010.000 15,440.000	\$8,277.50	\$42,460.00
Category Amount:						\$23,894.50	\$172,440.38
Category Number: 0030 MSE WALL							
0863	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,783.000 32.000	5,783.000 .000 5,783.000	\$0.00	\$185,056.00
	1						
0868	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	10,563.000 32.000	10,563.000 .000 10,563.000	\$0.00	\$338,016.00
	1						
0873	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	362.000 305.750	362.000 .000 362.000	\$0.00	\$110,681.50
	1						
0878	627-1120	COPING B, WALL NO -	LF	507.000 296.000	507.000 .000 507.000	\$0.00	\$150,072.00
	1						
Category Amount:						\$0.00	\$783,825.50

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2021

User: tnorman

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0013

Pay Period: 04/02/2021
to 05/04/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 LIGHTING							
0883	441-0004	CONC SLOPE PAV, 4 IN	SY	190.000 62.000	74.480 .000 74.480	\$0.00	\$4,617.76
0888	500-3101	CLASS A CONCRETE	CY	202.000 1225.700	132.420 .000 132.420	\$0.00	\$162,307.19
Category Amount:						\$0.00	\$166,924.95
Category Number: 0010 ROADWAY							
0898	318-3000	AGGR SURF CRS	TN	900.000 37.500	837.110 35.640 872.750	\$1,336.50	\$32,728.13
Category Amount:						\$1,336.50	\$32,728.13
Category Number: 0090 LIGHTING							
0913	681-4352	LIGHTING STD, 35 FT MH, 10 FT ARM	EA	29.000 4043.780	4.000 6.000 10.000	\$24,262.68	\$40,437.80
0918	681-6200	LUMINAIRE, TYPE 2, LED	EA	29.000 1163.900	.000 14.000 14.000	\$16,294.60	\$16,294.60
0928	682-3490	MULT COND CABLE, TP RHW, 2-#10-1-#10	LF	4,125.000 2.580	.000 4,770.000 4,770.000	\$12,306.60	\$12,306.60
0933	682-3666	MULT COND CABLE, TP RHH/RHW, 3-#6	LF	4,230.000 4.380	.000 7,512.000 7,512.000	\$32,902.56	\$32,902.56
Category Amount:						\$85,766.44	\$101,941.56

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2021

User: tnorman

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0013

Pay Period: 04/02/2021
to 05/04/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER I-75/SR 401							
1033	441-0004	CONC SLOPE PAV, 4 IN	SY	999.000 100.000	328.000 .000 328.000	\$0.00	\$32,800.00
1043	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 1300000.000	.550 .000 .550	\$0.00	\$715,000.00
1048	500-3002	CLASS AA CONCRETE	CY	212.000 1750.000	120.800 .000 120.800	\$0.00	\$211,400.00
1053	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF 1		2,396.000 350.000	1,318.340 .000 1,318.340	\$0.00	\$461,419.00
Category Amount:						\$0.00	\$1,420,619.00
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (1#IN)	*\$*	.000 1.000	-44,345.390 -510.170 -44,855.560	\$-510.17	(\$44,855.56)
Category Amount:						\$-510.17	\$-44,855.56
Project Total Amount:						\$1,952,101.96	\$14,781,255.99