

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2021

User: tnorman

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0017

Pay Period: 07/31/2021
to 09/02/2021

Contract Location:

BELLVILLE RD (CR 274) - INTERCHANGE RECONSTRUCTIOI

Time Allowed:

882 Days

Elapsed Calender Days:

505 Days

Percent Time:

57.26

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let:

02/21/2020

Date Awarded:

02/21/2020

Date Contract Executed:

04/15/2020

Date Notice to Proceed:

04/16/2020

Date Work Began:

04/28/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/14/2022

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$28,033,608.20

Original Contract Amount \$27,347,729.82

Funds Available \$9,913,949.89

Percent Complete 63.90%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007386	\$28,033,608.20	\$27,347,729.82	\$9,913,949.89	64.64%	\$646,933.69

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2021

User: tnorman

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0017

Pay Period: 07/31/2021
to 09/02/2021

Project Number: 0007386 BELLVILLE RD (CR 274) - INTERCHANGE RECONS

Federal State Project Number: 0007386

	Total to Date	Prev to Date	This Estimate
Participating	\$14,331,698.95	\$13,814,152.00	\$517,546.95
Non-Participating	\$3,582,924.80	\$3,453,538.06	\$129,386.74
Total Earnings	\$17,914,623.75	\$17,267,690.06	\$646,933.69
Stockpiled Materials	\$205,034.56	\$205,034.56	\$0.00
Gross Earnings	\$18,119,658.31	\$17,472,724.62	\$646,933.69
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,119,658.31	\$17,472,724.62	

Total Payable: **\$646,933.69**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2021

User: tnorman

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0017

Pay Period: 07/31/2021
to 09/02/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.848		
				1030730.000	.025		
					.873	\$25,768.25	\$899,827.29
		0007386					
0009	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	510.750		
				55.000	252.650		
					763.400	\$13,895.75	\$41,987.00
0019	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.750		
				200000.000	.050		
					.800	\$10,000.00	\$160,000.00
0029	201-1500	CLEARING & GRUBBING -	LS	1.000	.830		
				4346633.000	.030		
					.860	\$130,398.99	\$3,738,104.38
		0007386					
0034	205-0001	UNCLASS EXCAV	CY	128,385.000	28,325.250		
				5.250	18,257.000		
					46,582.250	\$95,849.25	\$244,556.81
0039	206-0002	BORROW EXCAV, INCL MATL	CY	256,597.000	144,092.000		
				9.000	708.000		
					144,800.000	\$6,372.00	\$1,303,200.00
0098	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		18,178.000	10,710.050		
				75.850	.000		
					10,710.050	\$0.00	\$812,357.29
0113	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,104.000	1,530.050		
				82.650	5.350		
					1,535.400	\$442.18	\$126,900.81
0118	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		11,904.000	8,771.410		
				79.750	.000		
					8,771.410	\$0.00	\$699,519.95

Rpt-ID: RCPEsprj

Georgia

Date: 09/02/2021

User: tnorman

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0017

Pay Period: 07/31/2021
to 09/02/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0123	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		3,834.000 87.000	920.110 250.350 1,170.460	\$21,780.45	\$101,830.02
0128	413-0750	TACK COAT	GL	10,839.000 2.750	5,147.000 163.000 5,310.000	\$448.25	\$14,602.50
0138	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	320.000 185.000	173.330 .000 173.330	\$0.00	\$32,066.05
0148	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK	SY	4,865.000 124.500	1,900.000 .000 1,900.000	\$0.00	\$236,550.00
0153	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,450.000 62.000	1,256.700 .000 1,256.700	\$0.00	\$77,915.40
0163	441-0104	CONC SIDEWALK, 4 IN	SY	920.000 42.250	351.780 .000 351.780	\$0.00	\$14,862.71
0168	441-0108	CONC SIDEWALK, 8 IN	SY	1,200.000 62.000	24.440 .000 24.440	\$0.00	\$1,515.28
0178	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,366.000 17.000	318.000 .000 318.000	\$0.00	\$5,406.00
0188	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,698.000 20.000	1,869.000 .000 1,869.000	\$0.00	\$37,380.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2021

User: tnorman

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0017

Pay Period: 07/31/2021
to 09/02/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0208	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	21.000 475.000	.000 3.000 3.000	\$1,425.00	\$1,425.00
Category Amount:						\$306,380.12	\$8,550,006.49
Category Number: 0040 DRAINAGE							
0223	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,400.000 38.150	2,799.050 16.100 2,815.150	\$614.22	\$107,397.97
0228	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	720.000 49.700	751.000 16.300 767.300	\$810.11	\$38,134.81
Category Amount:						\$1,424.33	\$145,532.78
Category Number: 0010 ROADWAY							
0256	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PCTN UM MATL & H LIME 12.5MM OGFC, GP 2		.000 177.500	435.330 .000 435.330	\$0.00	\$77,271.08
0257	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN Recycled Asphalt Leveling		.000 94.000	707.530 .000 707.530	\$0.00	\$66,507.82
Category Amount:						\$0.00	\$143,778.90
Category Number: 0040 DRAINAGE							
0263	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	15.000 725.000	3.000 1.000 4.000	\$725.00	\$2,900.00
0268	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	7.000 775.000	.000 1.000 1.000	\$775.00	\$775.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2021

User: tnorman

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0017

Pay Period: 07/31/2021
to 09/02/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0283	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000 1750.000	3.000 .000 3.000	\$.00	\$5,250.00
0288	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	13.000 1750.000	10.520 .000 10.520	\$.00	\$18,410.00
0323	500-3002	CLASS AA CONCRETE	CY	87.000 1500.000	86.020 .000 86.020	\$.00	\$129,030.00
Category Amount:						\$1,500.00	\$156,365.00
Category Number: 0010 ROADWAY							
0333	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	24,086.000 38.000	17,625.250 45.000 17,670.250	\$1,710.00	\$671,469.50
0358	641-1100	GUARDRAIL, TP T	LF	284.000 53.040	.000 21.000 21.000	\$1,113.84	\$1,113.84
0363	641-1200	GUARDRAIL, TP W	LF	6,775.000 20.400	.000 2,722.000 2,722.000	\$55,528.80	\$55,528.80
0373	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	18.000 1581.000	.000 1.000 1.000	\$1,581.00	\$1,581.00
0378	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	12.000 2805.000	.000 2.000 2.000	\$5,610.00	\$5,610.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/02/2021

User: tnorman

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0017

Pay Period: 07/31/2021
to 09/02/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0388	643-2163	CH LK FENCE W/EXT ARMS & BARBED WIRE, ZC LF		9,900.000 15.900	6,608.400 1,773.000 8,381.400	\$28,190.70	\$133,264.26
Category Amount:						\$93,734.34	\$868,567.40
Category Number: 0040 DRAINAGE							
0398	668-1100	CATCH BASIN, GP 1	EA	17.000 2650.000	4.500 .000 4.500	\$0.00	\$11,925.00
0408	668-2100	DROP INLET, GP 1	EA	27.000 2500.000	14.500 .000 14.500	\$0.00	\$36,250.00
0428	668-5000	JUNCTION BOX	EA	7.000 2450.000	5.000 1.000 6.000	\$2,450.00	\$14,700.00
Category Amount:						\$2,450.00	\$62,875.00
Category Number: 0010 ROADWAY							
0432	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA 18 IN		1.000 35500.000	1.000 .000 1.000	\$0.00	\$35,500.00
Category Amount:						\$0.00	\$35,500.00
Category Number: 0050 PERMANENT EROSION CONTROL							
0453	700-6910	PERMANENT GRASSING	AC	32.000 1800.000	16.076 3.103 19.179	\$5,585.40	\$34,522.20
0463	700-8000	FERTILIZER MIXED GRADE	TN	40.000 600.000	12.970 2.500 15.470	\$1,500.00	\$9,282.00
Category Amount:						\$7,085.40	\$43,804.20

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2021

User: tnorman

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0017

Pay Period: 07/31/2021
to 09/02/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0508	163-0240	MULCH	TN	600.000 200.000	88.730 3.840 92.570	\$768.00	\$18,514.00
0588	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 2150.000	15.000 1.000 16.000	\$2,150.00	\$34,400.00
0598	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	35,794.000 3.500	24,927.750 231.000 25,158.750	\$808.50	\$88,055.63
Category Amount:						\$3,726.50	\$140,969.63
Category Number: 0080 SIGNING AND MARKING							
0618	610-6510	REM HWY SIGN, OVHD	EA	6.000 509.850	.000 3.000 3.000	\$1,529.55	\$1,529.55
0623	610-9310	REM STR SUPPORT, TP - II - (STA - 1992+00)	LS	1.000 2781.000	.000 1.000 1.000	\$2,781.00	\$2,781.00
0628	610-9310	REM STR SUPPORT, TP - I - (STA - 1967+17)	LS	1.000 27810.000	.000 1.000 1.000	\$27,810.00	\$27,810.00
0633	610-9310	REM STR SUPPORT, TP - II	LS	1.000 2781.000	.000 1.000 1.000	\$2,781.00	\$2,781.00
0693	636-1077	HIGHWAY SIGNS, ALUM EXTRUDED PANELS, RE SF		1,992.000 33.000	.000 1,106.250 1,106.250	\$36,506.25	\$36,506.25
Category Amount:						\$71,407.80	\$71,407.80

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2021

User: tnorman

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0017

Pay Period: 07/31/2021
to 09/02/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 MSE WALL							
0863	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,783.000 32.000	5,783.000 .000 5,783.000	\$0.00	\$185,056.00
		1					
0868	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	10,563.000 32.000	10,563.000 .000 10,563.000	\$0.00	\$338,016.00
		1					
0873	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	362.000 305.750	362.000 .000 362.000	\$0.00	\$110,681.50
		1					
0878	627-1120	COPING B, WALL NO -	LF	507.000 296.000	507.000 .000 507.000	\$0.00	\$150,072.00
		1					
Category Amount:						\$0.00	\$783,825.50
Category Number: 0090 LIGHTING							
0883	441-0004	CONC SLOPE PAV, 4 IN	SY	190.000 62.000	124.480 50.000 174.480	\$3,100.00	\$10,817.76
0888	500-3101	CLASS A CONCRETE	CY	202.000 1225.700	171.080 .000 171.080	\$0.00	\$209,692.76
0968	683-1101	LIGHTING TOWER, STEEL, 100 FT MH, INCL LOV EA		17.000 23129.680	12.000 5.000 17.000	\$115,648.40	\$393,204.56
Category Amount:						\$118,748.40	\$613,715.08
Category Number: 0020 BRIDGE NO. 1 - OVER I-75/SR 401							
1033	441-0004	CONC SLOPE PAV, 4 IN	SY	999.000 100.000	328.000 .000 328.000	\$0.00	\$32,800.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/02/2021

User: tnorman

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0017

Pay Period: 07/31/2021
to 09/02/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER I-75/SR 401							
1043	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.550		
				1300000.000	.000		
					.550	\$0.00	\$715,000.00
		1					
1048	500-3002	CLASS AA CONCRETE	CY	212.000	120.800		
				1750.000	.000		
					120.800	\$0.00	\$211,400.00
1053	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		2,396.000	1,318.340		
				350.000	.000		
					1,318.340	\$0.00	\$461,419.00
		1					
Category Amount:						\$0.00	\$1,420,619.00
Category Number: 0010 ROADWAY							
1143	683-6375	HIGH LEVEL LUMINAIRE, TP 3, LED	EA	68.000	48.000		
				2034.250	20.000		
					68.000	\$40,685.00	\$138,329.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-45,942.150		
				1.000	-208.200		
					-46,150.350	\$-208.20	(\$46,150.35)
		(1#IN)					
Category Amount:						\$40,476.80	\$92,178.65
Project Total Amount:						\$646,933.69	\$17,914,623.75