

Rpt-ID: RCPESPRJ

Georgia

Date: 04/29/2022

User: cbarrent

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0025

Pay Period: 04/01/2022
to 04/29/2022

Contract Location:

BELLVILLE RD (CR 274) - INTERCHANGE RECONSTRUCTIOI

Time Allowed:

884 Days

Elapsed Calender Days:

744 Days

Percent Time:

84.16

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let:

02/21/2020

Date Awarded:

02/21/2020

Date Contract Executed:

04/15/2020

Date Notice to Proceed:

04/16/2020

Date Work Began:

04/28/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/16/2022

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$28,046,421.20

Original Contract Amount \$27,347,729.82

Funds Available \$5,185,036.85

Percent Complete 81.51%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007386	\$28,046,421.20	\$27,347,729.82	\$5,185,036.85	81.51%	\$648,483.89

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/29/2022

User: cbarrent

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0025

Pay Period: 04/01/2022
to 04/29/2022

Project Number: 0007386 BELLVILLE RD (CR 274) - INTERCHANGE RECONS

Federal State Project Number: 0007386

	Total to Date	Prev to Date	This Estimate
Participating	\$18,289,107.41	\$17,770,320.30	\$518,787.11
Non-Participating	\$4,572,276.94	\$4,442,580.16	\$129,696.78
Total Earnings	\$22,861,384.35	\$22,212,900.46	\$648,483.89
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$22,861,384.35	\$22,212,900.46	\$648,483.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,861,384.35	\$22,212,900.46	

Total Payable: **\$648,483.89**

Rpt-ID: RCPEsprj

Georgia

Date: 04/29/2022

User: cbarrent

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0025

Pay Period: 04/01/2022
to 04/29/2022

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0029	201-1500	CLEARING & GRUBBING -	LS	1.000	.980		
				4346633.000	.010		
					.990	\$43,466.33	\$4,303,166.67
		0007386					
0034	205-0001	UNCLASS EXCAV	CY	128,385.000	112,900.050		
				5.250	15,484.950		
					128,385.000	\$81,295.99	\$674,021.25
0078	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	19,435.000	21,009.278		
				17.600	5,533.333		
					26,542.611	\$97,386.66	\$467,149.95
0098	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		18,178.000	12,197.830		
				75.850	.000		
					12,197.830	\$.00	\$925,205.41
0113	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,104.000	1,985.010		
				82.650	149.070		
					2,134.080	\$12,320.64	\$176,381.71
0118	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		11,904.000	10,425.350		
				79.750	.000		
					10,425.350	\$.00	\$831,421.66
0128	413-0750	TACK COAT	GL	10,839.000	6,590.000		
				2.750	64.000		
					6,654.000	\$176.00	\$18,298.50
0138	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	320.000	173.330		
				185.000	.000		
					173.330	\$.00	\$32,066.05
0148	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		4,865.000	3,555.670		
				124.500	.000		
					3,555.670	\$.00	\$442,680.92

Rpt-ID: RCPEsprj

Georgia

Date: 04/29/2022

User: cbarrent

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0025

Pay Period: 04/01/2022
to 04/29/2022

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0153	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,450.000 62.000	1,256.700 147.944 1,404.644	\$9,172.53	\$87,087.93
0158	441-4050	CONC VALLEY GUTTER WITH CURB, 8 IN	SY	400.000 62.000	134.840 .000 134.840	\$0.00	\$8,360.08
0163	441-0104	CONC SIDEWALK, 4 IN	SY	920.000 42.250	419.556 337.334 756.890	\$14,252.36	\$31,978.60
0168	441-0108	CONC SIDEWALK, 8 IN	SY	1,200.000 62.000	24.440 .000 24.440	\$0.00	\$1,515.28
0178	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,366.000 17.000	1,138.000 28.000 1,166.000	\$476.00	\$19,822.00
0188	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,698.000 20.000	3,705.000 504.000 4,209.000	\$10,080.00	\$84,180.00
0208	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	21.000 475.000	3.000 .000 3.000	\$0.00	\$1,425.00
0256	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL P(TN UM MATL & H LIME 12.5MM OGFC, GP 2		.000 177.500	931.750 .000 931.750	\$0.00	\$165,385.63

Rpt-ID: RCPESPRJ

Georgia

Date: 04/29/2022

User: cbarrent

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0025

Pay Period: 04/01/2022
to 04/29/2022

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0257	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	841.510		
				94.000	.000		
		Recycled Asphalt Leveling			841.510	\$0.00	\$79,101.94
Category Amount:						\$268,626.51	\$8,349,248.58
Category Number: 0040 DRAINAGE							
0283	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000	3.000		
				1750.000	.000		
					3.000	\$0.00	\$5,250.00
0288	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	13.000	10.520		
				1750.000	.000		
					10.520	\$0.00	\$18,410.00
Category Amount:						\$0.00	\$23,660.00
Category Number: 0050 PERMANENT EROSION CONTROL							
0293	603-7000	PLASTIC FILTER FABRIC	SY	870.000	431.561		
				5.000	77.333		
					508.894	\$386.67	\$2,544.47
Category Amount:						\$386.67	\$2,544.47
Category Number: 0040 DRAINAGE							
0323	500-3002	CLASS AA CONCRETE	CY	87.000	86.020		
				1500.000	.000		
					86.020	\$0.00	\$129,030.00
0398	668-1100	CATCH BASIN, GP 1	EA	17.000	13.500		
				2650.000	1.500		
					15.000	\$3,975.00	\$39,750.00
0408	668-2100	DROP INLET, GP 1	EA	27.000	21.000		
				2500.000	1.000		
					22.000	\$2,500.00	\$55,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/29/2022

User: cbarrent

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0025

Pay Period: 04/01/2022
to 04/29/2022

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0428	668-5000	JUNCTION BOX	EA	7.000 2450.000	9.000 .000 9.000	\$0.00	\$22,050.00
Category Amount:						\$6,475.00	\$245,830.00
Category Number: 0010 ROADWAY							
0432	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA		1.000 35500.000	1.000 .000 1.000	\$0.00	\$35,500.00
		18 IN					
Category Amount:						\$0.00	\$35,500.00
Category Number: 0050 PERMANENT EROSION CONTROL							
0443	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	757.000 49.500	273.000 .000 273.000	\$0.00	\$13,513.50
0448	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	613.000 100.000	311.561 77.333 388.894	\$7,733.30	\$38,889.40
0453	700-6910	PERMANENT GRASSING	AC	32.000 1800.000	19.179 4.000 23.179	\$7,200.00	\$41,722.20
0463	700-8000	FERTILIZER MIXED GRADE	TN	40.000 600.000	23.490 4.030 27.520	\$2,418.00	\$16,512.00
Category Amount:						\$17,351.30	\$110,637.10
Category Number: 0060 TEMPORARY EROSION CONTROL							
0508	163-0240	MULCH	TN	600.000 200.000	97.810 24.800 122.610	\$4,960.00	\$24,522.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/29/2022

User: cbarrent

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0025

Pay Period: 04/01/2022
to 04/29/2022

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0588	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 2150.000	24.000 1.000 25.000	\$2,150.00	\$53,750.00
Category Amount:						\$7,110.00	\$78,272.00
Category Number: 0030 MSE WALL							
0863	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,783.000 32.000	5,783.000 .000 5,783.000	\$0.00	\$185,056.00
	1						
0868	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	10,563.000 32.000	10,563.000 .000 10,563.000	\$0.00	\$338,016.00
	1						
0873	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	362.000 305.750	362.000 .000 362.000	\$0.00	\$110,681.50
	1						
0878	627-1120	COPING B, WALL NO -	LF	507.000 296.000	507.000 .000 507.000	\$0.00	\$150,072.00
	1						
Category Amount:						\$0.00	\$783,825.50
Category Number: 0090 LIGHTING							
0883	441-0004	CONC SLOPE PAV, 4 IN	SY	190.000 62.000	174.480 .000 174.480	\$0.00	\$10,817.76
0888	500-3101	CLASS A CONCRETE	CY	202.000 1225.700	171.080 .000 171.080	\$0.00	\$209,692.76
Category Amount:						\$0.00	\$220,510.52

Rpt-ID: RCPESPRJ

Georgia

Date: 04/29/2022

User: cbarrent

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0025

Pay Period: 04/01/2022

to 04/29/2022

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER I-75/SR 401							
1033	441-0004	CONC SLOPE PAV, 4 IN	SY	999.000 100.000	651.780 .000 651.780	\$0.00	\$65,178.00
1043	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 1300000.000	.730 .180 .910	\$234,000.00	\$1,183,000.00
1048	500-3002	CLASS AA CONCRETE	CY	212.000 1750.000	212.000 .000 212.000	\$0.00	\$371,000.00
1053	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF 1		2,396.000 350.000	2,370.350 .000 2,370.350	\$0.00	\$829,622.50
1063	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 150000.000	.730 .180 .910	\$27,000.00	\$136,500.00
Category Amount:						\$261,000.00	\$2,585,300.50
Category Number: 0110 ALTERNATE - BASE 1							
1133	310-5140	GR AGGR BASE CRS, 14 IN, INCL MATL	SY	12,165.000 26.850	1,165.111 3,208.333 4,373.444	\$86,143.74	\$117,426.97
Category Amount:						\$86,143.74	\$117,426.97
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (1#IN)	*\$*	.000 1.000	-36,617.620 1,390.670 -35,226.950	\$1,390.67	(\$35,226.95)
Category Amount:						\$1,390.67	\$-35,226.95
Project Total Amount:						\$648,483.89	\$22,861,384.35