

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2023

User: cbarrent

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0037

Pay Period: 04/01/2023
to 08/01/2023

Contract Location:

BELLVILLE RD (CR 274) - INTERCHANGE RECONSTRUCTIOI

Time Allowed:

1084 Days

Elapsed Calender Days:

1084 Days

Percent Time:

100.00

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let:

02/21/2020

Date Awarded:

02/21/2020

Date Contract Executed:

04/15/2020

Date Notice to Proceed:

04/16/2020

Date Work Began:

04/28/2020

Date Time Stopped:

04/04/2023

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/04/2023

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$28,161,493.20

Original Contract Amount \$27,347,729.82

Funds Available \$1,942,060.71

Percent Complete 93.10%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007386	\$28,161,493.20	\$27,347,729.82	\$1,942,060.71	93.10%	\$-1,437.09

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2023

User: cbarrent

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0037

Pay Period: 04/01/2023
to 08/01/2023

Project Number: 0007386 BELLVILLE RD (CR 274) - INTERCHANGE RECONS

Federal State Project Number: 0007386

	Total to Date	Prev to Date	This Estimate
Participating	\$20,975,545.91	\$20,976,695.58	(\$1,149.67)
Non-Participating	\$5,243,886.58	\$5,244,174.00	(\$287.42)
Total Earnings	\$26,219,432.49	\$26,220,869.58	(\$1,437.09)
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$26,219,432.49	\$26,220,869.58	(\$1,437.09)
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$26,219,432.49	\$26,220,869.58	

Total Payable: (\$1,437.09)

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2023

User: cbarrent

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0037

Pay Period: 04/01/2023
to 08/01/2023

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0098	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		18,178.000 75.850	16,633.610 .000 16,633.610	\$.00	\$1,261,659.32
0113	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,104.000 82.650	2,407.800 .000 2,407.800	\$.00	\$199,004.67
0118	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		11,904.000 79.750	11,928.110 -901.000 11,027.110	\$-71,854.75	\$879,412.02
0138	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	320.000 185.000	323.330 .000 323.330	\$.00	\$59,816.05
0148	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK	SY	4,865.000 124.500	5,287.610 .000 5,287.610	\$.00	\$658,307.45
0153	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,450.000 62.000	2,953.260 .000 2,953.260	\$.00	\$183,102.12
0158	441-4050	CONC VALLEY GUTTER WITH CURB, 8 IN	SY	400.000 62.000	245.900 .000 245.900	\$.00	\$15,245.80
0163	441-0104	CONC SIDEWALK, 4 IN	SY	920.000 42.250	1,250.110 .000 1,250.110	\$.00	\$52,817.15
0168	441-0108	CONC SIDEWALK, 8 IN	SY	1,200.000 62.000	1,818.170 .000 1,818.170	\$.00	\$112,726.54

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2023

User: cbarrent

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0037

Pay Period: 04/01/2023
to 08/01/2023

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0173	441-0748	CONCRETE MEDIAN, 6 IN	SY	2,371.000 53.500	941.330 .000 941.330	\$0.00	\$50,361.16
0178	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,366.000 17.000	1,952.000 .000 1,952.000	\$0.00	\$33,184.00
0188	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,698.000 20.000	5,089.000 .000 5,089.000	\$0.00	\$101,780.00
0208	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	21.000 475.000	12.800 .000 12.800	\$0.00	\$6,080.00
0252	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 78.155	.000 901.000 901.000	\$70,417.66	\$70,417.66
		Asphalt Pay Reduction Item Added by SA					
0256	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		.000 177.500	1,201.260 .000 1,201.260	\$0.00	\$213,223.65
		12.5MM OGFC, GP 2					
0257	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 94.000	1,067.660 .000 1,067.660	\$0.00	\$100,360.04
		Recycled Asphalt Leveling					
Category Amount:						\$-1,437.09	\$3,997,497.63
Category Number: 0040 DRAINAGE							
0283	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000 1750.000	3.000 .000 3.000	\$0.00	\$5,250.00

Date: 08/02/2023

Page 5 of 7

Pay Period: 04/01/2023
to 08/01/2023

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0040 DRAINAGE					
0288	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	13.000	17.040		
				1750.000	.000		
					17.040	\$.00	\$29,820.00
0323	500-3002	CLASS AA CONCRETE	CY	87.000	86.020		
				1500.000	.000		
					86.020	\$.00	\$129,030.00
0398	668-1100	CATCH BASIN, GP 1	EA	17.000	17.000		
				2650.000	.000		
					17.000	\$.00	\$45,050.00
0408	668-2100	DROP INLET, GP 1	EA	27.000	30.000		
				2500.000	.000		
					30.000	\$.00	\$75,000.00
Category Amount:						\$0.00	\$284,150.00
Category Number:		0010 ROADWAY					
0417	668-2233	DROP INLET, GP 1, MODIFIED TP M-3	EA	1.000	1.000		
				7750.000	.000		
					1.000	\$.00	\$7,750.00
Category Amount:						\$0.00	\$7,750.00
Category Number:		0040 DRAINAGE					
0428	668-5000	JUNCTION BOX	EA	7.000	10.000		
				2450.000	.000		
					10.000	\$.00	\$24,500.00
Category Amount:						\$0.00	\$24,500.00
Category Number:		0010 ROADWAY					
0432	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA		1.000	1.000		
				35500.000	.000		
					1.000	\$.00	\$35,500.00
		18 IN					
Category Amount:						\$0.00	\$35,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2023

User: cbarrent

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0037

Pay Period: 04/01/2023
to 08/01/2023

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 PERMANENT EROSION CONTROL							
0443	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	757.000 49.500	787.990 .000 787.990	\$0.00	\$39,005.51
Category Amount:						\$0.00	\$39,005.51
Category Number: 0030 MSE WALL							
0863	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	5,783.000 32.000	5,783.000 .000 5,783.000	\$0.00	\$185,056.00
0868	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	10,563.000 32.000	10,563.000 .000 10,563.000	\$0.00	\$338,016.00
0873	627-1160	TRAFFIC BARRIER H, WALL NO - 1	LF	362.000 305.750	362.000 .000 362.000	\$0.00	\$110,681.50
0878	627-1120	COPING B, WALL NO - 1	LF	507.000 296.000	507.000 .000 507.000	\$0.00	\$150,072.00
Category Amount:						\$0.00	\$783,825.50
Category Number: 0090 LIGHTING							
0883	441-0004	CONC SLOPE PAV, 4 IN	SY	190.000 62.000	185.590 .000 185.590	\$0.00	\$11,506.58
0888	500-3101	CLASS A CONCRETE	CY	202.000 1225.700	186.220 .000 186.220	\$0.00	\$228,249.85
Category Amount:						\$0.00	\$239,756.43

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2023

User: cbarrent

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0037

Pay Period: 04/01/2023
to 08/01/2023

Project Number 0007386

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGE NO. 1 - OVER I-75/SR 401							
1033	441-0004	CONC SLOPE PAV, 4 IN	SY	999.000	855.780		
				100.000	.000		
					855.780	\$.00	\$85,578.00
1043	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1300000.000	.000		
					1.000	\$.00	\$1,300,000.00
		1					
1048	500-3002	CLASS AA CONCRETE	CY	212.000	212.000		
				1750.000	.000		
					212.000	\$.00	\$371,000.00
1053	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		2,396.000	2,397.010		
				350.000	.000		
					2,397.010	\$.00	\$838,953.50
		1					
Category Amount:						\$0.00	\$2,595,531.50
Project Total Amount:						(\$1,437.09)	\$26,219,432.49