

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2021

User: 01094640

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0011

Pay Period: 06/02/2021
to 06/30/2021

Contract Location:

0.578MI.3 BR@SR37 @PACHITLA CREEK&PACHITLA CREEK

Time Allowed:

662 Days

Elapsed Calender Days:

358 Days

Percent Time:

54.08

District: 4

Area: 03

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let:

05/22/2020

Date Awarded:

05/22/2020

Date Contract Executed:

07/02/2020

Date Notice to Proceed:

07/08/2020

Date Work Began:

09/21/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/30/2022

ALBANY

GA 31707-1221

Phone: (229)883-3232

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$6,409,221.13

Original Contract Amount \$6,366,674.87

Funds Available \$1,448,712.40

Percent Complete 77.40%

Counties:

Calhoun

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013737	\$6,409,221.13	\$6,366,674.87	\$1,448,712.40	77.40%	\$669,615.03

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2021

User: 01094640

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0011

Pay Period: 06/02/2021
to 06/30/2021

Project Number: 0013737 SR 37 - BRDG REPL

Federal State Project Number: 0013737

	Total to Date	Prev to Date	This Estimate
Participating	\$3,968,406.98	\$3,432,714.96	\$535,692.02
Non-Participating	\$992,101.75	\$858,178.74	\$133,923.01
Total Earnings	\$4,960,508.73	\$4,290,893.70	\$669,615.03
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,960,508.73	\$4,290,893.70	\$669,615.03
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,960,508.73	\$4,290,893.70	

Total Payable: **\$669,615.03**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2021

User: 01094640

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0011

Pay Period: 06/02/2021
to 06/30/2021

Project Number 0013737

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.839		
				64400.000	.081		
					.920	\$5,216.40	\$59,248.00
		0013737					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.640		
				670000.000	.050		
					.690	\$33,500.00	\$462,300.00
		0013737					
0035	433-1000	REINF CONC APPROACH SLAB	SY	850.000	.000		
				210.000	283.378		
					283.378	\$59,509.38	\$59,509.38
0060	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	3,661.000	4,000.000		
				3.250	.000		
					4,000.000	\$.00	\$13,000.00
Category Amount:						\$98,225.78	\$594,057.38
Category Number: 0030 EROSION CONTROL							
0140	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		4,643.000	185.000		
				1.250	17.000		
					202.000	\$21.25	\$252.50
0160	167-1500	WATER QUALITY INSPECTIONS	MO	16.000	9.000		
				1650.000	1.000		
					10.000	\$1,650.00	\$16,500.00
0165	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	9,286.000	7,036.500		
				4.750	168.000		
					7,204.500	\$798.00	\$34,221.38
Category Amount:						\$2,469.25	\$50,973.88
Category Number: 0050 BRIDGES							
0275	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				742500.000	.000		
					1.000	\$.00	\$742,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2021

User: 01094640

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0011

Pay Period: 06/02/2021
to 06/30/2021

Project Number 0013737

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES							
0285	500-3101	CLASS A CONCRETE	CY	64.000 1650.000	64.000 .000 64.000	\$0.00	\$105,600.00
0290	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	1,178.000 220.000	1,178.360 .000 1,178.360	\$0.00	\$259,239.20
0307	520-2216	PILING, PSC, 16 IN SQ PILING,PSC,16 IN SQ	LF	.000 88.000	403.860 .000 403.860	\$0.00	\$35,539.68
0312	520-2220	PILING, PSC, 20 IN SQ PILING, PSC, 20 IN SQ	LF	.000 159.500	705.570 .000 705.570	\$0.00	\$112,538.42
Category Amount:						\$0.00	\$1,255,417.30
Category Number: 0060 BRIDGES							
0355	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 2	LS	1.000 605000.000	.580 .420 1.000	\$254,100.00	\$605,000.00
0365	500-3101	CLASS A CONCRETE	CY	64.000 1650.000	64.400 .000 64.400	\$0.00	\$106,260.00
0370	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2	LF	883.000 220.000	880.200 .000 880.200	\$0.00	\$193,644.00
Category Amount:						\$254,100.00	\$904,904.00
Category Number: 0050 BRIDGES							
0387	520-2216	PILING, PSC, 16 IN SQ PILING, PSC, 16 IN SQ	LF	.000 88.000	430.170 .000 430.170	\$0.00	\$37,854.96

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2021

User: 01094640

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0011

Pay Period: 06/02/2021
to 06/30/2021

Project Number 0013737

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0050 BRIDGES					
0392	520-2224	PILING, PSC, 24 IN SQ	LF	.000	425.070		
				260.000	.000		
					425.070	\$0.00	\$110,518.20
		PILING,PSC, 24 IN SQ					
Category Amount:						\$0.00	\$148,373.16
Category Number:		0070 BRIDGES					
0425	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.460		
				495000.000	.540		
					1.000	\$267,300.00	\$495,000.00
		3					
0435	500-3101	CLASS A CONCRETE	CY	51.000	51.200		
				1650.000	.000		
					51.200	\$0.00	\$84,480.00
0440	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	658.000	658.000		
				110.000	.000		
					658.000	\$0.00	\$72,380.00
		3					
0450	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.280		
				66000.000	.720		
					1.000	\$47,520.00	\$66,000.00
		3					
Category Amount:						\$314,820.00	\$717,860.00
Category Number:		0050 BRIDGES					
0457	520-2216	PILING, PSC, 16 IN SQ	LF	.000	446.080		
				88.000	.000		
					446.080	\$0.00	\$39,255.04
		PILING, PSC, 16 IN SQ					
0462	520-2220	PILING, PSC, 20 IN SQ	LF	.000	448.250		
				159.500	.000		
					448.250	\$0.00	\$71,495.88
		PILING, PSC, 20 IN SQ					
Category Amount:						\$0.00	\$110,750.92
Project Total Amount:						\$669,615.03	\$4,960,508.73