

Rpt-ID: RCPEsprj

Georgia

Date: 03/03/2022

User: lalvarez

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0025

Pay Period: 02/01/2022
to 02/28/2022

Contract Location:

US 29/SR 316 AT SR 11; ALSO INCLUDES CONSTRUCTION C
BRIDGE AND APPROACHES OVER SR 11. (PODI)

Time Allowed: 1108 Days

Elapsed Calender Days: 634 Days

Percent Time: 57.22

District: 1

Area: 02

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 06/02/2020

Date Notice to Proceed: 06/05/2020

Date Work Began: 06/05/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/19/2023

AUBURN GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$31,774,395.11

Original Contract Amount \$30,206,587.17

Funds Available \$16,423,288.98

Percent Complete 47.10%

Counties:

Barrow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008430	\$31,774,395.11	\$30,206,587.17	\$16,423,288.98	48.31%	\$1,863,196.24

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2022

User: lalvarez

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0025

Pay Period: 02/01/2022
to 02/28/2022

Project Number: 0008430 US 29/SR 316 - INTERSECTION IMPROVEMENTS

Federal State Project Number: 0008430

	Total to Date	Prev to Date	This Estimate
Participating	\$11,972,334.20	\$10,481,777.20	\$1,490,557.00
Non-Participating	\$2,993,083.57	\$2,620,444.33	\$372,639.24
Total Earnings	\$14,965,417.77	\$13,102,221.53	\$1,863,196.24
Stockpiled Materials	\$385,688.36	\$385,688.36	\$0.00
Gross Earnings	\$15,351,106.13	\$13,487,909.89	\$1,863,196.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,351,106.13	\$13,487,909.89	

Total Payable: **\$1,863,196.24**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2022

User: lalvarez

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0025

Pay Period: 02/01/2022

to 02/28/2022

Project Number 0008430

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1006	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				1622791.040	.675		
					.675	\$1,095,383.95	\$1,095,383.95
		TRAFFIC CONTROL - PLUS DELAY CLAIMS					
1010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				40000.000	-.650		
					.000	\$-26,000.00	\$0.00
1011	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	.000	.000		
				45799.420	.650		
					.650	\$29,769.62	\$29,769.62
		FIELD ENGINEERS OFFICE TP 3 - PLUS DELAY CLAIMS					
1074	500-3200	CLASS B CONCRETE	CY	41.000	.730		
				820.000	.000		
					.730	\$0.00	\$598.60
Category Amount:						\$1,099,153.57	\$1,125,752.17
Category Number: 0030 DRAINAGE							
3095	668-2100	DROP INLET, GP 1	EA	29.000	6.750		
				2850.000	.000		
					6.750	\$0.00	\$19,237.50
3160	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,983.000	689.040		
				47.920	.000		
					689.040	\$0.00	\$33,018.80
Category Amount:						\$0.00	\$52,256.30
Category Number: 0040 PERMANENT EROSION CONTROL							
4010	163-0240	MULCH	TN	1,281.000	91.546		
				40.000	9.000		
					100.546	\$360.00	\$4,021.84
Category Amount:						\$360.00	\$4,021.84

Rpt-ID: RCPEsprj

Georgia

Date: 03/03/2022

User: lalvarez

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0025

Pay Period: 02/01/2022
to 02/28/2022

Project Number 0008430

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TEMPORARY EROSION CONTROL							
5035	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	8,875.000 0.010	2,151.000 166.000 2,317.000	\$1.66	\$23.17
5055	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	38,810.000 4.650	22,227.000 773.250 23,000.250	\$3,595.61	\$106,951.16
5060	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	18,066.000 0.010	5,439.505 78.000 5,517.505	\$.78	\$55.18
5070	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	43.000 250.000	38.000 3.000 41.000	\$750.00	\$10,250.00
5080	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	21.000 350.000	37.000 2.000 39.000	\$700.00	\$13,650.00
5085	163-0502	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	15.000 850.000	1.500 .750 2.250	\$637.50	\$1,912.50
5090	165-0086	MAINTENANCE OF SILT CONTROL GATE, TP 2	EA	15.000 1.000	.000 1.000 1.000	\$1.00	\$1.00
5100	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	15.000 1.000	44.000 2.000 46.000	\$2.00	\$46.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2022

User: lalvarez

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0025

Pay Period: 02/01/2022

to 02/28/2022

Project Number 0008430

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TEMPORARY EROSION CONTROL							
5110	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 3500.000	20.000 1.000 21.000	\$3,500.00	\$73,500.00
Category Amount:						\$9,188.55	\$206,389.01
Category Number: 0090 STAGING							
9020	668-2100	DROP INLET, GP 1	EA	4.000 2850.000	2.250 .000 2.250	\$0.00	\$6,412.50
Category Amount:						\$0.00	\$6,412.50
Category Number: 0010 ROADWAY							
9138	500-3002	CLASS AA CONCRETE	CY	481.000 746.750	385.220 .000 385.220	\$0.00	\$287,663.04
9143	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	28.000 1236.000	23.350 .000 23.350	\$0.00	\$28,860.60
9228	208-0100	IN PLACE EMBANKMENT	CY	509,724.000 5.500	277,405.020 9,450.000 286,855.020	\$51,975.00	\$1,577,702.61
9801	004-0022	EXTRA WORK -	LS	.000 696819.120	.000 1.000 1.000	\$696,819.12	\$696,819.12
DELAY CLAIM 3 - STANDBY RATE EQUIPMENT COST- INUNDATED AREAS							
9802	004-0022	EXTRA WORK -	LS	.000 5700.000	.000 1.000 1.000	\$5,700.00	\$5,700.00
DELAY CLAIM 1 AND 2 ADDITIONAL SURVEY COST							
Category Amount:						\$754,494.12	\$2,596,745.37
Project Total Amount:						\$1,863,196.24	\$14,965,417.77