

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: lalvarez

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0055

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

US 29/SR 316 AT SR 11; ALSO INCLUDES CONSTRUCTION C
BRIDGE AND APPROACHES OVER SR 11. (PODI)

Time Allowed: 1397 Days

Elapsed Calender Days: 1518 Days

Percent Time: 108.66

District: 1

Area: 02

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 06/02/2020

Date Notice to Proceed: 06/05/2020

Date Work Began: 06/05/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/03/2024

AUBURN GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$31,846,742.95

Original Contract Amount \$30,206,587.17

Funds Available \$1,414,753.93

Percent Complete 97.23%

Counties:

Barrow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008430	\$31,846,742.95	\$30,206,587.17	\$1,414,753.93	95.56%	\$2,737,391.69

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: lalvarez

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0055

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0008430 US 29/SR 316 - INTERSECTION IMPROVEMENTS

Federal State Project Number: 0008430

	Total to Date	Prev to Date	This Estimate
Participating	\$24,771,595.50	\$23,604,007.57	\$1,167,587.93
Non-Participating	\$6,192,899.02	\$5,901,002.02	\$291,897.00
Total Earnings	\$30,964,494.52	\$29,505,009.59	\$1,459,484.93
Stockpiled Materials	\$202,425.50	\$248,718.74	(\$46,293.24)
Gross Earnings	\$31,166,920.02	\$29,753,728.33	\$1,413,191.69
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$52,968.00	\$52,968.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$787,899.00)	(\$2,112,099.00)	\$1,324,200.00
Total:	\$30,431,989.02	\$27,694,597.33	

Total Payable: **\$2,737,391.69**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: lalvarez

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0055

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number:		0110 ALT 1 - BRIDGE					
0110	500-3101	CLASS A CONCRETE	CY	100.000 914.640	100.300 .000 100.300	\$0.00	\$91,738.39
0115	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		1,551.000 288.400	1,551.200 .000 1,551.200	\$0.00	\$447,366.08
		1					
Category Amount:						\$0.00	\$539,104.47
Category Number:		0030 DRAINAGE					
0788	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000 8892.310	1.000 .000 1.000	\$0.00	\$8,892.31
		Supplemental Agreement to add new pay item Item added by SA					
Category Amount:						\$0.00	\$8,892.31
Category Number:		0010 ROADWAY					
1030	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		1,753.000 111.760	515.590 .000 515.590	\$0.00	\$57,622.34
1035	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		1,576.000 118.130	734.630 882.970 1,617.600	\$104,305.25	\$191,087.09
1040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		6,145.000 95.790	1,986.110 765.540 2,751.650	\$73,331.08	\$263,580.55
1045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		943.000 103.150	361.500 6,247.160 6,608.660	\$644,394.55	\$681,683.28

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: lalvarez

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0055

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0010 ROADWAY							
1050	413-0750	TACK COAT	GL	2,863.000	1,595.000		
				4.120	2,206.000		
					3,801.000	\$9,088.72	\$15,660.12
Category Amount:						\$831,119.60	\$1,209,633.38
Category Number: 0020 BRIDGE NO. 1 - OVER SR 11							
1051	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				499697.760	.000		
					1.000	\$0.00	\$499,697.76
		SUPERSTR CONCRETE, CL D,BR UOC					
Category Amount:						\$0.00	\$499,697.76
Category Number: 0010 ROADWAY							
1070	430-0211	PLAIN PC CONC PVMT, CL 1 CONC, 11 1/2 INCH ` SY		68,064.000	49,094.902		
				66.000	6,797.832		
					55,892.734	\$448,656.91	\$3,688,920.44
1074	500-3200	CLASS B CONCRETE	CY	41.000	.730		
				820.000	.000		
					.730	\$0.00	\$598.60
1075	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		158.000	1,519.890		
				136.730	109.830		
					1,629.720	\$15,017.06	\$222,831.62
1079	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	1,050.000	342.333		
				11.300	437.111		
					779.444	\$4,939.35	\$8,807.72
1115	641-1200	GUARDRAIL, TP W	LF	15,951.000	8,597.760		
				18.810	612.875		
					9,210.635	\$11,528.18	\$173,252.04
1125	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	23.000	7.000		
				1027.940	2.000		
					9.000	\$2,055.88	\$9,251.46

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: lalvarez

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0055

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1130	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		18.000	7.000		
				3087.940	1.000		
					8.000	\$3,087.94	\$24,703.52
1145	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	876.000	863.320		
				234.840	.000		
					863.320	\$.00	\$202,742.07
1180	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	272.000	241.500		
				79.310	.000		
					241.500	\$.00	\$19,153.37
1185	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	272.000	241.250		
				79.310	.000		
					241.250	\$.00	\$19,133.54
1205	441-0006	CONC SLOPE PAV, 6 IN	SY	2,566.000	81.080		
				53.560	.000		
					81.080	\$.00	\$4,342.64
Category Amount:						\$485,285.32	\$4,373,737.02
Category Number: 0020 BRIDGE NO. 1 - OVER SR 11							
2010	500-2100	CONCRETE BARRIER	LF	351.000	351.000		
				69.220	.000		
					351.000	\$.00	\$24,296.22
Category Amount:						\$0.00	\$24,296.22
Category Number: 0140 MSE WALLS							
2040	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	198.000	198.000		
				76.220	.000		
					198.000	\$.00	\$15,091.56
		1					
2045	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	701.000	701.000		
				76.220	.000		
					701.000	\$.00	\$53,430.22
		1					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: lalvarez

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0055

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0140		MSE WALLS					
2050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,925.000	3,925.000		
				76.220	.000		
					3,925.000	\$.00	\$299,163.50
		1					
2065	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	194.000	194.000		
				76.220	.000		
					194.000	\$.00	\$14,786.68
		2					
2070	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	683.000	683.000		
				76.220	.000		
					683.000	\$.00	\$52,058.26
		2					
2075	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,841.000	3,841.000		
				76.200	.000		
					3,841.000	\$.00	\$292,684.20
		2					
Category Amount:						\$0.00	\$727,214.42
Category Number: 0030		DRAINAGE					
3095	668-2100	DROP INLET, GP 1	EA	29.000	24.250		
				2850.000	.000		
					24.250	\$.00	\$69,112.50
3160	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,983.000	1,922.210		
				47.920	.000		
					1,922.210	\$.00	\$92,112.30
3165	441-0303	CONC SPILLWAY, TP 3	EA	4.000	4.000		
				3347.500	.000		
					4.000	\$.00	\$13,390.00
3170	500-3200	CLASS B CONCRETE	CY	99.000	84.960		
				820.000	.000		
					84.960	\$.00	\$69,667.20

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: lalvarez

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0055

Pay Period: 07/01/2024

to 07/31/2024

Project Number 0008430

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
3185	441-0050	CONC SLOPE DRAIN	SY	51.000 190.550	76.080 .000 76.080	\$0.00	\$14,497.04
Category Amount:						\$0.00	\$258,779.04
Category Number: 0040 PERMANENT EROSION CONTROL							
4005	700-6910	PERMANENT GRASSING	AC	101.000 1442.000	55.431 .842 56.273	\$1,214.16	\$81,145.67
4010	163-0240	MULCH	TN	1,281.000 40.000	192.969 1.627 194.596	\$65.08	\$7,783.84
Category Amount:						\$1,279.24	\$88,929.51
Category Number: 0010 ROADWAY							
402	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Temp. 19 mm Asphalt		.000 95.040	1,501.860 .000 1,501.860	\$0.00	\$142,736.77
Category Amount:						\$0.00	\$142,736.77
Category Number: 0040 PERMANENT EROSION CONTROL							
4020	700-8000	FERTILIZER MIXED GRADE	TN	59.000 849.750	7.190 .144 7.334	\$122.36	\$6,232.07
4050	716-2000	EROSION CONTROL MATS, SLOPES	SY	128,428.000 0.570	164,975.806 2,099.333 167,075.139	\$1,196.62	\$95,232.83
Category Amount:						\$1,318.98	\$101,464.90

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: lalvarez

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0055

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0050	TEMPORARY EROSION CONTROL				
5030	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		17,750.000	9,199.950		
				14.650	157.500		
					9,357.450	\$2,307.38	\$137,086.64
5035	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		8,875.000	29,621.000		
				0.010	1,612.000		
					31,233.000	\$16.12	\$312.33
5060	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		18,066.000	15,392.505		
				0.010	586.000		
					15,978.505	\$5.86	\$159.79
Category Amount:						\$2,329.36	\$137,558.76
Category Number:		0060	SIGNING AND MARKING				
6005	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		265.810	.000		
				18.540	99.690		
					99.690	\$1,848.25	\$1,848.25
6010	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		1,337.380	.000		
				18.540	12.710		
					12.710	\$235.64	\$235.64
6015	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		234.250	.000		
				21.630	110.330		
					110.330	\$2,386.44	\$2,386.44
6025	636-2070	GALV STEEL POSTS, TP 7 LF		888.000	.000		
				9.270	267.000		
					267.000	\$2,475.09	\$2,475.09
6030	636-2080	GALV STEEL POSTS, TP 8 LF		516.000	.000		
				10.300	40.000		
					40.000	\$412.00	\$412.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: lalvarez

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0055

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0060 SIGNING AND MARKING					
6035	636-2090	GALV STEEL POSTS, TP 9	LF	60.000	.000		
				12.360	13.000		
					13.000	\$160.68	\$160.68
Category Amount:						\$7,518.10	\$7,518.10
Category Number:		0070 TRAFFIC SIGNALS					
7030	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	8.000	8.000		
				8034.000	.000		
					8.000	\$0.00	\$64,272.00
		IV					
Category Amount:						\$0.00	\$64,272.00
Category Number:		0200 HOURLY MILESTONE					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	58,384.470		
				1.000	49,934.350		
					108,318.820	\$49,934.35	\$108,318.82
Category Amount:						\$49,934.35	\$108,318.82
Category Number:		0090 STAGING					
9020	668-2100	DROP INLET, GP 1	EA	4.000	2.250		
				2850.000	.000		
					2.250	\$0.00	\$6,412.50
Category Amount:						\$0.00	\$6,412.50
Category Number:		0010 ROADWAY					
9138	500-3002	CLASS AA CONCRETE	CY	481.000	495.240		
				746.750	.000		
					495.240	\$0.00	\$369,820.47
9143	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	28.000	23.350		
				1236.000	.000		
					23.350	\$0.00	\$28,860.60

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: lalvarez

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0055

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Supplemental Description 1		Unit Price	Qty This Period		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9148	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS		1.000	.250		
				42449.390	.750		
					1.000	\$31,837.04	\$42,449.39
		9+74.14					
9153	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS		1.000	.250		
				42449.390	.750		
					1.000	\$31,837.04	\$42,449.39
		114+80.23					
9183	636-1077	HIGHWAY SIGNS, ALUM EXTRUDED PANELS, RE SF		84.000	.000		
				39.140	435.000		
					435.000	\$17,025.90	\$17,025.90
9233	439-0018	PLAIN PC CONC PVMT, CL 3 CONC, 8 INCH THK SY		276.000	444.000		
				56.000	.000		
					444.000	\$.00	\$24,864.00
Category Amount:						\$80,699.98	\$525,469.75
Project Total Amount:						\$1,459,484.93	\$30,964,494.52