

Contract Location:

US 29/SR 316 AT SR 11; ALSO INCLUDES CONSTRUCTION C
BRIDGE AND APPROACHES OVER SR 11. (PODI)

District: 1

Area: 02

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

AUBURN
Phone: (770)945-0810

GA 30011-2437

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Time Allowed:

1397 Days

Elapsed Calender Days:

1579 Days

Percent Time:

113.03

Date Let:

04/17/2020

Date Awarded:

04/17/2020

Date Contract Executed:

06/02/2020

Date Notice to Proceed:

06/05/2020

Date Work Began:

06/05/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/03/2024

Current Contract Amount

\$31,846,742.95

Original Contract Amount

\$30,206,587.17

Funds Available

\$398,439.47

Percent Complete

101.82%

Counties:

Barrow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008430	\$31,846,742.95	\$30,206,587.17	\$398,439.47	98.75%	\$426,728.77

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: lalvarez

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0057

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0008430 US 29/SR 316 - INTERSECTION IMPROVEMENTS

Federal State Project Number: 0008430

	Total to Date	Prev to Date	This Estimate
Participating	\$25,941,530.77	\$25,407,464.83	\$534,065.94
Non-Participating	\$6,485,382.81	\$6,351,866.38	\$133,516.43
Total Earnings	\$32,426,913.58	\$31,759,331.21	\$667,582.37
Stockpiled Materials	\$160,201.90	\$202,425.50	(\$42,223.60)
Gross Earnings	\$32,587,115.48	\$31,961,756.71	\$625,358.77
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$52,968.00	\$52,968.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,191,780.00)	(\$993,150.00)	(\$198,630.00)
Total:	\$31,448,303.48	\$31,021,574.71	

Total Payable: **\$426,728.77**

Estimate Summary By Project

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0008430

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0110 ALT 1 - BRIDGE					
0110	500-3101	CLASS A CONCRETE	CY	100.000	100.300		
				914.640	.000		
					100.300	\$.00	\$91,738.39
0115	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		1,551.000	1,551.200		
				288.400	.000		
					1,551.200	\$.00	\$447,366.08
	1						
Category Amount:						\$0.00	\$539,104.47
Category Number:		0030 DRAINAGE					
0788	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	1.000		
				8892.310	.000		
					1.000	\$.00	\$8,892.31
		Supplemental Agreement to add new pay item					
		Item added by SA					
Category Amount:						\$0.00	\$8,892.31
Category Number:		0010 ROADWAY					
1030	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		1,753.000	515.590		
		L BITUM MATL & H LIME		111.760	.000		
					515.590	\$.00	\$57,622.34
1040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		6,145.000	4,066.950		
		L & H LIME		95.790	.000		
					4,066.950	\$.00	\$389,573.14
1045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		943.000	6,757.710		
		TL & H LIME		103.150	.000		
					6,757.710	\$.00	\$697,057.79
Category Amount:						\$0.00	\$1,144,253.27
Category Number:		0020 BRIDGE NO. 1 - OVER SR 11					
1051	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				499697.760	.000		
					1.000	\$.00	\$499,697.76
		SUPERSTR CONCRETE, CL D,BR UOC					
Category Amount:						\$0.00	\$499,697.76

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: lalvarez

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0057

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0010	ROADWAY					
1074	500-3200	CLASS B CONCRETE	CY	41.000	.730		
				820.000	.000		
					.730	\$.00	\$598.60
1075	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		158.000	1,629.720		
				136.730	.000		
					1,629.720	\$.00	\$222,831.62
1145	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	876.000	863.320		
				234.840	.000		
					863.320	\$.00	\$202,742.07
1180	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	272.000	241.500		
				79.310	.000		
					241.500	\$.00	\$19,153.37
1185	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	272.000	241.250		
				79.310	.000		
					241.250	\$.00	\$19,133.54
1200	441-3999	CONCRETE V GUTTER	LF	5,069.000	.000		
				27.810	1,400.000		
					1,400.000	\$38,934.00	\$38,934.00
1205	441-0006	CONC SLOPE PAV, 6 IN	SY	2,566.000	81.080		
				53.560	2,339.238		
					2,420.318	\$125,289.59	\$129,632.23
1210	431-1000	GRIND CONC PVMT	SY	254,321.000	.000		
				0.520	40,262.000		
					40,262.000	\$20,936.24	\$20,936.24
1220	642-0100	CABLE BARRIER	LF	10,424.000	6,512.500		
				17.900	3,028.000		
					9,540.500	\$54,201.20	\$170,774.95

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: lalvarez

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0057

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1225	642-0300	CABLE TERMINAL (NCHRP 350 TL-3 COMPLIANT EA		8.000	5.000		
				5106.740	3.000		
					8.000	\$15,320.22	\$40,853.92
Category Amount:						\$254,681.25	\$865,590.54
Category Number: 0020 BRIDGE NO. 1 - OVER SR 11							
2010	500-2100	CONCRETE BARRIER	LF	351.000	351.000		
				69.220	.000		
					351.000	\$0.00	\$24,296.22
Category Amount:						\$0.00	\$24,296.22
Category Number: 0140 MSE WALLS							
2040	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	198.000	198.000		
				76.220	.000		
					198.000	\$0.00	\$15,091.56
		1					
2045	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	701.000	701.000		
				76.220	.000		
					701.000	\$0.00	\$53,430.22
		1					
2050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,925.000	3,925.000		
				76.220	.000		
					3,925.000	\$0.00	\$299,163.50
		1					
2065	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	194.000	194.000		
				76.220	.000		
					194.000	\$0.00	\$14,786.68
		2					
2070	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	683.000	683.000		
				76.220	.000		
					683.000	\$0.00	\$52,058.26
		2					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: lalvarez

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0057

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0140 MSE WALLS							
2075	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,841.000	3,841.000		
				76.200	.000		
					3,841.000	\$0.00	\$292,684.20
	2						
Category Amount:						\$0.00	\$727,214.42
Category Number: 0030 DRAINAGE							
3095	668-2100	DROP INLET, GP 1	EA	29.000	30.000		
				2850.000	.000		
					30.000	\$0.00	\$85,500.00
3160	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,983.000	1,935.030		
				47.920	.000		
					1,935.030	\$0.00	\$92,726.64
3165	441-0303	CONC SPILLWAY, TP 3	EA	4.000	4.000		
				3347.500	.000		
					4.000	\$0.00	\$13,390.00
3170	500-3200	CLASS B CONCRETE	CY	99.000	84.960		
				820.000	.000		
					84.960	\$0.00	\$69,667.20
3185	441-0050	CONC SLOPE DRAIN	SY	51.000	76.080		
				190.550	.000		
					76.080	\$0.00	\$14,497.04
Category Amount:						\$0.00	\$275,780.88
Category Number: 0040 PERMANENT EROSION CONTROL							
4005	700-6910	PERMANENT GRASSING	AC	101.000	59.913		
				1442.000	3.604		
					63.517	\$5,196.97	\$91,591.51

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: lalvarez

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0057

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0040 PERMANENT EROSION CONTROL							
4010	163-0240	MULCH	TN	1,281.000	200.316		
				40.000	4.040		
					204.356	\$161.60	\$8,174.24
Category Amount:						\$5,358.57	\$99,765.75
Category Number: 0010 ROADWAY							
402	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,501.860		
		L & H LIME		95.040	.000		
		Temp. 19 mm Asphalt			1,501.860	\$0.00	\$142,736.77
Category Amount:						\$0.00	\$142,736.77
Category Number: 0040 PERMANENT EROSION CONTROL							
4030	711-0100	TURF REINFORCING MATTING, TP 1	SY	30,351.000	4,891.161		
				3.400	728.830		
					5,619.991	\$2,478.02	\$19,107.97
4040	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,012.000	3,837.775		
				52.000	100.000		
					3,937.775	\$5,200.00	\$204,764.30
4045	603-7000	PLASTIC FILTER FABRIC	SY	1,359.000	4,215.376		
				10.300	100.000		
					4,315.376	\$1,030.00	\$44,448.37
Category Amount:						\$8,708.02	\$268,320.64
Category Number: 0050 TEMPORARY EROSION CONTROL							
5015	700-8000	FERTILIZER MIXED GRADE	TN	10.000	23.535		
				849.750	.500		
					24.035	\$424.88	\$20,423.74
5030	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		17,750.000	9,357.450		
				14.650	3,119.150		
					12,476.600	\$45,695.55	\$182,782.19

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: lalvarez

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0057

Pay Period: 09/01/2024

to 09/30/2024

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0050 TEMPORARY EROSION CONTROL							
5040	163-0300	CONSTRUCTION EXIT	EA	12.000	12.000		
				3000.000	1.750		
					13.750	\$5,250.00	\$41,250.00
5050	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		1,280.000	2,399.000		
				22.000	172.500		
					2,571.500	\$3,795.00	\$56,573.00
5055	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	38,810.000	28,686.750		
				4.650	9,562.250		
					38,249.000	\$44,464.46	\$177,857.85
5075	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		21.000	22.500		
				1800.000	6.750		
					29.250	\$12,150.00	\$52,650.00
5085	163-0502	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		15.000	3.000		
				850.000	.750		
					3.750	\$637.50	\$3,187.50
5095	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		15.000	14.250		
				850.000	3.250		
					17.500	\$2,762.50	\$14,875.00
Category Amount:						\$115,179.89	\$549,599.28
Category Number: 0060 SIGNING AND MARKING							
6005	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		265.810	99.690		
				18.540	130.750		
					230.440	\$2,424.11	\$4,272.36
6010	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		1,337.380	12.710		
				18.540	129.830		
					142.540	\$2,407.05	\$2,642.69

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: lalvarez

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0057

Pay Period: 09/01/2024

to 09/30/2024

Project Number 0008430

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0060	SIGNING AND MARKING				
6015	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		234.250	110.330		
				21.630	105.470		
					215.800	\$2,281.32	\$4,667.75
6020	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1SF		64.000	.000		
				25.750	48.000		
					48.000	\$1,236.00	\$1,236.00
6025	636-2070	GALV STEEL POSTS, TP 7	LF	888.000	267.000		
				9.270	379.000		
					646.000	\$3,513.33	\$5,988.42
6030	636-2080	GALV STEEL POSTS, TP 8	LF	516.000	40.000		
				10.300	251.000		
					291.000	\$2,585.30	\$2,997.30
6035	636-2090	GALV STEEL POSTS, TP 9	LF	60.000	13.000		
				12.360	26.000		
					39.000	\$321.36	\$482.04
6040	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPOI EA		18.000	.000		
				669.500	18.000		
					18.000	\$12,051.00	\$12,051.00
6050	639-4001	STRAIN POLE, TP I	EA	4.000	.000		
				8500.000	4.000		
					4.000	\$34,000.00	\$34,000.00
Category Amount:						\$60,819.47	\$68,337.56
Category Number:		0070	TRAFFIC SIGNALS				
7030	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	8.000	8.000		
				8034.000	.000		
					8.000	\$0.00	\$64,272.00

IV

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: lalvarez

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0057

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0070 TRAFFIC SIGNALS							
7035	639-2001	STEEL WIRE STRAND CABLE, 1/4 IN	LF	917.000	.000		
				8.760	820.070		
					820.070	\$7,183.81	\$7,183.81
Category Amount:						\$7,183.81	\$71,455.81
Category Number: 0080 ATMS/ITS							
8020	694-0010	ESS, TYPE 1	EA	1.000	.000		
				52118.000	1.000		
					1.000	\$52,118.00	\$52,118.00
8025	694-0050	PAVEMENT SENSOR, NON-INVASIVE	EA	1.000	.000		
				27877.470	1.000		
					1.000	\$27,877.47	\$27,877.47
8030	694-0055	ATMOSPHERIC SENSOR, VISIBILITY	EA	1.000	.000		
				6613.320	1.000		
					1.000	\$6,613.32	\$6,613.32
8035	694-0060	ATMOSPHERIC SENSOR, AIR TEMPERATURE AN	EA	1.000	.000		
				1478.570	1.000		
					1.000	\$1,478.57	\$1,478.57
8040	694-0065	ATMOSPHERIC SENSOR, ULTRASONIC WIND	EA	1.000	.000		
				1478.570	1.000		
					1.000	\$1,478.57	\$1,478.57
8045	694-0070	ATMOSPHERIC SENSOR, BAROMETRIC PRESSI	EA	1.000	.000		
				1478.570	1.000		
					1.000	\$1,478.57	\$1,478.57
8050	694-0075	ATMOSPHERIC SENSOR, PRECIPITATION	EA	1.000	.000		
				6582.730	1.000		
					1.000	\$6,582.73	\$6,582.73

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: lalvarez

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0057

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0080		ATMS/ITS					
8055	694-0080	SUBSOIL SENSOR	EA	1.000	.000		
				938.120	1.000		
					1.000	\$938.12	\$938.12
8060	694-0100	REMOTE PROCESSING UNIT	EA	1.000	.000		
				11544.140	1.000		
					1.000	\$11,544.14	\$11,544.14
8070	936-1010	CCTV SYSTEM, TYPE H	EA	1.000	.000		
				5421.410	1.000		
					1.000	\$5,421.41	\$5,421.41
8080	939-4040	TYPE D CABINET	EA	3.000	.000		
				5599.290	3.000		
					3.000	\$16,797.87	\$16,797.87
8085	936-4950	CAMERA LOWERING DEVICE	EA	1.000	.000		
				7863.020	1.000		
					1.000	\$7,863.02	\$7,863.02
Category Amount:						\$140,191.79	\$140,191.79
Category Number: 0090		STAGING					
9010	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	9,000.000	7,390.325		
				34.000	1,607.686		
					8,998.011	\$54,661.32	\$305,932.37
9020	668-2100	DROP INLET, GP 1	EA	4.000	2.250		
				2850.000	.000		
					2.250	\$.00	\$6,412.50
Category Amount:						\$54,661.32	\$312,344.87
Category Number: 0010		ROADWAY					
9138	500-3002	CLASS AA CONCRETE	CY	481.000	495.240		
				746.750	.000		
					495.240	\$.00	\$369,820.47

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2024

User: lalvarez

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0057

Pay Period: 09/01/2024

to 09/30/2024

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
9143	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	28.000	23.350		
				1236.000	.000		
					23.350	\$.00	\$28,860.60
9168	609-1000	REMOVE ROADWAY SLAB	SY	400.000	.000		
				195.000	30.223		
					30.223	\$5,893.49	\$5,893.49
9183	636-1077	HIGHWAY SIGNS, ALUM EXTRUDED PANELS, RE SF		84.000	435.000		
				39.140	84.000		
					519.000	\$3,287.76	\$20,313.66
9203	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		100.000	25.500		
				685.000	8.000		
					33.500	\$5,480.00	\$22,947.50
9208	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		10.000	5.250		
				1800.000	1.750		
					7.000	\$3,150.00	\$12,600.00
9213	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		100.000	92.250		
				103.000	29.000		
					121.250	\$2,987.00	\$12,488.75
9233	439-0018	PLAIN PC CONC PVMT, CL 3 CONC, 8 INCH THK SY		276.000	444.000		
				56.000	.000		
					444.000	\$.00	\$24,864.00
Category Amount:						\$20,798.25	\$497,788.47
Project Total Amount:						\$667,582.37	\$32,426,913.58