

Rpt-ID: RCPEsprj

Georgia

Date: 05/05/2025

User: lalvarez

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0062

Pay Period: 04/01/2025
to 04/30/2025

Contract Location:

US 29/SR 316 AT SR 11; ALSO INCLUDES CONSTRUCTION C
BRIDGE AND APPROACHES OVER SR 11. (PODI)

Time Allowed: 1397 Days

Elapsed Calender Days: 1791 Days

Percent Time: 128.20

District: 1

Area: 02

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 06/02/2020

Date Notice to Proceed: 06/05/2020

Date Work Began: 06/05/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/03/2024

AUBURN GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$32,060,770.51

Original Contract Amount \$30,206,587.17

Funds Available \$459,086.78

Percent Complete 103.32%

Counties:

Barrow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008430	\$32,060,770.51	\$30,206,587.17	\$459,086.78	98.57%	\$174,405.10

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: lalvarez

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0062

Pay Period: 04/01/2025
to 04/30/2025

Project Number: 0008430 US 29/SR 316 - INTERSECTION IMPROVEMENTS

Federal State Project Number: 0008430

	Total to Date	Prev to Date	This Estimate
Participating	\$26,499,793.70	\$26,356,977.64	\$142,816.06
Non-Participating	\$6,624,948.53	\$6,589,244.51	\$35,704.02
Total Earnings	\$33,124,742.23	\$32,946,222.15	\$178,520.08
Stockpiled Materials	\$19,634.50	\$23,749.48	(\$4,114.98)
Gross Earnings	\$33,144,376.73	\$32,969,971.63	\$174,405.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$1,052,739.00	\$854,109.00	\$198,630.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$2,595,432.00)	(\$2,396,802.00)	(\$198,630.00)
Total:	\$31,601,683.73	\$31,427,278.63	

Total Payable: **\$174,405.10**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: lalvarez

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0062

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0008430

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ALT 1 - BRIDGE							
0110	500-3101	CLASS A CONCRETE	CY	100.000 914.640	100.300 .000 100.300	\$0.00	\$91,738.39
0115	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		1,551.000 288.400	1,551.200 .000 1,551.200	\$0.00	\$447,366.08
		1					
Category Amount:						\$0.00	\$539,104.47
Category Number: 0030 DRAINAGE							
0788	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000 8892.310	1.000 .000 1.000	\$0.00	\$8,892.31
		Supplemental Agreement to add new pay item Item added by SA					
Category Amount:						\$0.00	\$8,892.31
Category Number: 0010 ROADWAY							
1011	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	.000 45799.420	.650 .350 1.000	\$16,029.80	\$45,799.42
		FIELD ENGINEERS OFFICE TP 3 - PLUS DELAY CLAIMS					
1030	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		1,753.000 111.760	515.590 .000 515.590	\$0.00	\$57,622.34
1040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		6,145.000 95.790	4,066.950 .000 4,066.950	\$0.00	\$389,573.14
1045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		943.000 103.150	6,757.710 .000 6,757.710	\$0.00	\$697,057.79
Category Amount:						\$16,029.80	\$1,190,052.69

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: lalvarez

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0062

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0008430

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER SR 11							
1051	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				499697.760	.000		
					1.000	\$.00	\$499,697.76
		SUPERSTR CONCRETE, CL D,BR UOC					
Category Amount:						\$0.00	\$499,697.76
Category Number: 0010 ROADWAY							
1074	500-3200	CLASS B CONCRETE	CY	41.000	.730		
				820.000	.000		
					.730	\$.00	\$598.60
1075	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		158.000	1,629.720		
				136.730	.000		
					1,629.720	\$.00	\$222,831.62
1145	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	876.000	863.320		
				234.840	.000		
					863.320	\$.00	\$202,742.07
1175	441-0748	CONCRETE MEDIAN, 6 IN	SY	102.000	79.780		
				66.950	.000		
					79.780	\$.00	\$5,341.27
1180	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	272.000	241.500		
				79.310	.000		
					241.500	\$.00	\$19,153.37
1185	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	272.000	241.250		
				79.310	.000		
					241.250	\$.00	\$19,133.54
1200	441-3999	CONCRETE V GUTTER	LF	5,069.000	1,400.000		
				27.810	.000		
					1,400.000	\$.00	\$38,934.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: lalvarez

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0062

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
1205	441-0006	CONC SLOPE PAV, 6 IN	SY	2,566.000	2,526.130		
				53.560	.000		
					2,526.130	\$.00	\$135,299.52
Category Amount:						\$0.00	\$644,033.99
Category Number:		0020 BRIDGE NO. 1 - OVER SR 11					
2010	500-2100	CONCRETE BARRIER	LF	351.000	351.000		
				69.220	.000		
					351.000	\$.00	\$24,296.22
Category Amount:						\$0.00	\$24,296.22
Category Number:		0140 MSE WALLS					
2040	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	198.000	198.000		
				76.220	.000		
					198.000	\$.00	\$15,091.56
	1						
2045	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	701.000	701.000		
				76.220	.000		
					701.000	\$.00	\$53,430.22
	1						
2050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,925.000	3,925.000		
				76.220	.000		
					3,925.000	\$.00	\$299,163.50
	1						
2065	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	194.000	194.000		
				76.220	.000		
					194.000	\$.00	\$14,786.68
	2						
2070	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	683.000	683.000		
				76.220	.000		
					683.000	\$.00	\$52,058.26
	2						

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: lalvarez

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0062

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0008430

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0140 MSE WALLS							
2075	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,841.000 76.200	3,841.000 .000 3,841.000	\$0.00	\$292,684.20
	2						
Category Amount:						\$0.00	\$727,214.42
Category Number: 0030 DRAINAGE							
3095	668-2100	DROP INLET, GP 1	EA	29.000 2850.000	30.000 .000 30.000	\$0.00	\$85,500.00
3160	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,983.000 47.920	1,935.030 .000 1,935.030	\$0.00	\$92,726.64
3165	441-0303	CONC SPILLWAY, TP 3	EA	4.000 3347.500	4.000 .000 4.000	\$0.00	\$13,390.00
3170	500-3200	CLASS B CONCRETE	CY	99.000 820.000	84.960 .000 84.960	\$0.00	\$69,667.20
3185	441-0050	CONC SLOPE DRAIN	SY	51.000 190.550	76.080 .000 76.080	\$0.00	\$14,497.04
Category Amount:						\$0.00	\$275,780.88
Category Number: 0010 ROADWAY							
402	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 95.040	1,501.860 .000 1,501.860	\$0.00	\$142,736.77
		Temp. 19 mm Asphalt					
Category Amount:						\$0.00	\$142,736.77

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: lalvarez

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0062

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0008430

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 SIGNING AND MARKING							
6050	639-4001	STRAIN POLE, TP I	EA	4.000 8500.000	4.000 .000 4.000	\$0.00	\$34,000.00
6070	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LF		10,481.000 1.290	7,360.000 323.000 7,683.000	\$416.67	\$9,911.07
6210	657-9235	WET REFLECTIVE PREFORMED SOLID PAVEME LM RAST (BLACK-YELLOW)		2.740 46885.600	3.795 .390 4.185	\$18,285.38	\$196,216.24
6225	657-1130	PREFORMED PLASTIC SOLID PVMT MKG, 13 IN, LF TE), TP PB		4,195.000 14.420	3,116.000 2,732.000 5,848.000	\$39,395.44	\$84,328.16
Category Amount:						\$58,097.49	\$324,455.47
Category Number: 0070 TRAFFIC SIGNALS							
7005	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 2	LS	1.000 71800.000	.900 .100 1.000	\$7,180.00	\$71,800.00
7010	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 71500.000	.900 .100 1.000	\$7,150.00	\$71,500.00
7030	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	8.000 8034.000	8.000 .000 8.000	\$0.00	\$64,272.00
Category Amount:						\$14,330.00	\$207,572.00
Category Number: 0080 ATMS/ITS							
8005	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	3.000 8034.000	3.000 .000 3.000	\$0.00	\$24,102.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: lalvarez

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0062

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0080	ATMS/ITS				
8015	682-8500	ELECTRICAL POWER SERVICE ASSEMBLY (AER EA		3.000	2.000		
				3090.000	1.000		
					3.000	\$3,090.00	\$9,270.00
Category Amount:						\$3,090.00	\$33,372.00
Category Number:		0090	STAGING				
9020	668-2100	DROP INLET, GP 1	EA	4.000	3.000		
				2850.000	.000		
					3.000	\$0.00	\$8,550.00
Category Amount:						\$0.00	\$8,550.00
Category Number:		0010	ROADWAY				
9138	500-3002	CLASS AA CONCRETE	CY	481.000	495.240		
				746.750	.000		
					495.240	\$0.00	\$369,820.47
9143	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	28.000	23.350		
				1236.000	.000		
					23.350	\$0.00	\$28,860.60
9158	657-9230	WET REFLECTIVE PREFORMED SOLID PAVEME LM		2.320	3.848		
		RAST (BLACK-WHITE)		46885.600	1.855		
					5.703	\$86,972.79	\$267,388.58
9233	439-0018	PLAIN PC CONC PVMT, CL 3 CONC, 8 INCH THK	SY	276.000	444.000		
				56.000	.000		
					444.000	\$0.00	\$24,864.00
Category Amount:						\$86,972.79	\$690,933.65
Project Total Amount:						\$178,520.08	\$33,124,742.23