

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2021

User: cstokes

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2001459-0

Estimate Number: 0004

Pay Period: 03/01/2021
to 03/31/2021

Contract Location:

2.756 MILES OF REALIGNMENT @ SR 136 @ SR 136 CONN.

Time Allowed:

520 Days

Elapsed Calendar Days:

217 Days

Percent Time:

41.73

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

04/17/2020

Date Awarded:

04/17/2020

Date Contract Executed:

07/15/2020

Date Notice to Proceed:

08/27/2020

Date Work Began:

09/06/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/28/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$13,748,504.53

Original Contract Amount \$13,195,209.16

Funds Available \$10,826,445.61

Percent Complete 21.25%

Counties:

Pickens

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008314	\$13,748,504.53	\$13,195,209.16	\$10,826,445.61	21.25%	\$944,210.04

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2021

User: cstokes

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2001459-0

Estimate Number: 0004

Pay Period: 03/01/2021
to 03/31/2021

Project Number: 0008314 SR 136 - REALIGNMENT IMPROV

Federal State Project Number: 0008314

	Total to Date	Prev to Date	This Estimate
Participating	\$2,629,853.03	\$1,780,063.98	\$849,789.05
Non-Participating	\$292,205.89	\$197,784.90	\$94,420.99
Total Earnings	\$2,922,058.92	\$1,977,848.88	\$944,210.04
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,922,058.92	\$1,977,848.88	\$944,210.04
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,922,058.92	\$1,977,848.88	

Total Payable: **\$944,210.04**

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2021

User: cstokes

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2001459-0

Estimate Number: 0004

Pay Period: 03/01/2021
to 03/31/2021

Project Number 0008314

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1000	150-1000	TRAFFIC CONTROL -	LS	1.000	.356		
				136928.110	.038		
					.394	\$5,203.27	\$53,949.68
		0008314					
1015	163-0240	MULCH	TN	435.000	152.656		
				215.000	21.683		
					174.339	\$4,661.85	\$37,482.89
1020	163-0300	CONSTRUCTION EXIT	EA	24.000	3.750		
				3119.550	2.250		
					6.000	\$7,018.99	\$18,717.30
1030	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS	EA	30.000	14.250		
				1198.870	2.250		
					16.500	\$2,697.46	\$19,781.36
1049	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		19,621.000	1,184.000		
				0.750	771.000		
					1,955.000	\$578.25	\$1,466.25
1064	163-0535	CONSTRUCT AND REMOVE TEMPORARY SEDIM	EA	1.000	.000		
				12436.520	1.000		
					1.000	\$12,436.52	\$12,436.52
		41+75 LT					
1099	163-0535	CONSTRUCT AND REMOVE TEMPORARY SEDIM	EA	1.000	.000		
				12436.520	1.000		
					1.000	\$12,436.52	\$12,436.52
		123+25 LT					
1104	163-0535	CONSTRUCT AND REMOVE TEMPORARY SEDIM	EA	1.000	.000		
				12436.520	1.000		
					1.000	\$12,436.52	\$12,436.52
		129+50 LT					
1164	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	2,676.000	22.000		
				7.000	1,338.000		
					1,360.000	\$9,366.00	\$9,520.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2021

User: cstokes

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2001459-0

Estimate Number: 0004

Pay Period: 03/01/2021
to 03/31/2021

Project Number 0008314

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1189	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 300.000	5.000 1.000 6.000	\$300.00	\$1,800.00
1199	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	39,241.000 2.850	27,090.750 886.500 27,977.250	\$2,526.53	\$79,735.16
1364	500-3002	CLASS AA CONCRETE	CY	350.000 1008.000	160.990 .000 160.990	\$0.00	\$162,277.92
1414	550-1182	STORM DRAIN PIPE, 18 IN, H 15-20	LF	561.000 55.990	.000 176.000 176.000	\$9,854.24	\$9,854.24
1434	550-1302	STORM DRAIN PIPE, 30 IN, H 15-20	LF	107.000 73.060	.000 96.000 96.000	\$7,013.76	\$7,013.76
1549	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	1.000 886.130	.000 1.000 1.000	\$886.13	\$886.13
1914	615-1000	JACK OR BORE PIPE - STEEL, 12 IN DIA, 0.312 IN THICK	LF	685.000 115.750	170.000 160.000 330.000	\$18,520.00	\$38,197.50
1929	670-1060	WATER MAIN, 6 IN	LF	11,030.000 29.500	3,433.000 1,616.000 5,049.000	\$47,672.00	\$148,945.50
1933	670-1060	WATER MAIN, 6 IN DUCTILE IRON M.J. R.J. PIPE	LF	1,265.000 50.500	445.000 295.000 740.000	\$14,897.50	\$37,370.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2021

User: cstokes

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2001459-0

Estimate Number: 0004

Pay Period: 03/01/2021
to 03/31/2021

Project Number 0008314

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1934	670-1080	WATER MAIN, 8 IN	LF	20.000 69.500	.000 20.000 20.000	\$1,390.00	\$1,390.00
1944	670-2060	GATE VALVE, 6 IN	EA	70.000 939.000	22.000 3.000 25.000	\$2,817.00	\$23,475.00
1949	670-2080	GATE VALVE, 8 IN	EA	2.000 1307.000	.000 2.000 2.000	\$2,614.00	\$2,614.00
1954	670-4000	FIRE HYDRANT	EA	14.000 3454.000	6.000 1.000 7.000	\$3,454.00	\$24,178.00
1999	201-1500	CLEARING & GRUBBING -	LS	1.000 2464719.830	.300 .100 .400	\$246,471.98	\$985,887.93
		0008314					
2029	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL	EA	6.000 11850.000	4.000 14.000 18.000	\$165,900.00	\$213,300.00
2039	206-0002	BORROW EXCAV, INCL MATL	CY	51,328.000 16.830	13,626.000 13,671.050 27,297.050	\$230,083.77	\$459,409.35
2049	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	600.000 96.450	450.000 1,275.000 1,725.000	\$122,973.75	\$166,376.25
Category Amount:						\$944,210.04	\$2,540,937.78
Project Total Amount:						\$944,210.04	\$2,922,058.92