

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2022

User: cqueen

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2001459-0

Estimate Number: 0014

Pay Period: 12/18/2021
to 01/31/2022

Contract Location:

2.756 MILES OF REALIGNMENT @ SR 136 @ SR 136 CONN.

Time Allowed:

520 Days

Elapsed Calender Days:

523 Days

Percent Time:

100.58

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

04/17/2020

Date Awarded:

04/17/2020

Date Contract Executed:

07/15/2020

Date Notice to Proceed:

08/27/2020

Date Work Began:

09/06/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/28/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$13,853,305.20

Original Contract Amount \$13,195,209.16

Funds Available \$5,274,283.12

Percent Complete 61.72%

Counties:

Pickens

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008314	\$13,853,305.20	\$13,195,209.16	\$5,274,283.12	61.93%	\$463,659.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2022

User: cqueen

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2001459-0

Estimate Number: 0014

Pay Period: 12/18/2021
to 01/31/2022

Project Number: 0008314 SR 136 - REALIGNMENT IMPROV

Federal State Project Number: 0008314

	Total to Date	Prev to Date	This Estimate
Participating	\$7,695,319.94	\$7,266,410.61	\$428,909.33
Non-Participating	\$855,035.38	\$807,378.81	\$47,656.57
Total Earnings	\$8,550,355.32	\$8,073,789.42	\$476,565.90
Stockpiled Materials	\$38,986.76	\$41,573.16	(\$2,586.40)
Gross Earnings	\$8,589,342.08	\$8,115,362.58	\$473,979.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$10,320.00)	\$0.00	(\$10,320.00)
Total:	\$8,579,022.08	\$8,115,362.58	
		Total Payable:	\$463,659.50

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2022

User: cqueen

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2001459-0

Estimate Number: 0014

Pay Period: 12/18/2021
to 01/31/2022

Project Number 0008314

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1000	150-1000	TRAFFIC CONTROL -	LS	1.000 136928.110	.831 .007 .838	\$958.50	\$114,745.76
		0008314					
1005	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 94559.780	.720 -.070 .650	\$-6,619.18	\$61,463.86
1015	163-0240	MULCH	TN	435.000 215.000	338.632 13.099 351.731	\$2,816.29	\$75,622.17
1020	163-0300	CONSTRUCTION EXIT	EA	24.000 3119.550	9.750 1.500 11.250	\$4,679.33	\$35,094.94
1025	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		5.000 729.500	3.000 .000 3.000	\$0.00	\$2,188.50
1030	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		30.000 1198.870	16.500 .750 17.250	\$899.15	\$20,680.51
1035	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		33.000 175.000	9.000 .750 9.750	\$131.25	\$1,706.25
1049	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		19,621.000 0.750	7,612.000 1,188.000 8,800.000	\$891.00	\$6,600.00
1164	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		2,676.000 7.000	3,635.000 550.000 4,185.000	\$3,850.00	\$29,295.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2022

User: cqueen

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2001459-0

Estimate Number: 0014

Pay Period: 12/18/2021
to 01/31/2022

Project Number 0008314

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1174	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	33.000 85.000	8.000 1.000 9.000	\$85.00	\$765.00
1189	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 300.000	15.000 1.000 16.000	\$300.00	\$4,800.00
1199	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	39,241.000 2.850	30,058.500 1,164.750 31,223.250	\$3,319.54	\$88,986.26
1219	207-0203	FOUND BKFILL MATL, TP II	CY	159.000 84.310	261.265 61.667 322.932	\$5,199.14	\$27,226.40
1224	310-1101	GR AGGR BASE CRS, INCL MATL	TN	24,524.100 31.780	13,484.940 489.810 13,974.750	\$15,566.16	\$444,117.56
1229	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,049.000 87.910	2,046.540 .000 2,046.540	\$0.00	\$179,911.33
1239	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		18,971.000 70.790	6,796.280 .000 6,796.280	\$0.00	\$481,108.66
1249	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		8,313.200 80.810	3,004.520 .000 3,004.520	\$0.00	\$242,795.26
1279	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		996.000 130.000	360.330 .000 360.330	\$0.00	\$46,842.90

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2022

User: cqueen

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2001459-0

Estimate Number: 0014

Pay Period: 12/18/2021
to 01/31/2022

Project Number 0008314

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1284	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,609.400 46.000	362.888 81.333 444.221	\$3,741.32	\$20,434.17
1289	441-0106	CONC SIDEWALK, 6 IN	SY	2,784.000 44.500	1,428.670 .000 1,428.670	\$0.00	\$63,575.82
1334	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	3,088.000 21.500	1,265.000 .000 1,265.000	\$0.00	\$27,197.50
1364	500-3002	CLASS AA CONCRETE	CY	350.000 1008.000	379.510 .000 379.510	\$0.00	\$382,546.08
1394	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	176.000 225.000	188.334 350.722 539.056	\$78,912.45	\$121,287.60
1424	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	287.000 94.180	32.000 116.000 148.000	\$10,924.88	\$13,938.64
1464	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,480.000 49.400	488.000 56.000 544.000	\$2,766.40	\$26,873.60
1488	550-3000	ELLIPTICAL PIPE - 23 IN X 14 IN (H 1-10)	LF	134.000 97.500	.000 176.000 176.000	\$17,160.00	\$17,160.00
1499	550-3100	ELLIPTICAL SAFETY END SECTION - 23 IN X 14 IN	EA	8.000 1220.920	.000 4.000 4.000	\$4,883.68	\$4,883.68

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2022

User: cqueen

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2001459-0

Estimate Number: 0014

Pay Period: 12/18/2021
to 01/31/2022

Project Number 0008314

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1524	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		48.000 527.200	14.000 5.000 19.000	\$2,636.00	\$10,016.80
1574	615-1000	JACK OR BORE PIPE - STEEL, 66 IN DIA, 0.75 IN THICK	LF	35.000 1080.360	.000 40.000 40.000	\$43,214.40	\$43,214.40
1599	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	76.000 595.020	73.000 .000 73.000	\$0.00	\$43,436.46
1604	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	143.000 791.450	.000 88.000 88.000	\$69,647.60	\$69,647.60
1674	641-1200	GUARDRAIL, TP W	LF	8,525.000 21.750	.000 2,400.000 2,400.000	\$52,200.00	\$52,200.00
1679	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	18.000 1250.000	.000 3.000 3.000	\$3,750.00	\$3,750.00
1684	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		30.000 3050.000	.000 5.000 5.000	\$15,250.00	\$15,250.00
1774	668-1100	CATCH BASIN, GP 1	EA	22.000 3297.910	13.000 3.000 16.000	\$9,893.73	\$52,766.56
1784	668-2100	DROP INLET, GP 1	EA	6.000 2311.110	1.000 .000 1.000	\$0.00	\$2,311.11

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2022

User: cqueen

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2001459-0

Estimate Number: 0014

Pay Period: 12/18/2021
to 01/31/2022

Project Number 0008314

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1789	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000 2200.000	1.000 .000 1.000	\$.00	\$2,200.00
1804	668-4400	STORM SEWER MANHOLE, TP 2	EA	2.000 2600.000	.500 .000 .500	\$.00	\$1,300.00
1829	682-1305	CABLE, TP THW, AWG NO 8	LF	4,500.000 0.970	.000 4,500.000 4,500.000	\$4,365.00	\$4,365.00
1834	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	1,500.000 8.730	834.000 1,500.000 2,334.000	\$13,095.00	\$20,375.82
1839	682-8500	ELECTRICAL POWER SERVICE ASSEMBLY (AER EA		2.000 9793.580	.000 2.000 2.000	\$19,587.16	\$19,587.16
1844	682-9950	DIRECTIONAL BORE - 3 IN	LF	330.000 12.050	165.000 330.000 495.000	\$3,976.50	\$5,964.75
1984	681-6290	LUMINAIRE, TP 3, LED	EA	18.000 861.330	.000 8.000 8.000	\$6,890.64	\$6,890.64
1989	681-0530	LIGHTING STD, STEEL, 30 FT MH	EA	18.000 3297.010	.000 8.000 8.000	\$26,376.08	\$26,376.08
1994	681-5257	LUMINAIRE BRACKET ARM, 7 FT ARM	EA	18.000 365.900	.000 8.000 8.000	\$2,927.20	\$2,927.20

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2022

User: cqueen

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2001459-0

Estimate Number: 0014

Pay Period: 12/18/2021
to 01/31/2022

Project Number 0008314

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
1999	201-1500	CLEARING & GRUBBING -	LS	1.000	.800		
				2464719.830	.020		
					.820	\$49,294.40	\$2,021,070.26
		0008314					
2044	318-3000	AGGR SURF CRS	TN	600.000	283.670		
				32.700	91.660		
					375.330	\$2,997.28	\$12,273.29
Category Amount:						\$476,565.90	\$4,957,770.58
Project Total Amount:						\$476,565.90	\$8,550,355.32