

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2022

User: 01060797

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0024

Pay Period: 10/26/2022
to 11/25/2022

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed: 1518 Days

Elapsed Calender Days: 899 Days

Percent Time: 59.22

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 06/08/2020

Date Notice to Proceed: 06/10/2020

Date Work Began: 06/25/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/05/2024

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$61,635,590.27

Original Contract Amount \$58,210,181.50

Funds Available \$37,272,314.15

Percent Complete 38.46%

Counties:

Cobb Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$61,635,590.27	\$58,210,181.50	\$37,272,314.15	39.53%	\$1,182,695.44

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2022

User: 01060797

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0024

Pay Period: 10/26/2022
to 11/25/2022

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$18,961,996.07	\$17,951,644.36	\$1,010,351.71
Non-Participating	\$4,740,499.11	\$4,487,911.16	\$252,587.95
Total Earnings	\$23,702,495.18	\$22,439,555.52	\$1,262,939.66
Stockpiled Materials	\$660,780.94	\$741,025.16	(\$80,244.22)
Gross Earnings	\$24,363,276.12	\$23,180,580.68	\$1,182,695.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,363,276.12	\$23,180,580.68	

Total Payable: **\$1,182,695.44**

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2022

User: 01060797

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0024

Pay Period: 10/26/2022
to 11/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.605		
				1554471.000	.021		
					.626	\$32,643.89	\$973,098.85
		0006049					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	225,880.000	51,675.948		
				27.500	4,531.650		
					56,207.598	\$124,620.38	\$1,545,708.95
0030	318-3000	AGGR SURF CRS	TN	6,681.000	4,117.684		
				25.000	55.490		
					4,173.174	\$1,387.25	\$104,329.35
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,466.000	289.760		
				128.000	.000		
					289.760	\$.00	\$37,089.28
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		115,318.000	12,805.561		
				78.000	4,119.780		
					16,925.341	\$321,342.84	\$1,320,176.60
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		32,250.000	1,554.780		
				81.000	.000		
					1,554.780	\$.00	\$125,937.18
0059	413-0750	TACK COAT	GL	21,506.000	4,247.000		
				3.500	1,176.000		
					5,423.000	\$4,116.00	\$18,980.50
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000	49.010		
				290.000	.000		
					49.010	\$.00	\$14,212.90

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2022

User: 01060797

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0024

Pay Period: 10/26/2022
to 11/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0105	603-7000	PLASTIC FILTER FABRIC	SY	1,750.000	11,704.361		
				4.000	267.996		
					11,972.357	\$1,071.98	\$47,889.43
Category Amount:						\$485,182.34	\$4,187,423.04
Category Number: 0030 CONCRETE							
0170	433-1000	REINF CONC APPROACH SLAB	SY	449.000	224.500		
				235.000	.000		
					224.500	\$.00	\$52,757.50
0175	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	10,930.000	1,542.094		
				45.000	313.395		
					1,855.489	\$14,102.78	\$83,497.01
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000	3,331.050		
				32.000	.000		
					3,331.050	\$.00	\$106,593.60
Category Amount:						\$14,102.78	\$242,848.11
Category Number: 0010 ROADWAY							
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000	72.860		
				60.000	.000		
					72.860	\$.00	\$4,371.60
Category Amount:						\$0.00	\$4,371.60
Category Number: 0030 CONCRETE							
0195	441-4020	CONC VALLEY GUTTER, 6 IN	SY	4,413.000	642.862		
				58.000	291.047		
					933.909	\$16,880.73	\$54,166.72
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000	15,645.447		
				22.000	5,105.670		
					20,751.117	\$112,324.74	\$456,524.57

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2022

User: 01060797

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0024

Pay Period: 10/26/2022
to 11/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 CONCRETE							
0210	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	59,019.000 22.000	7,943.500 4,133.500 12,077.000	\$90,937.00	\$265,694.00
Category Amount:						\$220,142.47	\$776,385.29
Category Number: 0080 EROSION CONTROL							
0216	210-0100	GRADING COMPLETE -	LS	.000 7553.850	.000 1.000 1.000	\$7,553.85	\$7,553.85
		Ditch for Erosion at Sta 173 LT					
Category Amount:						\$7,553.85	\$7,553.85
Category Number: 0010 ROADWAY							
0239	210-0100	GRADING COMPLETE -	LS	.000 3225.300	.000 1.000 1.000	\$3,225.30	\$3,225.30
		Construction of Ditch on Revision dated 07.01.2021					
Category Amount:						\$3,225.30	\$3,225.30
Category Number: 0040 DRAINAGE							
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000 1650.000	18.130 .000 18.130	\$0.00	\$29,914.50
Category Amount:						\$0.00	\$29,914.50
Category Number: 0010 ROADWAY							
0241	217-1000	REMOVAL OF UNDERGROUND STORAGE TANK, EA		.000 11043.000	.000 1.000 1.000	\$11,043.00	\$11,043.00
		Septic Tank not found in plans					
Category Amount:						\$11,043.00	\$11,043.00
Category Number: 0040 DRAINAGE							
0255	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	37,074.000 46.000	18,580.750 79.000 18,659.750	\$3,634.00	\$858,348.50

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2022

User: 01060797

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0024

Pay Period: 10/26/2022
to 11/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0270	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,912.000	1,822.000		
				60.000	135.000		
					1,957.000	\$8,100.00	\$117,420.00
Category Amount:						\$11,734.00	\$975,768.50
Category Number: 0050 CULVERTS							
0386	500-3002	CLASS AA CONCRETE	CY	.000	356.040		
				598.350	.000		
					356.040	\$0.00	\$213,036.53
		Class "AA"-Missing pay item per specification. Plan quantitiy lists class "A" but specs call for class "AA"					
Category Amount:						\$0.00	\$213,036.53
Category Number: 0040 DRAINAGE							
0390	668-1100	CATCH BASIN, GP 1	EA	320.000	105.750		
				3050.000	14.750		
					120.500	\$44,987.50	\$367,525.00
0400	668-2100	DROP INLET, GP 1	EA	55.000	21.000		
				2300.000	.000		
					21.000	\$0.00	\$48,300.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000	11.500		
				2200.000	.500		
					12.000	\$1,100.00	\$26,400.00
0420	668-5000	JUNCTION BOX	EA	5.000	1.000		
				1720.000	.000		
					1.000	\$0.00	\$1,720.00
Category Amount:						\$46,087.50	\$443,945.00
Category Number: 0050 CULVERTS							
0430	207-0203	FOUND BKFILL MATL, TP II	CY	369.000	1,184.048		
				55.000	130.155		
					1,314.203	\$7,158.53	\$72,281.17
Category Amount:						\$7,158.53	\$72,281.17

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2022

User: 01060797

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0024

Pay Period: 10/26/2022
to 11/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 EROSION CONTROL							
0680	163-0232	TEMPORARY GRASSING	AC	59.000 450.000	71.738 3.500 75.238	\$1,575.00	\$33,857.10
0685	163-0240	MULCH	TN	1,755.000 100.000	662.097 16.385 678.482	\$1,638.50	\$67,848.20
0700	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		12,659.000 13.000	9,190.000 776.250 9,966.250	\$10,091.25	\$129,561.25
0720	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 191+52 LT		1.000 26884.000	.750 .250 1.000	\$6,721.00	\$26,884.00
0760	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		492.000 225.000	156.750 15.750 172.500	\$3,543.75	\$38,812.50
0770	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		42,618.000 0.500	28,440.000 308.000 28,748.000	\$154.00	\$14,374.00
0775	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		5,406.000 2.000	19,480.000 56.001 19,536.001	\$112.00	\$39,072.00
0850	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 200.000	27.000 1.000 28.000	\$200.00	\$5,600.00
0870	700-6910	PERMANENT GRASSING	AC	117.000 1500.000	8.343 .280 8.623	\$420.00	\$12,934.50

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2022

User: 01060797

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0024

Pay Period: 10/26/2022
to 11/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 EROSION CONTROL							
0875	700-7000	AGRICULTURAL LIME	TN	527.000 100.000	4.900 .600 5.500	\$60.00	\$550.00
0880	700-8000	FERTILIZER MIXED GRADE	TN	159.000 500.000	15.840 .950 16.790	\$475.00	\$8,395.00
0905	716-2000	EROSION CONTROL MATS, SLOPES	SY	56,734.000 1.000	14,389.678 1,260.340 15,650.018	\$1,260.34	\$15,650.02
Category Amount:						\$26,250.84	\$393,538.57
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
0915	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 972545.000	.500 .000 .500	\$0.00	\$486,272.50
0920	500-3002	CLASS AA CONCRETE	CY	154.000 1400.000	76.900 .000 76.900	\$0.00	\$107,660.00
0925	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 1	LF	574.000 212.000	286.670 .000 286.670	\$0.00	\$60,774.04
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF 1	LF	892.000 330.000	445.840 .000 445.840	\$0.00	\$147,127.20
Category Amount:						\$0.00	\$801,833.74
Category Number: 0010 ROADWAY							
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		80.000 580.000	61.250 .000 61.250	\$0.00	\$35,525.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2022

User: 01060797

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0024

Pay Period: 10/26/2022
to 11/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		303.000 640.000	66.500 .000 66.500	\$0.00	\$42,560.00
0990	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		244.000 790.000	191.840 .000 191.840	\$0.00	\$151,553.60
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000 700.000	69.670 .000 69.670	\$0.00	\$48,769.00
Category Amount:						\$0.00	\$278,407.60
Category Number: 1030 PAULDING COUNTY WATER							
1080	670-2060	GATE VALVE, 6 IN	EA	42.000 1400.000	12.000 3.000 15.000	\$4,200.00	\$21,000.00
		(COBB CNTY WATER & SEWER)					
1085	670-2080	GATE VALVE, 8 IN	EA	18.000 1700.000	12.000 2.000 14.000	\$3,400.00	\$23,800.00
		(COBB CNTY WATER & SEWER)					
1095	670-2120	GATE VALVE, 12 IN	EA	20.000 2900.000	1.000 4.000 5.000	\$11,600.00	\$14,500.00
		(COBB CNTY WATER & SEWER)					
Category Amount:						\$19,200.00	\$59,300.00
Category Number: 0010 ROADWAY							
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,815.000 121.000	342.760 .000 342.760	\$0.00	\$41,473.96
1190	201-1500	CLEARING & GRUBBING -	LS	1.000 4679176.000	.903 .024 .927	\$112,300.22	\$4,337,596.15
		0006049					

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2022

User: 01060797

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0024

Pay Period: 10/26/2022
to 11/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1195	208-0100	IN PLACE EMBANKMENT	CY	253,643.000 11.000	220,307.632 2,430.000 222,737.632	\$26,730.00	\$2,450,113.95
1200	210-0250	UNDERCUT EXCAVATION	CY	2,500.000 12.000	4,655.859 130.155 4,786.014	\$1,561.86	\$57,432.17
1265	611-8050	ADJUST MANHOLE TO GRADE (COBB CNTY SEWER)	EA	14.000 1100.000	.000 3.000 3.000	\$3,300.00	\$3,300.00
1300	615-1000	JACK OR BORE PIPE - STEEL, 16 IN DIA, 0.250 IN THK (COBB CNT Y WATER & SEWER)	LF	375.000 215.000	.000 80.000 80.000	\$17,200.00	\$17,200.00
1305	615-1000	JACK OR BORE PIPE - STEEL, 24 IN DIA, 0.250 IN THK (COBB CNT Y WATER & SEWER)	LF	600.000 225.000	295.000 120.000 415.000	\$27,000.00	\$93,375.00
1350	670-1010	WATER MAIN - 6 IN DIP, PC 350 RJ (COBB CNTY WATER & S EWER)	LF	336.000 76.000	.000 112.000 112.000	\$8,512.00	\$8,512.00
1360	670-1010	WATER MAIN - 12 IN DIP, PC 350 RJ (COBB CNTY WATER & SEWER)	LF	710.000 75.000	.000 120.000 120.000	\$9,000.00	\$9,000.00
1395	670-1080	WATER MAIN, 8 IN DIP, PC 350 (COBB CNTY WATER & SEWER)	LF	4,500.000 52.000	2,855.000 488.000 3,343.000	\$25,376.00	\$173,836.00
1400	670-1120	WATER MAIN, 12 IN DIP, PC 350	LF	11,000.000 68.000	2,150.000 1,693.000 3,843.000	\$115,124.00	\$261,324.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2022

User: 01060797

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0024

Pay Period: 10/26/2022
to 11/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1425	670-4000	FIRE HYDRANT	EA	36.000	12.000		
				4100.000	2.000		
					14.000	\$8,200.00	\$57,400.00
		(COBB CNTY WATER & SEWER)					
1460	670-9245	STEEL CASING, 12 IN	LF	105.000	5.000		
				120.000	112.000		
					117.000	\$13,440.00	\$14,040.00
		(COBB CNTY WATER & SEWER)					
1465	670-9255	STEEL CASING, 16 IN	LF	75.000	200.000		
				135.000	24.000		
					224.000	\$3,240.00	\$30,240.00
		(COBB CNTY WATER & SEWER)					
Category Amount:						\$370,984.08	\$7,554,843.23
Category Number: 0040 DRAINAGE							
1491	668-6000	SPRING BOX	EA	.000	2.000		
				4891.660	.000		
					2.000	\$0.00	\$9,783.32
		Spring Boxes for Sta 153 RT					
		Continuous water flow after long dry weather					
Category Amount:						\$0.00	\$9,783.32
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	159,075.920		
				1.000	40,274.970		
					199,350.890	\$40,274.97	\$199,350.89
		(#IN)					
Category Amount:						\$40,274.97	\$199,350.89
Project Total Amount:						\$1,262,939.66	\$23,702,495.18