

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2023

User: dwillard

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0027

Pay Period: 01/26/2023
to 02/28/2023

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed: 1520 Days

Elapsed Calender Days: 994 Days

Percent Time: 65.39

District: 7

Area: 02

Contractor:

CMES, INC.

3900 Steve Reynolds Blvd

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 06/08/2020

Date Notice to Proceed: 06/10/2020

Date Work Began: 06/25/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/07/2024

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$61,648,755.13

Original Contract Amount \$58,210,181.50

Funds Available \$34,955,896.82

Percent Complete 42.31%

Counties:

Cobb

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$61,648,755.13	\$58,210,181.50	\$34,955,896.82	43.30%	\$662,164.20

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2023

User: dwillard

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0027

Pay Period: 01/26/2023
to 02/28/2023

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$20,868,308.08	\$20,330,329.68	\$537,978.40
Non-Participating	\$5,217,077.12	\$5,082,582.53	\$134,494.59
Total Earnings	\$26,085,385.20	\$25,412,912.21	\$672,472.99
Stockpiled Materials	\$607,473.11	\$617,781.90	(\$10,308.79)
Gross Earnings	\$26,692,858.31	\$26,030,694.11	\$662,164.20
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$26,692,858.31	\$26,030,694.11	

Total Payable: **\$662,164.20**

Rpt-ID: RCPEsprj

Georgia

Date: 03/08/2023

User: dwillard

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0027

Pay Period: 01/26/2023
to 02/28/2023

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.659		
				1554471.000	.013		
					.672	\$20,208.12	\$1,044,604.51
		0006049					
0009	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		35.000	17.000		
				7200.000	2.000		
					19.000	\$14,400.00	\$136,800.00
0023	208-0200	ROCK EMBANKMENT	CY	5,640.000	3,823.438		
				52.000	3,117.087		
					6,940.525	\$162,088.52	\$360,907.30
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	225,880.000	57,377.370		
				27.500	193.200		
					57,570.570	\$5,313.00	\$1,583,190.68
0030	318-3000	AGGR SURF CRS	TN	6,681.000	4,494.285		
				25.000	64.170		
					4,558.455	\$1,604.25	\$113,961.38
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,466.000	483.400		
				128.000	.000		
					483.400	\$.00	\$61,875.20
Category Amount:						\$203,613.89	\$3,301,339.07
Category Number: 0080 EROSION CONTROL							
0037	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	.000	40.000		
				500.000	2.000		
					42.000	\$1,000.00	\$21,000.00
		Construction Exits not in Contract					
Category Amount:						\$1,000.00	\$21,000.00
Category Number: 0010 ROADWAY							
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		115,318.000	23,857.070		
		TL & H LIME		78.000	.000		
					23,857.070	\$.00	\$1,860,851.46

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2023

User: dwillard

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0027

Pay Period: 01/26/2023
to 02/28/2023

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		32,250.000 81.000	4,869.400 .000 4,869.400	\$0.00	\$394,421.40
0090	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	8.000 1250.000	.000 2.500 2.500	\$3,125.00	\$3,125.00
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000 290.000	49.010 .000 49.010	\$0.00	\$14,212.90
0105	603-7000	PLASTIC FILTER FABRIC	SY	1,750.000 4.000	11,972.357 2,466.670 14,439.027	\$9,866.68	\$57,756.11
Category Amount:						\$12,991.68	\$2,330,366.87
Category Number: 0020 GUARDRAIL							
0155	641-1200	GUARDRAIL, TP W	LF	11,438.000 25.000	1,001.000 1,634.000 2,635.000	\$40,850.00	\$65,875.00
0160	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	44.000 1850.000	5.000 2.000 7.000	\$3,700.00	\$12,950.00
0165	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	43.000 3440.000	5.000 3.000 8.000	\$10,320.00	\$27,520.00
Category Amount:						\$54,870.00	\$106,345.00
Category Number: 0030 CONCRETE							
0170	433-1000	REINF CONC APPROACH SLAB	SY	449.000 235.000	224.500 .000 224.500	\$0.00	\$52,757.50

Rpt-ID: RCPEsprj

Georgia

Date: 03/08/2023

User: dwillard

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0027

Pay Period: 01/26/2023
to 02/28/2023

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 CONCRETE							
0175	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	10,930.000 45.000	2,992.849 314.930 3,307.779	\$14,171.85	\$148,850.06
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000 32.000	5,334.340 1,637.900 6,972.240	\$52,412.80	\$223,111.68
Category Amount:						\$66,584.65	\$424,719.24
Category Number: 0010 ROADWAY							
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000 60.000	114.860 .000 114.860	\$0.00	\$6,891.60
Category Amount:						\$0.00	\$6,891.60
Category Number: 0030 CONCRETE							
0195	441-4020	CONC VALLEY GUTTER, 6 IN	SY	4,413.000 58.000	1,160.889 70.440 1,231.329	\$4,085.52	\$71,417.08
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000 22.000	21,062.117 66.000 21,128.117	\$1,452.00	\$464,818.57
0215	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	6,220.000 25.000	2,757.000 135.000 2,892.000	\$3,375.00	\$72,300.00
Category Amount:						\$8,912.52	\$608,535.65
Category Number: 0040 DRAINAGE							
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000 1650.000	18.133 2.920 21.053	\$4,818.00	\$34,737.45

Rpt-ID: RCPEsprj

Georgia

Date: 03/08/2023

User: dwillard

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0027

Pay Period: 01/26/2023
to 02/28/2023

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0040 DRAINAGE					
0255	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	37,074.000	19,731.750		
				46.000	1,664.000		
					21,395.750	\$76,544.00	\$984,204.50
0335	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	139.000	79.000		
				1250.000	3.000		
					82.000	\$3,750.00	\$102,500.00
Category Amount:						\$85,112.00	\$1,121,441.95
Category Number:		0050 CULVERTS					
0386	500-3002	CLASS AA CONCRETE	CY	.000	385.290		
				598.350	.000		
					385.290	\$0.00	\$230,538.27
		Class "AA"-Missing pay item per specification.					
		Plan quantity lists class "A" but specs call for class "AA"					
Category Amount:						\$0.00	\$230,538.27
Category Number:		0040 DRAINAGE					
0390	668-1100	CATCH BASIN, GP 1	EA	320.000	132.000		
				3050.000	3.500		
					135.500	\$10,675.00	\$413,275.00
0400	668-2100	DROP INLET, GP 1	EA	55.000	21.500		
				2300.000	.000		
					21.500	\$0.00	\$49,450.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000	12.000		
				2200.000	.000		
					12.000	\$0.00	\$26,400.00
0420	668-5000	JUNCTION BOX	EA	5.000	1.000		
				1720.000	.000		
					1.000	\$0.00	\$1,720.00
Category Amount:						\$10,675.00	\$490,845.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2023

User: dwillard

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0027

Pay Period: 01/26/2023
to 02/28/2023

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 CULVERTS							
0430	207-0203	FOUND BKFILL MATL, TP II	CY	369.000 55.000	1,329.687 138.892 1,468.579	\$7,639.06	\$80,771.85
Category Amount:						\$7,639.06	\$80,771.85
Category Number: 0080 EROSION CONTROL							
0685	163-0240	MULCH	TN	1,755.000 100.000	702.159 16.380 718.539	\$1,638.00	\$71,853.90
0695	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		1,000.000 24.000	2,184.850 76.500 2,261.350	\$1,836.00	\$54,272.40
0700	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		12,659.000 13.000	10,351.750 27.000 10,378.750	\$351.00	\$134,923.75
0760	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		492.000 225.000	182.250 6.000 188.250	\$1,350.00	\$42,356.25
0770	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		42,618.000 0.500	32,215.000 2,301.000 34,516.000	\$1,150.50	\$17,258.00
0775	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		5,406.000 2.000	22,470.001 1,420.000 23,890.001	\$2,840.00	\$47,780.00
0835	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	466.000 35.000	74.000 3.000 77.000	\$105.00	\$2,695.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2023

User: dwillard

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0027

Pay Period: 01/26/2023
to 02/28/2023

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 EROSION CONTROL							
0850	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 200.000	30.000 1.000 31.000	\$200.00	\$6,200.00
0855	170-1000	FLOATING SILT RETENTION BARRIER	LF	380.000 20.000	300.000 50.000 350.000	\$1,000.00	\$7,000.00
0865	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	85,236.000 3.000	46,190.122 436.750 46,626.872	\$1,310.25	\$139,880.62
Category Amount:						\$11,780.75	\$524,219.92
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
0915	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 972545.000	.500 .000 .500	\$0.00	\$486,272.50
0920	500-3002	CLASS AA CONCRETE	CY	154.000 1400.000	76.900 .000 76.900	\$0.00	\$107,660.00
0925	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 1	LF	574.000 212.000	286.670 .000 286.670	\$0.00	\$60,774.04
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 1	LF	892.000 330.000	445.840 .000 445.840	\$0.00	\$147,127.20
Category Amount:						\$0.00	\$801,833.74
Category Number: 0010 ROADWAY							
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		80.000 580.000	61.250 34.667 95.917	\$20,106.86	\$55,631.86

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2023

User: dwillard

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0027

Pay Period: 01/26/2023
to 02/28/2023

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		303.000 640.000	66.500 64.167 130.667	\$41,066.88	\$83,626.88
0990	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		244.000 790.000	191.840 .000 191.840	\$0.00	\$151,553.60
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000 700.000	69.670 .000 69.670	\$0.00	\$48,769.00
Category Amount:						\$61,173.74	\$339,581.34
Category Number: 1030 PAULDING COUNTY WATER							
1069	670-1120	WATER MAIN, 12 IN	LF	100.000 82.000	.000 .000 .000	\$0.00	\$0.00
1080	670-2060	GATE VALVE, 6 IN	EA	42.000 1400.000	22.000 2.000 24.000	\$2,800.00	\$33,600.00
		(COBB CNTY WATER & SEWER)					
1100	670-5010	WATER SERVICE LINE, 1 IN	LF	1,080.000 21.000	815.000 100.000 915.000	\$2,100.00	\$19,215.00
		K-COPPER (PAULDING CNTY WATER & SEWER)					
1115	670-5620	WATER SERVICE LINE, 3/4 IN	LF	7,320.000 20.000	3,335.000 829.000 4,164.000	\$16,580.00	\$83,280.00
		K-COPPER (PAULDING CNTY WATER & SEWER)					
Category Amount:						\$21,480.00	\$136,095.00
Category Number: 0010 ROADWAY							
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,815.000 121.000	342.760 .000 342.760	\$0.00	\$41,473.96

Rpt-ID: RCPEsprj

Georgia

Date: 03/08/2023

User: dwillard

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0027

Pay Period: 01/26/2023
to 02/28/2023

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1185	165-0050	MAINTENANCE OF SILT RETENTION BARRIER	LF	380.000 2.000	.000 42.000 42.000	\$84.00	\$84.00
1195	208-0100	IN PLACE EMBANKMENT	CY	253,643.000 11.000	225,927.632 1,463.000 227,390.632	\$16,093.00	\$2,501,296.95
1200	210-0250	UNDERCUT EXCAVATION	CY	2,500.000 12.000	4,786.014 138.892 4,924.906	\$1,666.70	\$59,098.87
1205	600-0001	FLOWABLE FILL	CY	1,320.000 155.000	.000 298.000 298.000	\$46,190.00	\$46,190.00
1355	670-1010	WATER MAIN -	LF	305.000 62.000	320.000 115.000 435.000	\$7,130.00	\$26,970.00
1360	670-1010	8 IN DIP, PC 350 RJ (COBB CNTY WATER & SEWER) WATER MAIN -	LF	710.000 75.000	120.000 140.000 260.000	\$10,500.00	\$19,500.00
1400	670-1120	12 IN DIP, PC 350 RJ (COBB CNTY WATER & SEWER) WATER MAIN, 12 IN	LF	11,000.000 68.000	4,174.000 238.000 4,412.000	\$16,184.00	\$300,016.00
1425	670-4000	DIP, PC 350 FIRE HYDRANT	EA	36.000 4100.000	20.000 2.000 22.000	\$8,200.00	\$90,200.00
1430	670-5010	(COBB CNTY WATER & SEWER) WATER SERVICE LINE, 1 IN	LF	2,416.000 21.000	1,565.000 672.000 2,237.000	\$14,112.00	\$46,977.00
		K-COPPER (COBB CNTY WATER & SEWER)					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2023

User: dwillard

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0027

Pay Period: 01/26/2023
to 02/28/2023

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
1450	670-5620	WATER SERVICE LINE, 3/4 IN	LF	1,350.000	247.000		
				20.000	324.000		
					571.000	\$6,480.00	\$11,420.00
		K-COPPER (COBB CNTY WATER & SEWER)					
					Category Amount:	\$126,639.70	\$3,143,226.78
	Category Number:	0040 DRAINAGE					
1491	668-6000	SPRING BOX	EA	.000	2.000		
				4891.660	.000		
					2.000	\$0.00	\$9,783.32
		Spring Boxes for Sta 153 RT					
		Continous water flow after long dry weather					
					Category Amount:	\$0.00	\$9,783.32
					Project Total Amount:	\$672,472.99	\$26,085,385.20