

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01135378

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0043

Pay Period: 06/26/2024
to 07/25/2024

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed:

1705 Days

Elapsed Calender Days:

1507 Days

Percent Time:

88.39

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let:

04/17/2020

Date Awarded:

04/17/2020

Date Contract Executed:

06/08/2020

Date Notice to Proceed:

06/10/2020

Date Work Began:

06/25/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

02/08/2025

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$62,397,896.59

Original Contract Amount \$58,210,181.50

Funds Available \$17,840,386.75

Percent Complete 70.96%

Counties:

Cobb

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$62,397,896.60	\$58,210,181.50	\$17,840,386.74	71.41%	\$670,014.06

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01135378

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0043

Pay Period: 06/26/2024
to 07/25/2024

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$35,419,781.03	\$34,883,769.79	\$536,011.24
Non-Participating	\$8,854,945.43	\$8,720,942.61	\$134,002.82
Total Earnings	\$44,274,726.46	\$43,604,712.40	\$670,014.06
Stockpiled Materials	\$282,783.40	\$282,783.40	\$0.00
Gross Earnings	\$44,557,509.86	\$43,887,495.80	\$670,014.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$44,557,509.86	\$43,887,495.80	

Total Payable: **\$670,014.06**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01135378

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0043

Pay Period: 06/26/2024
to 07/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.942		
				1554471.000	.010		
					.952	\$15,544.71	\$1,479,856.39
		0006049					
0009	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		35.000	26.000		
				7200.000	1.000		
					27.000	\$7,200.00	\$194,400.00
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.750		
				265000.000	.100		
					.850	\$26,500.00	\$225,250.00
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	225,880.000	171,176.850		
				27.500	4,394.740		
					175,571.590	\$120,855.35	\$4,828,218.73
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,466.000	2,576.680		
				128.000	1.340		
					2,578.020	\$171.52	\$329,986.56
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		115,318.000	60,876.801		
		TL & H LIME		78.000	1,467.130		
					62,343.931	\$114,436.14	\$4,862,826.62
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		32,250.000	16,195.270		
		L & H LIME		81.000	109.510		
					16,304.780	\$8,870.31	\$1,320,687.18
0054	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		27,345.000	.000		
		R-MODIFIED BITUM MATL & H LIME		104.000	.000		
					.000	\$0.00	\$0.00

Category Amount:

\$293,578.03

\$13,241,225.48

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01135378

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0043

Pay Period: 06/26/2024
to 07/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount	
		Item Description 2		Unit Price	Qty This Period			
		Supplemental Description 1			Qty To Date			
		Supplemental Description 2						
	Category Number:	0020 GUARDRAIL						
0056	610-1055	REM GUARDRAIL	LF	.000	.000			
				14.970	254.000			
					254.000	\$3,802.38	\$3,802.38	
		REMOVE EXISTING GUARDRAIL AT FLORENCE ROAD						
		ITEM ADDED BY SA						
						Category Amount:	\$3,802.38	\$3,802.38
	Category Number:	0010 ROADWAY						
0057	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	.000	.000			
				14.520	433.849			
					433.849	\$6,299.49	\$6,299.49	
		ASPHALT MILLING 8-INCH						
		ITEM ADDED BY SA						
0058	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	.000	.000			
				2.030	287.000			
					287.000	\$582.61	\$582.61	
		ADDITIONAL SAW CUT						
		ITEM ADDED BY SA						
0061	208-0100	IN PLACE EMBANKMENT	CY	.000	.000			
				29.720	72.486			
					72.486	\$2,154.28	\$2,154.28	
		ADDITIONAL EMBANKMENT						
		ITEM ADDED BY SA						
0062	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	.000	.000			
				15.270	521.400			
					521.400	\$7,961.78	\$7,961.78	
		ADDITIONAL GRADING ROADWAY AND DRIVEWAY						
		ITEM ADDED BY SA						
0063	610-2815	REM CONC SIDEWALK	SY	.000	.000			
				60.800	87.544			
					87.544	\$5,322.68	\$5,322.68	
		REMOVE 6-INCH CONCRETE						
		ITEM ADDED BY SA						
0064	004-0022	EXTRA WORK -	LS	.000	.000			
				91581.390	1.000			
					1.000	\$91,581.39	\$91,581.39	
		ESCALATION COSTS DUE TO DELAY						
		ADDED BY SA						
0075	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	500.000	67.000			
				22.000	.000			
					67.000	\$.00	\$1,474.00	

Estimate Summary By Project

Pay Period: 06/26/2024
to 07/25/2024

Project Number 0006049

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0090	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	8.000	2.500		
				1250.000	.000		
					2.500	\$.00	\$3,125.00
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000	61.190		
				290.000	.000		
					61.190	\$.00	\$17,745.10
0104	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	1,000.000	379.000		
				10.000	51.000		
					430.000	\$510.00	\$4,300.00
0105	603-7000	PLASTIC FILTER FABRIC	SY	1,750.000	22,026.544		
				4.000	1,349.379		
					23,375.923	\$5,397.52	\$93,503.69
Category Amount:						\$119,809.75	\$234,050.02
Category Number:		0030 CONCRETE					
0170	433-1000	REINF CONC APPROACH SLAB	SY	449.000	449.000		
				235.000	.000		
					449.000	\$.00	\$105,515.00
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000	19,754.789		
				32.000	374.445		
					20,129.234	\$11,982.24	\$644,135.49
Category Amount:						\$11,982.24	\$749,650.49
Category Number:		0010 ROADWAY					
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000	638.390		
				60.000	.000		
					638.390	\$.00	\$38,303.40
Category Amount:						\$0.00	\$38,303.40

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01135378

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0043

Pay Period: 06/26/2024
to 07/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0030		CONCRETE					
0185	441-0740	CONCRETE MEDIAN, 4 IN	SY	7,698.000	1,733.146		
				45.000	527.933		
					2,261.079	\$23,756.99	\$101,748.56
0195	441-4020	CONC VALLEY GUTTER, 6 IN	SY	4,413.000	2,420.392		
				58.000	62.200		
					2,482.592	\$3,607.60	\$143,990.34
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000	52,480.887		
				22.000	4,777.000		
					57,257.887	\$105,094.00	\$1,259,673.51
0210	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	59,019.000	35,058.000		
				22.000	1,075.000		
					36,133.000	\$23,650.00	\$794,926.00
Category Amount:						\$156,108.59	\$2,300,338.41
Category Number: 0040		DRAINAGE					
0220	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	213.000	51.000		
				58.000	.000		
					51.000	\$.00	\$2,958.00
0230	441-0303	CONC SPILLWAY, TP 3	EA	4.000	1.000		
				2210.000	7.000		
					8.000	\$15,470.00	\$17,680.00
0235	500-3200	CLASS B CONCRETE	CY	14.000	7.320		
				1150.000	.000		
					7.320	\$.00	\$8,418.00
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000	32.260		
				1650.000	.000		
					32.260	\$.00	\$53,229.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01135378

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0043

Pay Period: 06/26/2024
to 07/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0040 DRAINAGE							
0255	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	37,074.000 46.000	33,087.253 928.500 34,015.753	\$42,711.00	\$1,564,724.64
0260	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	508.000 51.000	766.000 15.000 781.000	\$765.00	\$39,831.00
0270	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,912.000 60.000	2,222.000 .000 2,222.000	\$0.00	\$133,320.00
0300	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	763.000 95.000	804.000 16.000 820.000	\$1,520.00	\$77,900.00
0310	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,335.000 43.000	1,257.000 24.000 1,281.000	\$1,032.00	\$55,083.00
0315	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	103.000 55.000	244.000 32.000 276.000	\$1,760.00	\$15,180.00
0330	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 S EA		5.000 3550.000	3.000 1.000 4.000	\$3,550.00	\$14,200.00
0335	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	139.000 1250.000	107.000 4.000 111.000	\$5,000.00	\$138,750.00
0340	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	16.000 1350.000	18.000 2.000 20.000	\$2,700.00	\$27,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01135378

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0043

Pay Period: 06/26/2024
to 07/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0359	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,476.000 48.000	1,654.869 -68.010 1,586.859	\$-3,264.48	\$76,169.23
0370	603-7000	PLASTIC FILTER FABRIC	SY	1,079.000 4.000	6,107.106 35.843 6,142.949	\$143.37	\$24,571.80
Category Amount:						\$71,386.89	\$2,249,014.67
Category Number: 0050 CULVERTS							
0386	500-3002	CLASS AA CONCRETE	CY	.000 598.350	802.197 114.100 916.297	\$68,271.74	\$548,266.31
Class "AA"-Missing pay item per specification. Plan quantitiy lists class "A" but specs call for class "AA"							
Category Amount:						\$68,271.74	\$548,266.31
Category Number: 0040 DRAINAGE							
0390	668-1100	CATCH BASIN, GP 1	EA	320.000 3050.000	252.000 14.750 266.750	\$44,987.50	\$813,587.50
0400	668-2100	DROP INLET, GP 1	EA	55.000 2300.000	38.500 2.000 40.500	\$4,600.00	\$93,150.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000 2200.000	27.500 .000 27.500	\$0.00	\$60,500.00
0420	668-5000	JUNCTION BOX	EA	5.000 1720.000	1.500 1.000 2.500	\$1,720.00	\$4,300.00
Category Amount:						\$51,307.50	\$971,537.50

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: 01135378

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0043

Pay Period: 06/26/2024
to 07/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0050		CULVERTS					
0430	207-0203	FOUND BKFILL MATL, TP II	CY	369.000	3,831.459		
				55.000	-318.520		
					3,512.939	\$-17,518.60	\$193,211.65
0450	960-0550	PRECAST THREE SIDED CULVERT, SINGLE BAR LF		120.000	163.040		
				8850.000	-13.300		
					149.740	\$-117,705.00	\$1,325,199.00
		SR 360					
Category Amount:						\$-135,223.60	\$1,518,410.65
Category Number: 0070		SIGNALS					
0665	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	4,890.000	1,391.000		
				6.000	754.000		
					2,145.000	\$4,524.00	\$12,870.00
Category Amount:						\$4,524.00	\$12,870.00
Category Number: 0080		EROSION CONTROL					
0685	163-0240	MULCH	TN	1,755.000	1,012.654		
				100.000	43.872		
					1,056.526	\$4,387.20	\$105,652.60
0760	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		492.000	272.500		
				225.000	2.250		
					274.750	\$506.25	\$61,818.75
0770	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		42,618.000	50,430.000		
				0.500	1,310.000		
					51,740.000	\$655.00	\$25,870.00
0850	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	46.000		
				200.000	2.000		
					48.000	\$400.00	\$9,600.00
0865	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	85,236.000	62,569.372		
				3.000	374.000		
					62,943.372	\$1,122.00	\$188,830.12

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01135378

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0043

Pay Period: 06/26/2024

to 07/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0080 EROSION CONTROL							
0870	700-6910	PERMANENT GRASSING	AC	117.000	27.710		
				1500.000	-.711		
					26.999	\$-1,066.50	\$40,498.50
0875	700-7000	AGRICULTURAL LIME	TN	527.000	14.431		
				100.000	.500		
					14.931	\$50.00	\$1,493.10
0880	700-8000	FERTILIZER MIXED GRADE	TN	159.000	26.290		
				500.000	.950		
					27.240	\$475.00	\$13,620.00
0905	716-2000	EROSION CONTROL MATS, SLOPES	SY	56,734.000	48,693.065		
				1.000	3,432.000		
					52,125.065	\$3,432.00	\$52,125.07
Category Amount:						\$9,960.95	\$499,508.14
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
0915	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				972545.000	.000		
					1.000	\$.00	\$972,545.00
	1						
0920	500-3002	CLASS AA CONCRETE	CY	154.000	154.000		
				1400.000	.000		
					154.000	\$.00	\$215,600.00
0925	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	574.000	573.670		
				212.000	.000		
					573.670	\$.00	\$121,618.04
	1						
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	892.000	891.840		
				330.000	.000		
					891.840	\$.00	\$294,307.20
	1						
Category Amount:						\$0.00	\$1,604,070.24

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: 01135378

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0043

Pay Period: 06/26/2024
to 07/25/2024

Project Number 0006049

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		80.000	95.920		
				580.000	.000		
					95.920	\$.00	\$55,633.60
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		303.000	287.170		
				640.000	.000		
					287.170	\$.00	\$183,788.80
0990	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		244.000	245.340		
				790.000	.000		
					245.340	\$.00	\$193,818.60
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000	69.670		
				700.000	.000		
					69.670	\$.00	\$48,769.00
0999	150-0002	TRAFFIC CONTROL, NON-REFUNDABLE DEDUC EA		.000	.000		
				-4000.000	2.000		
					2.000	\$-8,000.00	(\$8,000.00)
		TRAFFIC CONTROL NON-REFUNDABLE DEDUCTION					
		LIQUIDATED DAMAGES					
1061	004-0018	EXTRA WORK -	LF	.000	310.000		
				131.170	.000		
					310.000	\$.00	\$40,662.70
		Temporary Water Main to avoid conflict between existing 20"					
		main, and construction of Bridge 1, Stage 2					
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,815.000	342.760		
		MATL & H LIME		121.000	.000		
					342.760	\$.00	\$41,473.96
1200	210-0250	UNDERCUT EXCAVATION	CY	2,500.000	7,906.877		
				12.000	737.148		
					8,644.025	\$8,845.78	\$103,728.30

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: 01135378

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0043

Pay Period: 06/26/2024
to 07/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1490	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	17.000	1.000		
				720.000	1.000		
					2.000	\$720.00	\$1,440.00
		(COBB CNTY WATER & SEWER)					
Category Amount:						\$1,565.78	\$661,314.96
Category Number: 0040 DRAINAGE							
1491	668-6000	SPRING BOX	EA	.000	2.000		
				4891.660	.000		
					2.000	\$0.00	\$9,783.32
		Spring Boxes for Sta 153 RT					
		Continous water flow after long dry weather					
Category Amount:						\$0.00	\$9,783.32
Category Number: 0010 ROADWAY							
1505	615-1100	DIRECTIONAL BORE PIPE -	LF	720.000	397.000		
				18.500	140.000		
					537.000	\$2,590.00	\$9,934.50
		3 IN					
1510	615-1100	DIRECTIONAL BORE PIPE -	LF	450.000	335.000		
				18.500	87.000		
					422.000	\$1,609.50	\$7,807.00
		5 IN					
1515	615-1100	DIRECTIONAL BORE PIPE -	LF	195.000	108.000		
				18.500	124.000		
					232.000	\$2,294.00	\$4,292.00
		7 IN					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	632,645.080		
				1.000	6,446.310		
					639,091.390	\$6,446.31	\$639,091.39
		(#IN)					
Category Amount:						\$12,939.81	\$661,124.89
Project Total Amount:						\$670,014.06	\$44,274,726.46