

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: 01135378

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0045

Pay Period: 08/26/2024
to 09/25/2024

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed:

1705 Days

Elapsed Calender Days:

1569 Days

Percent Time:

92.02

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let:

04/17/2020

Date Awarded:

04/17/2020

Date Contract Executed:

06/08/2020

Date Notice to Proceed:

06/10/2020

Date Work Began:

06/25/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

02/08/2025

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$62,397,896.59

Original Contract Amount \$58,210,181.50

Funds Available \$13,910,835.33

Percent Complete 77.26%

Counties:

Cobb

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$62,397,896.60	\$58,210,181.50	\$13,910,835.32	77.71%	\$1,220,143.18

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: 01135378

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0045

Pay Period: 08/26/2024
to 09/25/2024

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$38,566,887.59	\$37,590,773.04	\$976,114.55
Non-Participating	\$9,641,722.05	\$9,397,693.42	\$244,028.63
Total Earnings	\$48,208,609.64	\$46,988,466.46	\$1,220,143.18
Stockpiled Materials	\$278,451.64	\$278,451.64	\$0.00
Gross Earnings	\$48,487,061.28	\$47,266,918.10	\$1,220,143.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$48,487,061.28	\$47,266,918.10	

Total Payable: **\$1,220,143.18**

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: 01135378

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0045

Pay Period: 08/26/2024
to 09/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.964		
				1554471.000	.036		
					1.000	\$55,960.96	\$1,554,471.00
		0006049					
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.900		
				265000.000	.100		
					1.000	\$26,500.00	\$265,000.00
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	225,880.000	178,750.790		
				27.500	8,869.870		
					187,620.660	\$243,921.43	\$5,159,568.15
0030	318-3000	AGGR SURF CRS	TN	6,681.000	5,761.065		
				25.000	611.240		
					6,372.305	\$15,281.00	\$159,307.63
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,466.000	3,211.690		
				128.000	60.010		
					3,271.700	\$7,681.28	\$418,777.60
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		115,318.000	81,507.081		
		TL & H LIME		78.000	3,085.220		
					84,592.301	\$240,647.16	\$6,598,199.48
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		32,250.000	23,272.080		
		L & H LIME		81.000	2,213.400		
					25,485.480	\$179,285.40	\$2,064,323.88
0059	413-0750	TACK COAT	GL	21,506.000	29,856.000		
				3.500	2,066.000		
					31,922.000	\$7,231.00	\$111,727.00
0075	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	500.000	67.000		
				22.000	.000		
					67.000	\$0.00	\$1,474.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: 01135378

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0045

Pay Period: 08/26/2024
to 09/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0090	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	8.000 1250.000	2.500 .000 2.500	\$0.00	\$3,125.00
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000 290.000	76.704 29.361 106.065	\$8,514.69	\$30,758.85
0105	603-7000	PLASTIC FILTER FABRIC	SY	1,750.000 4.000	23,375.923 2,119.333 25,495.256	\$8,477.33	\$101,981.02
0145	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	5,895.000 1.800	6,565.000 195.000 6,760.000	\$351.00	\$12,168.00
Category Amount:						\$793,851.25	\$16,480,881.61
Category Number: 0020 GUARDRAIL							
0155	641-1200	GUARDRAIL, TP W	LF	11,438.000 25.000	6,541.500 751.500 7,293.000	\$18,787.50	\$182,325.00
0160	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	44.000 1850.000	20.000 1.000 21.000	\$1,850.00	\$38,850.00
Category Amount:						\$20,637.50	\$221,175.00
Category Number: 0030 CONCRETE							
0170	433-1000	REINF CONC APPROACH SLAB	SY	449.000 235.000	449.000 .000 449.000	\$0.00	\$105,515.00
0175	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	10,930.000 45.000	8,626.610 83.056 8,709.666	\$3,737.52	\$391,934.97

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: 01135378

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0045

Pay Period: 08/26/2024
to 09/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0030 CONCRETE							
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000	20,129.234		
				32.000	2,945.000		
					23,074.234	\$94,240.00	\$738,375.49
Category Amount:						\$97,977.52	\$1,235,825.46
Category Number: 0010 ROADWAY							
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000	638.386		
				60.000	209.722		
					848.108	\$12,583.32	\$50,886.48
Category Amount:						\$12,583.32	\$50,886.48
Category Number: 0030 CONCRETE							
0185	441-0740	CONCRETE MEDIAN, 4 IN	SY	7,698.000	2,261.079		
				45.000	100.000		
					2,361.079	\$4,500.00	\$106,248.56
0195	441-4020	CONC VALLEY GUTTER, 6 IN	SY	4,413.000	2,679.307		
				58.000	121.578		
					2,800.885	\$7,051.52	\$162,451.33
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000	59,632.887		
				22.000	728.000		
					60,360.887	\$16,016.00	\$1,327,939.51
0210	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	59,019.000	38,715.000		
				22.000	818.000		
					39,533.000	\$17,996.00	\$869,726.00
Category Amount:						\$45,563.52	\$2,466,365.40
Category Number: 0040 DRAINAGE							
0220	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	213.000	51.000		
				58.000	.000		
					51.000	\$0.00	\$2,958.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: 01135378

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0045

Pay Period: 08/26/2024

to 09/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0040 DRAINAGE							
0230	441-0303	CONC SPILLWAY, TP 3	EA	4.000	8.000		
				2210.000	.000		
					8.000	\$.00	\$17,680.00
0235	500-3200	CLASS B CONCRETE	CY	14.000	7.320		
				1150.000	.000		
					7.320	\$.00	\$8,418.00
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000	32.260		
				1650.000	.000		
					32.260	\$.00	\$53,229.00
0255	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	37,074.000	34,735.753		
				46.000	390.000		
					35,125.753	\$17,940.00	\$1,615,784.64
0300	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	763.000	828.000		
				95.000	156.800		
					984.800	\$14,896.00	\$93,556.00
0310	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,335.000	1,281.000		
				43.000	64.000		
					1,345.000	\$2,752.00	\$57,835.00
0335	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	139.000	117.000		
				1250.000	1.000		
					118.000	\$1,250.00	\$147,500.00
0355	600-0001	FLOWABLE FILL	CY	39.000	19.808		
				155.000	29.000		
					48.808	\$4,495.00	\$7,565.24

Category Amount:

\$41,333.00

\$2,004,525.88

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: 01135378

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0045

Pay Period: 08/26/2024
to 09/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 CULVERTS							
0386	500-3002	CLASS AA CONCRETE	CY	.000 598.350	916.295 32.060 948.355	\$19,183.10	\$567,448.21
Class "AA"-Missing pay item per specification. Plan quantitiy lists class "A" but specs call for class "AA"							
Category Amount:						\$19,183.10	\$567,448.21
Category Number: 0040 DRAINAGE							
0390	668-1100	CATCH BASIN, GP 1	EA	320.000 3050.000	271.750 4.000 275.750	\$12,200.00	\$841,037.50
0400	668-2100	DROP INLET, GP 1	EA	55.000 2300.000	42.500 3.500 46.000	\$8,050.00	\$105,800.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000 2200.000	28.500 .000 28.500	\$0.00	\$62,700.00
0420	668-5000	JUNCTION BOX	EA	5.000 1720.000	2.500 .000 2.500	\$0.00	\$4,300.00
Category Amount:						\$20,250.00	\$1,013,837.50
Category Number: 0050 CULVERTS							
0430	207-0203	FOUND BKFILL MATL, TP II	CY	369.000 55.000	4,309.014 862.968 5,171.982	\$47,463.24	\$284,459.01
0440	511-1000	BAR REINF STEEL	LB	117,603.000 1.000	94,727.301 5,000.112 99,727.413	\$5,000.11	\$99,727.41
Category Amount:						\$52,463.35	\$384,186.42

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: 01135378

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0045

Pay Period: 08/26/2024
to 09/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0070	SIGNALS				
0665	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	4,890.000	2,145.000		
				6.000	.000		
					2,145.000	\$.00	\$12,870.00
Category Amount:						\$0.00	\$12,870.00
Category Number:		0080	EROSION CONTROL				
0680	163-0232	TEMPORARY GRASSING	AC	59.000	90.263		
				450.000	1.500		
					91.763	\$675.00	\$41,293.35
0685	163-0240	MULCH	TN	1,755.000	1,058.797		
				100.000	46.529		
					1,105.326	\$4,652.90	\$110,532.60
0760	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		492.000	280.750		
				225.000	9.750		
					290.500	\$2,193.75	\$65,362.50
0770	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		42,618.000	51,956.000		
				0.500	186.000		
					52,142.000	\$93.00	\$26,071.00
0850	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	49.000		
				200.000	1.000		
					50.000	\$200.00	\$10,000.00
0865	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	85,236.000	65,161.625		
				3.000	711.250		
					65,872.875	\$2,133.75	\$197,618.63
0880	700-8000	FERTILIZER MIXED GRADE	TN	159.000	27.240		
				500.000	1.375		
					28.615	\$687.50	\$14,307.50
Category Amount:						\$10,635.90	\$465,185.58

Estimate Summary By Project

Pay Period: 08/26/2024
to 09/25/2024

Project Number 0006049

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0090	BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK				
0915	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				972545.000	.000		
					1.000	\$.00	\$972,545.00
		1					
0920	500-3002	CLASS AA CONCRETE	CY	154.000	154.000		
				1400.000	.000		
					154.000	\$.00	\$215,600.00
0925	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	574.000	573.670		
				212.000	.000		
					573.670	\$.00	\$121,618.04
		1					
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	892.000	891.840		
				330.000	.000		
					891.840	\$.00	\$294,307.20
		1					
Category Amount:						\$0.00	\$1,604,070.24
Category Number:		0010	ROADWAY				
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	80.000	95.920		
				580.000	.000		
					95.920	\$.00	\$55,633.60
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	303.000	287.170		
				640.000	.000		
					287.170	\$.00	\$183,788.80
0990	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL	LF	244.000	245.340		
				790.000	.000		
					245.340	\$.00	\$193,818.60
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000	69.670		
				700.000	.000		
					69.670	\$.00	\$48,769.00
Category Amount:						\$0.00	\$482,010.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: 01135378

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0045

Pay Period: 08/26/2024
to 09/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	1030 PAULDING COUNTY WATER					
1145	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	84.000	136.000		
				800.000	2.000		
					138.000	\$1,600.00	\$110,400.00
Category Amount:						\$1,600.00	\$110,400.00
	Category Number:	0010 ROADWAY					
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, (TN		1,815.000	342.760		
		MATL & H LIME		121.000	.000		
					342.760	\$.00	\$41,473.96
1200	210-0250	UNDERCUT EXCAVATION	CY	2,500.000	8,644.025		
				12.000	1,062.352		
					9,706.377	\$12,748.22	\$116,476.52
1205	600-0001	FLOWABLE FILL	CY	1,320.000	298.000		
				155.000	212.000		
					510.000	\$32,860.00	\$79,050.00
1235	610-9099	REM WINGWALLS & PARAPETS, STA -	LS	1.000	.000		
				16800.000	1.000		
					1.000	\$16,800.00	\$16,800.00
		317+34					
1405	670-2700	ABANDONMENT OF WATER VALVES	EA	35.000	.000		
				350.000	2.000		
					2.000	\$700.00	\$700.00
		(COBB CNTY WATER & SEWER)					
1490	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	17.000	2.000		
				720.000	1.000		
					3.000	\$720.00	\$2,160.00
		(COBB CNTY WATER & SEWER)					
Category Amount:						\$63,828.22	\$256,660.48

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: 01135378

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0045

Pay Period: 08/26/2024
to 09/25/2024

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0040 DRAINAGE					
1491	668-6000	SPRING BOX	EA	.000	2.000		
				4891.660	.000		
					2.000	\$.00	\$9,783.32
		Spring Boxes for Sta 153 RT					
		Continous water flow after long dry weather					
Category Amount:						\$0.00	\$9,783.32
Category Number:		0010 ROADWAY					
1510	615-1100	DIRECTIONAL BORE PIPE -	LF	450.000	422.000		
				18.500	206.000		
					628.000	\$3,811.00	\$11,618.00
		5 IN					
1515	615-1100	DIRECTIONAL BORE PIPE -	LF	195.000	232.000		
				18.500	137.000		
					369.000	\$2,534.50	\$6,826.50
		7 IN					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	754,066.140		
				1.000	33,891.000		
					787,957.140	\$33,891.00	\$787,957.14
		(#IN)					
Category Amount:						\$40,236.50	\$806,401.64
Project Total Amount:						\$1,220,143.18	\$48,208,609.64